

Haley's Run Remediation Certification Report

Prepared for:

Lockheed Martin Corporation

Prepared by:

ARCADIS US, Inc. (ARCADIS)

January 2010

Patrick T. Farr

Project Officer

Mark Hurban

Project Manager

Table of Contents

| Section | Page |
|---|------|
| Introduction | 1 |
| 1.1 Site Background and History..... | 2 |
| 1.2 Overview of Haley’s Run Remediation | 4 |
| 1.3 Report Organization | 6 |
| Project Organization, Property Access, Permits, and Approvals | 7 |
| 2.1 Project Organization..... | 7 |
| 2.1.1 Regulatory Oversight..... | 7 |
| 2.1.2 Lockheed Martin Corporation | 7 |
| 2.1.3 Construction Contractor | 8 |
| 2.1.4 Engineer..... | 8 |
| 2.1.5 Laboratory | 8 |
| 2.1.6 Disposal Facilities and Transporters | 8 |
| 2.2 Property Access | 9 |
| 2.3 Permits and Approvals | 9 |
| Haley’s Run Remediation Activities | 11 |
| 3.1 Mobilization and Site Preparation..... | 11 |
| 3.1.1 Identification of Utilities | 12 |
| 3.1.2 Surveying and Site Layout | 12 |
| 3.1.3 Installation of Temporary Site Controls..... | 13 |
| 3.1.4 Erosion and Sedimentation Best Management Practices | 13 |

| | | |
|--------|--|----|
| 3.1.5 | Removal and Disposal of Vegetation | 14 |
| 3.1.6 | Temporary Haul Roads and Run Crossings | 14 |
| 3.1.7 | Temporary Soil and Sediment Stockpile Areas..... | 15 |
| 3.1.8 | Additional Characterization Samples | 17 |
| 3.1.9 | Imported Backfill Sampling and Selection..... | 19 |
| 3.1.10 | Utility Relocation | 20 |
| 3.2 | Water Management | 20 |
| 3.2.1 | Bypass Pumping | 21 |
| 3.3 | Soil and Sediment Removal | 21 |
| 3.3.1 | Site Soil Removal..... | 22 |
| 3.3.2 | Bank Soil and Sediment Removal..... | 23 |
| 3.3.3 | Site Restoration | 24 |
| 3.4 | Verification Sampling | 24 |
| 3.5 | Materials Handling and Disposal | 26 |
| 3.5.1 | Soil and Sediment Management and Disposal | 27 |
| 3.5.2 | Liquid Waste Management and Disposal..... | 28 |
| 3.5.3 | Decontamination Wastes | 28 |
| 3.6 | Equipment Decontamination..... | 28 |
| 3.7 | Storm Water Management..... | 29 |
| 3.8 | Air Monitoring..... | 30 |
| | Community Outreach | 31 |
| | Project Summary | 32 |

List of Figures

- Figure 1 Site Aerial Photograph
- Figure 2 Haley's Run Operations Site Plan
- Figure 3 Haley's Run Additional Characterization Data
- Figure 4 Haley's Run As Remediated South Zone
- Figure 5 Haley's Run As Remediated Middle Zone
- Figure 6 Haley's Run As Remediated North Zone

List of Tables

- Table 1 Additional Characterization Soil Sample Total PCB Results
- Table 2 New Channel Soil Sample Total PCB Results
- Table 3 Verification Soil Sample Total PCB Results
- Table 4 Filtered and Unfiltered Water Sample Total PCB Results
- Table 5 Equipment Wipe Sample Total PCB Results
- Table 6 Dust Sample Total PCB Results
- Table 7 Confirmation Sampling for Stockpile Location and Northern Roadway

List of Appendices

- Appendix A Project Permits and Approvals
- Appendix B Project Photographs
- Appendix C URS Backfill Sampling and Selection Memorandum
- Appendix D Sample As-Remediated Excavation Grid
- Appendix E Waste Manifest Logs

Acronyms and Abbreviations

| | |
|-----------------|--|
| AL | Action Level |
| ASE | Automated Soxhlet Extraction |
| BMP | Best Management Practice |
| CFR | Code of Federal Regulations |
| cm ² | square centimeters |
| EQ | Environmental Quality |
| GPS | Global Positioning System |
| HDPE | high-density polyethylene |
| IRG | IRG Rubber City LLC |
| mg/kg | milligrams per kilogram |
| NAAQS | National Ambient Air Quality Standard |
| NIOSH | National Institute of Occupational Safety and Health |
| NPDES | National Pollutant Discharge Elimination System |
| Ohio EPA | Ohio Environmental Protection Agency |
| OSHA | Occupational Safety and Health Administration |
| PCB | polychlorinated biphenyl |
| PEL | Permissible Exposure Limit |
| POTW | Publicly Owned Treatment Works |
| ppb | parts per billion |
| RPM | Robertson Protected Metal |
| SAP | Sampling and Analysis Plan |
| SWCD | Soil and Water Conservation District |
| SWP3 | Storm Water Pollution Prevention Plan |
| TSCA | Toxic Substances Control Act |
| USACOE | United States Army Corps of Engineers |
| USEPA | United States Environmental Protection Agency |

Section 1

Introduction

On behalf of Lockheed Martin Corporation (Lockheed Martin), ARCADIS US, Inc. (ARCADIS) has prepared this Haley's Run Remediation Certification Report (Report) to document voluntary remedial construction work within and along portions of Haley's Run (also known as Haley's Ditch) located north of Triplett Boulevard in Akron, Ohio. Sediments and adjacent soils along portions of Haley's Run had historically been impacted by polychlorinated biphenyls (PCBs).

Haley's Ditch and Haley's Run have been locally used interchangeably as the name of the stream channel. For this report the name Haley's Run will be used.

The objective of the remedial construction was to remove PCB-containing soil and sediment within and near Haley's Run (an urban drainage ditch) such that any remaining PCBs will not pose an unreasonable risk to human health or to the environment. The cleanup approach was presented in Lockheed Martin's Risk-Based Disposal Approval Request for PCB Remediation Waste (January 9, 2009), approved by the United States Environmental Protection Agency (USEPA) on May 8, 2009 (Appendix A). The risk-based cleanup was based on the Toxic Substances Control Act (TSCA) regulations presented in 40 Code of Federal Regulations (CFR) 761.61(c). A more detailed description of the remedial approach was provided in Lockheed Martin's Haley's Ditch Remediation Plan, dated May 15, 2009.

This report documents construction activities completed by Lockheed Martin in 2009 to remove the targeted PCB-impacted soils (soils containing total PCBs at concentrations above 1 milligram per kilogram [mg/kg]) and sediments from areas along approximately 1,800 feet of Haley's Run; the remediated area extends from the storm drain culvert originating north of Triplett Boulevard to the end of the open channel near the intersection of Archwood Avenue and Sieberling Streets (Figures 1 and 2). The remediation activities were completed in a manner consistent with the

methods and approach described in both the USEPA-approved Risk-Based Disposal Approval Request for PCB Remediation Waste and the Haley's Ditch Remediation Plan.

Haley's Run is being restored through relocation of the stream channel, backfill, seeding, and planting in accordance with the Haley's Ditch Restoration Plan (Riverworks, May 18, 2009). Restoration activities were initiated as the remediation activities were being completed in each area of the site, and proceeded independent of the remediation program. As of December 2009, restoration is essentially complete in the South and Middle Zones (as defined later in this report); restoration of the North Zone is expected to be completed during the 2010 spring planting season. A separate restoration report will be prepared and submitted to USEPA upon completion of restoration.

1.1 SITE BACKGROUND AND HISTORY

In 2003, the uncommon PCB Aroclor 1268 was discovered to have been a component of the Akron Airdock's original roof and siding (which consisted of a manufacturing material known as Robertson Protective Metal [RPM]). The Akron Airdock was constructed in 1929 by the Goodyear Zeppelin Corporation to manufacture airships for the U.S. Navy. Lockheed Martin assumed ownership of the Airdock in 1987. In 2005 the Airdock was acquired by LMA Commerce LLC, and the Airdock was transferred to the Summit County Port Authority. PCBs may have been included in the coating of the RPM roofing and siding material to serve as a fire retardant. Historical deterioration of the material, caused by aging and weathering, had resulted in exfoliation of a solid granular material that contains PCBs (specifically Aroclor 1268) on the ground around the exterior of the Airdock facility. Storm water drainage from the Airdock facility is conveyed through a system of subsurface storm water drainage structures that discharge to Haley's Run in the area north of Triplett Boulevard. An aerial photograph which shows the Airdock facility, the storm drains that convey storm water from the Airdock property, and Haley's Ditch is presented as Figure 1.

As previously reported to the United States Environmental Protection Agency [USEPA] (see Lockheed Martin letters dated June 9, 2005, December 21, 2005, January 24, 2007, and June 22, 2007), the presence of PCB Aroclor 1268 within the sediment and floodplain soils along

Haley's Ditch indicates that exfoliated RPM from the Airdock facility property was washed through the drainage system and ultimately deposited in Haley's Ditch and the immediate surrounding area. As indicated by the presence of additional PCB Aroclors that are not present in the RPM, a portion of the PCBs in soil and sediment along Haley's Run may have been released from sources in the surrounding area other than operations related to the Airdock. All references to PCBs in this plan refer to total PCBs and not to any specific Aroclor.

To manage the source of PCBs from the Airdock facility, Lockheed Martin has completed a number of source control and remedial actions at the Airdock and provided USEPA with reports and updates of these efforts. These activities have included:

- Installing a rubber membrane over the roof of the Airdock structure.
- Replacing rain gutters to control storm flow from the roof of the Airdock.
- Installing and maintaining filter fabric over all storm drain surface openings around the Airdock to capture solid particles until all remediation in the vicinity of the Airdock is complete.
- Replacing the vertical RPM siding with aluminum siding that does not contain PCBs.
- Remediating the interior of the Airdock in accordance with a plan approved by USEPA on December 22, 2006.
- Removing PCB-containing soil located adjacent to the Airdock.
- Removing debris from the pavement around the Airdock to remove residual RPM.
- Removing debris from the storm sewer system from the facility to Triplett Boulevard to remove residual RPM.

Together, these remedial activities are expected to mitigate the future release of PCBs from the

Airdock facility to the storm water system and Haley's Run. In addition, Lockheed Martin is performing post clean-up storm water monitoring under the supervision of Ohio EPA to verify the effectiveness of these remedial actions.

Portions of Haley's Run are located on property currently owned by Lockheed Martin, while other portions are located on property owned by IRG Rubber City LLC [IRG]) (formerly owned by the Goodyear Corporation), the City of Akron, and several private parties. A salvage yard and industrial property are located on the western side of Haley's Run, while residential properties are located on the eastern side. The Akron-Fulton Airport is located to the south of Haley's Run. A fence surrounds the portion of Haley's Run located on the Lockheed Martin property, IRG property, and a combination of City of Akron property and privately-owned property between Wildon Avenue and Archwood Avenue.

1.2 OVERVIEW OF HALEY'S RUN REMEDIATION

This section provides an overview of the Haley's Run remediation activities. The extent of remediation was dictated based on pre-remediation site characterization PCB data for Haley's Run, additional characterization data collected during the remediation, verification sample data collected during remediation, and site conditions. Detailed descriptions of the remedial plan were presented in Lockheed Martin's Risk-Based Disposal Approval Request for PCB Remediation Waste (January 9, 2009) (approved by the United States Environmental Protection Agency (USEPA) on May 8, 2009) (Appendix A), and Lockheed Martin's Haley's Ditch Remediation Plan, dated May 15, 2009.

In general terms, the project involved the excavation, removal, and off-site transportation and disposal of accumulated, unconsolidated sediment deposits in Haley's Run, as well as adjacent soils containing PCBs at concentrations above the approved soil cleanup level of 1.0 mg/kg total PCBs. Soil removal activities were initiated on June 22, 2009 and completed on November 24, 2009. A total of 28,725 tons of soil and sediment were transported off-site for disposal as part of the remedial activities. Excavated material was managed as PCB remediation waste and disposed of in accordance with TSCA PCB regulations based on the as-found PCB concentration. For the purposes of describing disposal activities in this report, the term "soils and sediments" shall also

include all materials disposed including soil, sediments, tree stumps, concrete, steel sheeting and other construction-related debris.

Remediation of Haley's Run generally proceeded in an upstream-to-downstream sequence (south to north, Figure 2). The remediation activities commenced in the South Zone, which extends from the 60-inch storm drain pipe outfall to Haley's Run, located on a small parcel of Lockheed Martin property to the adjacent IRG (formerly Goodyear) property. Remediation continued to the north onto the adjacent IRG property (Middle Zone) and from the IRG property starting near Wildon Avenue and proceeding north to Archwood Avenue (North Zone). Figure 2 illustrates the project boundaries, remediation zones, operations layout (e.g., staging areas, soil stockpile areas), horizontal soil and sediment removal limits, and excavation depths.

The Haley's Run remediation activities included the following tasks, generally performed in sequential order within each remediation zone:

- Mobilization and site preparation, including utility mark-outs, pre-remediation surveying and site control layout, installation of erosion and sedimentation controls, removal of above-grade vegetation, installation of temporary access roads and ditch crossings, collection and analysis of additional characterization samples, and construction of temporary staging areas.
- Setup and operation of a surface water bypass pumping system to divert the water flow in Haley's Run around the active work areas, where needed, to allow for completion of the removal activities "in the dry".
- Excavation and off-site disposal of unconsolidated sediment deposits in Haley's Run and soils exceeding the soil cleanup level of 1.0 mg/kg total PCBs.
- Post-excavation verification sampling in soil removal areas to document that the cleanup level has been achieved. Additional soil excavation was conducted, as necessary, to achieve the cleanup level, followed by additional verification sampling.
- Off-site disposal of PCB remediation wastes at concentrations greater than 25 mg/kg at the Environmental Quality (EQ) facility located in Belleville, Michigan. The EQ facility is a permitted and licensed Toxic Substances Control Act- (TSCA-) regulated disposal facility.
- Off-site disposal of PCB remediation wastes at concentrations less than 25 mg/kg at the Waste Management American Landfill located in Waynesburg, Ohio. American Landfill is permitted and licensed to receive non-TSCA PCB waste containing PCBs at concentrations less than 50 mg/kg.

-
- Site demobilization, including removal of the temporary access road(s) and soil and sediment staging area(s), equipment decontamination, restoration of disturbed areas, and demobilization of equipment and any unused materials.

Restoration of remediated and disturbed areas, including the channel bottom, ditch banks, and adjacent soil areas as described the Haley's Run Restoration Plan is outside the scope of the remediation activities and was performed by others.

The project also included an extensive communications and community outreach plan, which is discussed in Section 4 of this Report.

1.3 REPORT ORGANIZATION

The remaining portions of this Report are organized into the following sections:

- Section 2 describes the project organization, pre-remediation activities that were completed before initiating the on-site remediation activities for Haley's Run.
- Section 3 describes the Haley's Run remediation activities.
- Section 4 describes community outreach activities employed by Lockheed Martin throughout the project.
- Section 5 provides a Project Summary
- Supporting figures and appendices referenced throughout the text are included at the end of this document.

Section 2

Project Organization, Property Access, Permits, and Approvals

2.1 PROJECT ORGANIZATION

This section describes the project organization and responsibilities of parties involved in the remediation of Haley's Run.

2.1.1 Regulatory Oversight

The project was completed in accordance with the Risk-Based Disposal Approval Request for PCB Remediation Waste, approved by USEPA (included in Appendix A). A representative of the USEPA visited the site prior to remediation and twice during the project to observe site activities and meet with Lockheed Martin representatives. The USEPA also attended a public meeting in Akron prior to project initiation. USEPA was provided with regular updates during the course of the project.

Other regulatory agencies involved with the cleanup included USACOE – Buffalo District, Ohio EPA – Northeast District Office, Summit County Soil and Water Conservation District, and City of Akron Public Works Department. All of these agencies visited the site at least once while the remediation was underway.

2.1.2 Lockheed Martin Corporation

Lockheed Martin contracted and directed the work throughout remediation. Lockheed Martin contracted with the construction contractor, engineer, laboratory, off-site disposal facilities, and third-party overseer of the remedial activities. Lockheed Martin's address is:

Lockheed Martin Corporation
1210 Massillon Road
Akron, Ohio 44315

2.1.3 Construction Contractor

Lockheed Martin contracted with ARCADIS to perform construction activities associated with the soil removal and handling. ARCADIS' address is:

ARCADIS
One Adams Place
310 Seven Fields Boulevard, Suite 210
Seven Fields, PA 16046

2.1.4 Engineer

Lockheed Martin contracted with ARCADIS to prepare the remediation work plan, obtain necessary approvals, provide engineering support during construction, implement the verification sampling program, provide data validation, and prepare this Certification Report.

2.1.5 Laboratory

Lockheed Martin contracted with Test America, Inc. to provide sample analysis. Test America's address is:

Test America
4101 Shuffel Street, N.W.
North Canton, OH 44720

2.1.6 Disposal Facilities and Transporters

Lockheed Martin contracted with EQ (Wayne Disposal, Inc.) for disposal of removed materials containing total PCBs at concentrations above or equal to 25 mg/kg at their TSCA-permitted facility. EQ's address is:

EQ
49350 North I-94 Service Drive
Belleville, Michigan 48111
EPA ID #: MID 048 090 633

Lockheed Martin contracted with American Landfill for disposal of removed materials containing total PCBs less than 25 mg/kg. American Landfill's address is:

American Landfill
7916 Chapel St, S.E.
Waynesburg, OH 44688

Lockheed Martin contracted with Clean Harbors, Inc. to transport removed material containing total PCBs greater than or equal to 25 mg/kg for disposal. Clean Harbors' address is:

Clean Harbors Environmental Services, Inc.
2900 Rockefeller Avenue
Cleveland, OH 44115

Lockheed Martin contracted with Ray Bertolini Trucking Company to transport removed material containing total PCBs less than 25 mg/kg for disposal. Bertolini's address is:

Ray Bertolini Trucking Company
2070 Wright Road
Akron, Ohio 44320

2.2 PROPERTY ACCESS

The limits of remediation work included the section of Haley's Run beginning at the 60-inch storm drain pipe outfall located on a small parcel of Lockheed Martin property (South Zone), downstream to the IRG property (Middle Zone), and further downstream to additional IRG and privately owned properties to Archwood Avenue (North Zone). Figure 2 illustrates the remediation project area. Lockheed Martin obtained access agreements with all property owners within the project limits to perform the remediation and restoration activities.

2.3 PERMITS AND APPROVALS

The following permits and approvals were obtained prior to performing remediation activities at Haley's Run. In addition to the permits and approvals outlined below, the Ohio Environmental

Protection Agency (Ohio EPA) conducted a Limited Environmental Review of the project and issued a Finding of No Significant Impact on June 19, 2009. Copies of the permits and approvals are included in Appendix A.

Permits

- Grading Permit (City of Akron).
- Nationwide 38 Permit (US Army Corp of Engineers [USACOE]): a Nationwide 38 permit approving the disturbance and restoration of 3 wetland areas and Haley's Run was issued by USACOE on June 18, 2009.

Approvals

- Risk-Based Disposal Approval for PCB Remediation Waste (USEPA): USEPA's Risk-Based Disposal Approval request for remediation of Haley's Run was issued on May 8, 2009.
- National Pollutant Discharge Elimination System (NPDES) Notice of Intent (Ohio EPA): Ohio EPA issued an approval for discharge of storm water under the Ohio EPA General Permit – Storm Water Associated with Construction Activity on June 24, 2009.
- Storm Water Pollution Prevention Plan (Summit County Soil and Water Conservation District [SWCD]): SWCD approved the Storm Water Pollution Prevention Plan (SWP3) describing erosion and sediment controls to be implemented during the project on May 22, 2009.
- Discharge Authorization (City of Akron): the City of Akron approved the discharge of filtered water from the site to the sanitary sewer system on July 24, 2008 (2009).

Section 3

Haley's Run Remediation Activities

This section discusses the remediation activities completed for Haley's Run. The work was performed in accordance with the Haley's Ditch Remediation Plan, the approval granted by USEPA (including Lockheed Martin's application for that approval), the applicable requirements of 40 Code of Federal Regulations (CFR) 761.61(c), which specify the procedures for risk-based management and disposal of PCBs under TSCA, and the permits and approvals issued for the project.

The risk-based cleanup pursuant to 40 CFR 761.61 (c) met the self-implementing on-site cleanup and disposal requirements of §761.61(a), with the USEPA-approved exceptions that (1) the cleanup involved removal of PCB-containing sediments from a drainage ditch and (2) verification sampling did not conform with the §761 Subpart O (cleanup verification sampling) grid spacing requirements because of the large area (approximately 5 acres) involved.

3.1 MOBILIZATION AND SITE PREPARATION

Site mobilization commenced on June 22, 2009 and included mobilizing the necessary manpower, equipment, and materials to the site to implement the Haley's Run remediation project. Equipment, trailers, water storage tanks and filtration equipment, temporary sanitary facilities, a trash collection area, and miscellaneous equipment were initially located within the South Staging Area (see Figure 2). As the project progressed to the north, a second staging area, the North Staging Area, was constructed. Both staging areas were located outside of the soil removal areas and were lined with geotextile fabric and stone to provide a suitable base for vehicle and equipment storage. Photos of the North and South Staging Areas are included in Appendix B.

In accordance with the Sampling and Analysis Plan (included with Remediation Plan), Lockheed Martin also conducted additional characterization sampling around the proposed excavation perimeter to verify that it encompassed the horizontal limits of soils impacted at concentrations greater than or equal to 1.0 mg/kg total PCBs.

In accordance with the Remediation Plan, following mobilization, ARCADIS proceeded with the following site preparation activities in advance of soil removal.

3.1.1 Identification of Utilities

Prior to any intrusive activities at the site, a utility identification and mark-out was performed. Utility location and mark-out was conducted to provide three lines of evidence regarding the presence, absence and location of utilities, including: contacting Ohio's Utility Protection Service (1-800-362-2764) to request a mark-out of utilities in the proposed work areas; consulting with Lockheed Martin and IRG regarding the locations of utilities in the vicinity of Haley's Run on their respective properties (in areas where public utilities are not marked); and utilizing a private utility locating company to locate electric, gas, water, and sewer utilities within the work areas and verify utilities identified from drawings and the public utility service. Utility location activities were conducted in several phases as the project progressed from south to north.

3.1.2 Surveying and Site Layout

To provide control for soil removal and verification sampling, surveying was conducted prior to conducting soil removal activities in each remediation zone. Both the outer boundary of the proposed soil removal area and the individual 25-foot by 25-foot excavation grids were established using survey-grade Global Positioning System (GPS) equipment. In a few isolated areas, GPS equipment was unusable because line of sight to satellites was obstructed by overhanging vegetation. In those few cases, the closest available points (e.g., grid corners, sample locations) were located, and the rest of the points were located through physical measurements by the on-site surveyor. An ARCADIS surveyor with GPS equipment was on-site throughout excavation activities to guide verification sampling (discussed below) and layout of any excavation footprint modifications.

3.1.3 Installation of Temporary Site Controls

Temporary site controls were established prior to the performance of remediation activities. The entire work area was enclosed with a perimeter chain-link fence to control access to the site. For the duration of the remediation activities, a log sheet was maintained at the site trailer. All project personnel and site visitors were required to sign in upon entering the site and to sign out upon leaving.

Warning tape or construction fence was used within the remediation area, as needed, to designate the work areas and restrict access at locations such as open excavations, equipment cleaning areas, and soil handling areas.

Temporary site controls were removed, as appropriate, following completion of remediation activities. The perimeter chain-link fence will remain in place until restoration is completed in the spring of 2010. Photographs of typical site controls are included in Appendix B.

3.1.4 Erosion and Sedimentation Control/Best Management Practices

Prior to initiation of remediation activities within each zone, the necessary erosion and sedimentation control measures were installed at the site in accordance with the SWP3 approved by the Summit County SWCD. In addition to the various physical types of control measures that were installed, certain operational and Best Management Practices (BMPs) were implemented throughout the project (e.g., use of wood chips on roads to provide dust control) to provide an additional measure of erosion and sedimentation control and storm water pollution prevention. Examples of the types of erosion and sedimentation controls that were employed during the remediation included:

- Silt fence and/or staked hay bales installed downgradient of work areas and along the creek banks around the perimeters of areas where vegetation was removed.
- Riprap and/or straw bales installed at or downstream of the creek bypass discharge point to provide energy dissipation and manage potential scouring of the channel bottom.
- Stone check dams to settle solids within the creek channel and control downstream migration.

-
- Pumps to collect potentially impacted water for filtration that accumulated within the active soil and sediment removal areas.
 - Stabilized construction entrances to prevent the tracking of clean soil from access roads onto public roads.

The specific locations of these controls were adjusted, as appropriate, in the field, based on site-specific considerations related to drainage, topography, and work activities. In accordance with the SWP3, erosion and sediment control measures were inspected and maintained throughout the project. Photographs of typical erosion and sediment control efforts are included in Appendix B.

3.1.5 Removal and Disposal of Vegetation

Prior to removal activities in each remediation zone, brush and trees were removed, as required, to provide access to Haley's Run and adjacent work areas. Clearing of vegetation along the perimeter of the excavation area was minimized to the extent practical. The majority of the above-grade materials cleared from the excavation areas was chipped and stockpiled on-site for reuse; chipped materials were primarily used on the access roads within the remediation area to provide additional dust control. These materials were subsequently removed and disposed of along with excavated soils as the remediation progressed. A number of trees were cut and staged at designated areas on-site for use during restoration activities (e.g., used for creek bank stabilization and natural land cover/habitat). Below-grade materials (e.g., tree stumps and roots) were removed as part of the soil and sediment remediation activities and disposed of off-site along with the excavated soils.

Photographs of the clearing activities are included in Appendix B.

3.1.6 Temporary Haul Roads and Run Crossings

The remediation employed off-road dump trucks; thus, the need to construct temporary stone access roads within the remediation area was minimized. The off-road dump trucks were used to transport excavated materials from the excavation area to the designated stockpile area. Off-site transport vehicles (i.e., dump trucks and trailers) were limited to the North and South Staging Areas (Figure 2) and loaded directly from adjacent stockpiles. A small stone access road was

constructed near the North Staging Area to provide access to the North Zone; the access road was constructed with geotextile fabric covered with stone.

Two types of temporary stream crossings were used during the remediation activities. Initially, temporary stream crossings constructed of culvert pipe and stone were installed as necessary to allow equipment and vehicle access to both sides of Haley's Run. Due to concerns regarding flow constriction within the stream during high flow conditions, temporary sectional steel bridges were subsequently employed to provide access across the ditch. The bridges were installed at top of bank, which allowed unrestricted flow within the ditch.

Tracking of soils off-site was managed through the use of properly maintained construction exits and by manually cleaning truck tires, if needed, prior to leaving the site. As noted above, off-site transportation vehicles were not allowed to drive on soils designated for remediation; these vehicles remained within the stone-lined North and South Staging Areas. Thus, off-site vehicle tires were not in contact with soil containing PCBs above the 1 mg/kg cleanup goal. As an additional control measure, plastic sheeting was draped over the truck sides and tires (loading side only) to control the spillage of PCB-containing material onto the trucks and tires. Finally, trucks were loaded on top of plastic sheeting and separated from the soil stockpile using concrete Jersey barriers to prevent the truck from driving onto staged materials. The public roadway was also cleaned as needed by shoveling and sweeping.

Photographs of the loading areas, stream crossings, and construction entrances are included in Appendix B.

3.1.7 Temporary Soil and Sediment Stockpile Areas

It was anticipated that most of the excavated materials would be directly loaded into vehicles for off-site transport and disposal, thereby minimizing the need for temporary soil and sediment staging. However, due to the construction sequencing, the limited area for trucks within the remediation area, and the presence of soft materials throughout the remediation area, it was determined that the use of centralized temporary stockpile areas was the most appropriate

approach to handling and loading removed materials. Provisions for the use and management of temporary day piles were addressed in the Remediation Work Plan.

Two temporary stockpile and loading areas were used for the project, one within the remediation area near the South Staging Area, and one outside of the remediation area at the North Staging Area (Figure 2). Materials containing less than 50 mg/kg of total PCBs were typically stored for 1 to 3 days. Materials containing PCBs greater than or equal to 50 mg/kg were loaded for off-site transport as soon as practical following excavation and transport to the stockpile area; these materials were not staged overnight. Soils containing greater than 25 mg/kg total PCBs (targeted for TSCA disposal) were physically separated within the stockpile area from those soils containing less than 25 mg/kg total PCBs (targeted for non-TSCA facility disposal) to prevent commingling of waste materials. Each stockpile was clearly marked in the field with signage indicating PCB concentration (greater than or less than 25 mg/kg PCBs, and greater than 50 mg/kg PCBs). All staged materials were covered at the end of each work day and during significant precipitation events.

In the South Zone, the stockpile was located within the remediation footprint on soil areas targeted for subsequent excavation; soil containing total PCBs greater than 1 mg/kg beneath the stockpile were subsequently removed for disposal as the remediation was completed. In accordance with the remediation plan, because this area was subsequently excavated, it was not necessary to isolate these temporary staging piles from the underlying soil (e.g., with plastic).

In the North Staging Area, the soil stockpile was located outside of the remediation footprint. In accordance with the Remediation Plan, this stockpile area was graded and lined with an impermeable high-density polyethylene (HDPE) liner and covered with 12 inches of clean imported soil material to serve as a working surface and protect the liner from puncture. A berm was installed near the stockpile area to manage run-on or run-off from the staging area. As with the south stockpile, excavated materials were physically separated by relative concentration (less than 25 mg/kg PCBs, 25 – 50 mg/kg PCBs, and greater than 50 mg/kg PCBs), and clearly marked in the field for disposal purposes.

Following transfer of all materials from the temporary stockpile areas off-site for disposal, the temporary stockpile areas were decommissioned. The berm, sand layer, and liner materials (where used) were removed and transported off-site for disposal. Following decommissioning of the south stockpile area, the underlying soils were excavated pursuant to the Remediation Plan, and verification sampling was conducted (discussed below). Following decommissioning of the north stockpile area, two composite soil samples were collected from the stockpile area footprint and analyzed for PCBs to verify that the soil and sediment stockpiling did not impact the underlying site soils.

Photographs of the staging areas are included in Appendix B.

3.1.8 Additional Characterization Samples

In accordance with the Sampling and Analysis Plan (SAP), included with the Remediation Plan, prior to soil excavation activities in each zone, additional soil samples were collected around the perimeter of the proposed excavation area to verify that it encompassed the horizontal extent of soils containing PCBs at concentrations greater than or equal to 1.0 mg/kg. To complement existing site characterization data that were collected along transects spaced approximately 100 feet apart, additional borings were located between the existing transects to provide samples spaced at approximate 50-foot intervals around the proposed excavation perimeter. A total of 38 locations were initially identified.

Consistent with previous characterization efforts, sampling and analysis was performed in an iterative fashion (i.e., if PCBs were identified at concentrations above 1.0 mg/kg at any boring location, an additional boring[s] was installed further away from the excavation area); the location of the proposed and additional borings were determined in the field based on site conditions (e.g., topography, physical obstructions). Consistent with prior characterization efforts, samples from the top 1 foot were initially analyzed for each boring location. If PCBs were found to be at concentrations below 1.0 mg/kg in the top 1 foot, samples from deeper intervals were not analyzed at that location. If PCBs were reported at concentrations above 1.0 mg/kg in the top foot, deeper samples were analyzed to provide data necessary to guide initial excavation depths in that area; final excavation depths were determined through verification sampling (discussed below). Soil

samples were analyzed for total PCBs using USEPA SW-846 Method 8082, modified to include Aroclor 1268.

Five of the 38 boring locations were reported to contain PCBs at concentrations greater than 1 mg/kg total PCBs; three of these borings were located in the South Zone, and one was located in each the Middle and North Zones. Soil samples were obtained from eight additional borings to delineate PCBs at concentrations above 1.0 mg/kg, and the excavation perimeter was modified to encompass those soils. Final excavation limits and depths were determined based on verification sample results.

The remediation footprint was adjusted in two other areas based on field conditions and additional characterization data. In the Middle Zone a concrete storage pad is located immediately adjacent to the originally proposed excavation footprint. Due to structural concerns related to excavating adjacent to the pad, a more detailed refinement of the excavation limit was performed. Additional characterization samples SO-301, SO-302, and SO-303 were collected to assist in determining the appropriate excavation footprint; these data, along with sample location SO-266 were used to re-define the excavation footprint in this area. In northeast portion the North Zone a flood-prone low-lying horseshoe shaped area was excavated. This excavation footprint was adjusted from the grid outline to an elevation (contour) where characterization data indicated soil PCB concentrations were below 1 mg/kg total PCBs.

The locations of the additional characterization borings, along with corresponding PCB results, are presented on Figure 3. The additional characterization analytical data are summarized on Table 1.

As previously discussed, the restoration efforts include the relocation of the drainage channel in the North and South Zones. In order to obtain proper channel grades, additional vertical soil excavation (in addition to the excavation required as part of the remediation) was required in some areas of the site. In order to document that these deeper soils did not contain PCBs, five additional soil samples (three in the South Zone and two in the North Zone) were collected along the new channel alignment at the targeted invert of the channel and analyzed for PCBs. PCBs were not detected in any of these five additional new channel samples. The new channel sample locations are presented on Figure 3, and the corresponding data is summarized in Table 2.

3.1.9 Imported Backfill Sampling and Selection

Prior to importing material for use as backfill, candidate backfill sources were sampled and analyzed to document that they were suitable for use as backfill. Two primary criteria were established for imported backfill selection:

- The material met the functional specifications (e.g., textural properties, drainage capacity, soil chemistry, and nutrient content) necessary for restoration activities.
- The material is uncontaminated, specifically with a total PCB concentration less than 0.1 mg/kg. In addition to PCBs, acceptable clean imported material was defined as containing non-naturally occurring constituents below risk screening levels or by naturally occurring constituents (e.g., metals) within the range of local or regional background levels.

A total of 5 samples were collected from 3 candidate sources, each sample was analyzed for functional specifications as well as pesticides/herbicides, volatile organic compounds, semi-volatile organic compounds, PCBs, and metals. The chemical analytical results were screened against residential risk-based screening levels (RSLs) (USEPA, Region 9 Preliminary Remediation Goals 2009) and Ohio Voluntary Action Program (VAP) generic direct contact soil standards.

All five samples passed the criterion for PCBs below 0.1 mg/kg. No PCBs were detected above the analytical reporting limit range of 0.096 to 0.080 mg/Kg.

With the exception of Arsenic, the remaining detected analytes were below one or both of the residential risk-based screening levels. Arsenic results were further screened against published local and regional background values, and were found to be within the range of literature values for eastern Ohio. Each of the backfill sources was deemed suitable for use during restoration of the site. A URS memo detailing the backfill screening and selection process (including analytical data) is included in Appendix C.

Imported fill was only used for the restoration efforts and none was required for the remediation.

3.1.10 Utility Relocation

Several utility relocations and repairs were necessary to complete the remediation and restoration efforts. The utility relocations/repairs are described briefly below:

- An approximately 50-foot section of 20-inch diameter water main located in the North Zone near Wildon Avenue was replaced. During the permitting process the City of Akron determined that a small section of the pipe that is located beneath the stream channel would not have sufficient soil cover following the remediation activities. In accordance with a city-approved design, this section of pipe was removed and reinstalled at a lower elevation beneath the ditch to provide the appropriate cover depth. Following installation the line was pressure tested and approved by the City.
- A six-inch diameter sewer line originating at the IRG property and discharging to the sanitary sewer located within Landon Street was located within the excavation area. This line was removed during excavation activities and replaced with a new line installed below the restored ditch.
- A small potable water line leak was discovered in the northwest portion of the North Zone; the leak was outside of the remediation area. The City of Akron was notified, and City personnel repaired this leak.
- The chain-link IRG property fence along Landon Avenue was relocated west of the middle-zone area.
- Five light poles owned by IRG and located adjacent to the Middle Zone east of the ditch were de-energized and removed during the remediation activities. These light poles were reinstalled west of the newly relocated IRG property fence.

3.2 WATER MANAGEMENT

This section describes water management during the Haley's Run remediation activities. In accordance with the Remediation Plan, the existing ditch was maintained to the extent practical and used to convey surface water flows, as it historically has. Surface water diversion was

required during the sediment removal work in order to perform the removal “in the dry.” Two types of surface water diversion were employed: construction of a bypass channel and bypass pumping. In the South Zone, a bypass channel was constructed within remediated areas to bypass storm flow around Haley’s Run to facilitate removal of unconsolidated sediments in the ditch and remediation of the remaining areas. This bypass channel was supplemented with bypass pumping (described below), which was employed to carry base flow from the ditch. In the Middle and North Zones, the existing ditch and bypass pumping was used for water management.

3.2.1 Bypass Pumping

Surface water was diverted from the ditch to facilitate efficient removal of sediments and adjacent bank soils containing PCBs. The diversion was completed in several phases as remediation progressed from south to north, depending upon accessibility and other site conditions.

Surface water collection sumps were constructed by removing targeted sediments and lining the sumps with geotextile fabric and stone. The pump inlet was placed in the collection sump, and float controls were employed to actuate the electric pump. As discussed above, bypass pumping was typically used to carry base flow within the ditch; storm flow was allowed to overflow the sump and continue into the ditch consistent with historical flow. Bypass water was conveyed around the work area and discharged downstream back into Haley’s Run. Energy dissipation features, including geotextile fabric, riprap and hay bales, were installed at the bypass pump discharge locations to prevent scouring of the ditch.

Photographs of the typical bypass pumping system configuration are included in Appendix B.

3.3 SOIL AND SEDIMENT REMOVAL

This section describes the remediation efforts for site soils, top of bank soil, and ditch sediment. Remediation activities progressed from upstream to downstream (south to north). Site soils were remediated first, followed by bank soils and ditch sediment. Figures 4 through 6 illustrate the actual soil and sediment removal limits and depths.

As shown on Figures 4 through 6, a 25-foot grid system was established over the entire project site to manage excavation footprint and depths and to facilitate collection of verification samples after

soil and sediment were removed from a grid area. As discussed in the SAP (included with the Remediation Plan), verification samples were collected from 25-foot sub-grids. The grid system contains areas of soil and sediment removed from depths that ranged between 1 to 5 feet based on initial proposed limits and depths of excavation and verification data collected during the remediation activities.

A total of 350 grids (including additional grids added based on additional characterization data) were excavated as part of the remediation, and 28,715 tons of site soils and sediment were transported off-site for disposal. Twenty-five of the grids required additional vertical excavation based on verification sample results as discussed in Section 3.4. Ultimately, final verification samples all met the total PCB cleanup goal of 1 mg/kg.

The Remediation Plan estimated the removal and disposal of approximately 10,600 cubic yards (the equivalent of approximately 18,550 tons) of soil and sediment versus the actual removal of 28,715 tons. In general the excavation footprint and depths were consistent with the original plan, however as discussed above several grids were added based on additional characterization samples, and 25 grids (of the 350 excavated grids) required additional vertical excavation to achieve the cleanup goal. Additional soil was also excavated in some areas due to health and safety considerations (e.g., slope stability and safe access for sampling personnel). Other factors for the increase in the volume/weight disposed include: soil mounds which were removed and not included in the original estimates; additional initial vertical excavation within the excavation footprint to remove soils to the depth of an underlying clay layer that was found to be representative of a “clean” zone (verification sampling was used to demonstrate the clean-up levels were met); and the removal and disposal of concrete and steel sheeting and other debris from within the excavation footprint.

3.3.1 Site Soil Removal

The soils along Haley’s Run were excavated to achieve the approved PCB cleanup level of 1.0 mg/kg. Soils were removed using conventional construction equipment (e.g., track-mounted

excavators and dump trucks). Dust control procedures (e.g., water misting, use of wood chips as cover) were implemented, as necessary, based on field conditions. The existing wooden bridge, sheet piling, and concrete structure located at the Lockheed Martin property in the South Zone was also removed in conjunction with soil and sediment removal activities; these features were not replaced.

To the extent practical, excavation activities were initiated at the outermost edge (or higher elevation) of the excavation area and progressed toward Haley's Run (upgradient to downgradient). Excavated soil was loaded into an off-road dump truck and transported to the soil stockpile areas, where the soils were subsequently loaded into trucks for off-site transportation and disposal. Following completion of excavation activities in a grid area, verification soil samples were collected to verify that the targeted cleanup goal of 1.0 mg/kg total PCBs was achieved. If the verification samples contained PCBs at concentrations above 1.0 mg/kg within a grid area, additional soil removal (typically 1 additional vertical foot) was conducted within the entire grid followed by additional verification sampling until each grid achieved the 1.0 mg/kg total PCB cleanup goal. Twenty-five sub-grids required additional excavation based on the verification sample results. Sub-grids that achieved the cleanup level were backfilled to planned restoration grades as soon as was practical. The as-remediated limits of soil excavation are shown on Figures 4 through 6.

3.3.2 Bank Soil and Sediment Removal

The existing stream channel and creek banks in each work zone were excavated following soil removal in each zone. Excavation started at the upstream limit of the work area and progressed downstream. Soils and sediments were removed and transported in the same manner as described in the preceding section. Following completion of excavation activities in each grid area, confirmation soil samples were collected to verify that the total PCB cleanup goal of 1.0 mg/kg was achieved.

In accordance with the Remediation Plan, unconsolidated sediments were removed from the ditch. Depending on the moisture content of the sediment materials removed, some sediment was mixed

with dryer stream bank soils at the point of removal to provide adequate solidification (the elimination of free-standing water) prior to transfer to the temporary stockpile area.


3.3.3 Site Restoration

Site restoration activities (backfilling to restoration grades and planting) are being performed by River Works, a Lockheed Martin subcontractor. River Works performed restoration activities as soon as practicable following remediation in each zone. In general, the restoration efforts included backfilling of excavated areas with imported soils, realignment of the ditch to create a meandering stream, and planting with native plantings. A full description of the restoration activities was included in the Restoration Plan submitted to USEPA. As discussed above, restoration activities were completed in the South and Middle Zones by November 2009, at which time construction was halted due to weather considerations (i.e., the end of the planting season). The North Zone has been backfilled and the preliminary grading completed. Final grading and planting of the North Zone will resume when weather conditions permits with completion planned for early summer 2010. A separate Restoration Report, which documents the completed restoration efforts, will be submitted once the restoration activities have been completed.

3.4 VERIFICATION SAMPLING

As described in the Remediation Plan, following the removal of soil to targeted depths from the excavation areas, verification samples were collected for analysis of PCBs. As described in the Risk-Based Disposal Approval Request, verification soil samples were collected from 25-foot square sub-grids established across the excavation area. These sub-grids were further subdivided into 25, 5-foot by 5-foot sample squares (see below). Each sub-grid that encompassed an excavation area was characterized by analyzing a sample consisting of a composite of sample aliquots from three randomly selected sample squares, selected via random number generator, within the sub-grid. Note that samples were collected from excavated areas; sub-grids that were not excavated (grids that fell outside of the actual excavation perimeter) were not sampled. Sample locations were also adjusted within sub-grids that were partially excavated (e.g., a grid was bisected by the excavation perimeter) to locate samples within the excavated portion of the sub-grid.

Three individual sample aliquots were collected and composited from each randomly identified sample square from each sub-grid. Sample aliquot locations were selected using an online random number generator provided by Randomizer.org (<http://www.randomizer.org>).



Verification samples were submitted for laboratory analysis for total PCBs using USEPA SW-846 Method 8082, modified to include Aroclor 1268, with Automated Soxhlet Extraction (ASE, SW-846 3545A). If the analytical result for any of the verification samples equaled or exceeded the cleanup objective, additional soil removal was conducted for the corresponding 25-foot sub-grid square. Where additional excavation was necessary, additional verification samples were collected in the same manner at the same randomly selected locations following the additional excavation to verify that the cleanup objective was achieved.

The sampling grids were individually numbered for ease of sample identification and tracking, and the soil excavation areas are shown on Figures 4 through 6. In addition, separate figures for each sampling grid, showing excavation limits/depths and sample aliquot locations were developed and used by field personnel to guide sample collection; a sample of the individual grid figures is included in Appendix D (Lockheed Martin maintains copies of all individual grid figures at its Akron facility). As shown on the sample individual grid figure, each aliquot location (identified via random number generator), sample coordinate, and sample identification had been predetermined to assist the field crew in proper sample identification and tracking. For sub-grids that were only to be partially excavated, the random selection process was modified to only select samples within the excavation footprint. As discussed in the Remediation Plan, in cases where

excavation footprints were modified in the field, the sample locations were modified accordingly on a case-by-case basis to be representative of the excavation footprint.

As shown on Figure 6, the excavation of the ditch at the north end of the remediation area is a linear feature; this linear feature does not lend itself to the randomly selected sample location because of the limited excavation footprint within each grid; thus, the grid system was modified in this area. Grid numbers 473, 474, 481, 482, 484, and 485 were combined to form a single verification sampling grid (Grid 500); and grid numbers 488, 489, 491, 492, and 494 were combined to form a single sampling grid (Grid 501). Verification samples were collected only from the combined grids 500 and 501.

A total of 366 verification samples (including re-samples) were collected and analyzed as part of the remediation project. Of the 341 initial verification samples, only 25 were reported to contain total PCBs at concentrations above the cleanup goal of 1.0 mg/kg. Each grid with a reported concentration above 1.0 mg/kg was re-excavated vertically to remove approximately 1 foot of additional soil and the grid was re-sampled. At the completion of the excavation activities, all remediated grids were documented to contain less than 1.0 mg/kg total PCBs. A summary of the verification sample data is presented in Table 3. Based on the verification sample results, the average total PCB concentration remaining within the excavated footprint is 0.16 mg/kg (assuming non-detects equal ½ of the detection limit).

3.5 MATERIALS HANDLING AND DISPOSAL

This section describes the various waste materials (soils, sediments, liquids, residual wastes, and general trash) generated during the remedial activities and the handling and disposal procedures employed during the Haley's Run remedial activities.

Lockheed Martin contracted with URS Corp. to provide third-party oversight during the remediation activities. URS' representative was also responsible for:

- Reviewing waste manifests and their associated documents to confirm that they meet requirements for signature.
- Coordinating with waste shipments with trucking companies and disposal facilities.

-
- Signing waste manifests on behalf of Lockheed Martin.
 - Tracking returned manifests and maintaining on file all shipping documents (including manifests) and related documents.

A summary of the soil and sediment shipments from the site, including shipment date, manifest number, and weight, is provided in Appendix E.

3.5.1 Soil and Sediment Management and Disposal

As discussed above, excavated soil and sediment were loaded into an off-road dump truck and transported to designated stockpile areas for load out. The temporary staging areas functioned as the soil and sediment load-out area for waste transport vehicles upon their arrival at the site. Excavated materials were loaded using an excavator from the temporary stockpile areas into dump trucks and dump trailers for off-site transport and disposal. As discussed above, wet materials were mixed with dryer materials at the point of excavation to address the presence of any free liquids; thus, the addition of solidification agents was not necessary prior to off-site transport.

Soil and sediment removed during the Haley's Run remediation activities that contained PCB concentrations greater than or equal to 25 mg/kg were transported off-site to the TSCA-permitted EQ facility located in Belleville, Michigan. Off-site transport of materials was performed by licensed haulers in accordance with appropriate local, state, and federal regulations. Loaded vehicles leaving the work area were covered; cleaned to remove any accumulated dirt as needed to prevent tracking; manifested; and placarded in accordance with federal, TSCA, and US Department of Transportation requirements, as well as any equivalent state requirements. A total of 3,558 tons of soil and sediment containing greater than or equal to 25 mg/kg total PCBs was transported off-site for disposal.

Materials containing less than 25 mg/kg total PCBs were transported off-site for disposal at American Landfill located in Waynesburg, Ohio. American Landfill is a permitted solid waste management facility meeting the requirements of 40 CFR 761.61(a)(5)(i)(B)(2)(ii). A total of 25,157 tons of soil and sediment containing less than 25 mg/kg of total PCBs was transported off-site for disposal.

3.5.2 Liquid Waste Management and Disposal

Water removed from the active excavation areas and temporary staging areas was temporarily stored and allowed to settle in storage tanks that were initially located in the South Staging Area. The water storage and water filtration activities were relocated to the North Water Filtration Area as the remediation progressed to the north. Water from the excavation areas was first placed into a 20,000-gallon weir tank where fine materials were allowed to settle out. The water was then pumped through a dual 5-micron bag filter system to remove suspended material, through dual 2,000-pound activated carbon units operated in series to remove any residual PCBs, and into a 20,000-gallon Frac tank. Photographs of the water filtration system are presented in Appendix B. The filtered water was then sampled for total PCBs using USEPA Method SW846 8082. Once the analytical results indicated non-detectable concentrations at a 1 part per billion (ppb) detection limit, the water was discharged from the Frac tank to the City of Akron Publicly Owned Treatment Works (POTW) in accordance with the Temporary Groundwater Discharge Authorization issued by the City of Akron (Appendix A). Filtered water from the South Water Filtration area was discharged to the sanitary sewer manhole located on the west side of Landon Street at the intersection of Landon Street and Salem Avenue; filtered water from the North Water Filtration Area was discharged to the sanitary sewer manhole on the west side of Landon Street and the intersection of Wildon Avenue. Six batches of filtered water, totaling 78,678 gallons, were discharged to the POTW. No detectable concentrations of PCBs were reported in the six samples of filtered water that were collected and analyzed prior to discharge. A summary of the filtered water analytical results and one untreated water analytical result is included in Table 4.

3.5.3 Decontamination Wastes

Solid decontamination wastes, including used disposable equipment and personal protective equipment, were placed in appropriate containers, labeled, temporarily stored within the staging areas, and disposed of at American Landfill along with the removed soils and sediment.

3.6 EQUIPMENT DECONTAMINATION

Construction equipment (e.g., off-road dump truck, excavators, water filtration equipment) used for handling PCB-impacted material was cleaned prior to being shipped off-site. Equipment was

cleaned by using dry cleaning methods (shovels, brushes) followed by high-pressure, low-volume power washing to remove residual material. Equipment was cleaned within the remediation area, which allowed collection and off-site disposal of removed materials as part of the soil excavation. In accordance with the Remediation Plan, wipe samples were collected from heavy equipment (e.g., excavators, loaders, water storage tanks) following final cleaning of equipment that worked in PCB-impacted areas. Multiple wipe samples were collected from each piece of heavy equipment to document the cleaning effectiveness. To provide a conservative evaluation of the cleaning process, the wipe samples were obtained from areas that were known to be in direct contact with PCB-containing materials (e.g., equipment tracks, dump truck bed, and excavator bucket). The residual PCB concentration cleaning objective established in the Remediation Plan is 10 micrograms (μg)/100 square centimeters (cm^2); none of the wipe samples collected from cleaned equipment contained PCBs above a concentration of 10 $\mu\text{g}/100 \text{ cm}^2$. A summary of the wipe sample data is provided in Table 5.

3.7 STORM WATER MANAGEMENT

As expected, the Haley's Ditch soil and sediment removal activities were weather-dependent. Daily remedial activities were scheduled in accordance with anticipated weather conditions to minimize adverse impacts as a result of heavy rain.

Storm water management included erosion control measures that were installed and maintained in accordance with the SWP3. Storm water diversion measures were used as appropriate to manage run-on to active work areas. Run-on from storms events was limited to the extent possible by bypass pumping, construction of a diversion ditch, and limiting the extent of disturbed work areas. BMPs such as soil berms, sand bags, hay bales, and diversion swales were also used to prevent excessive run-on into excavation areas.

Where feasible, excavation in active grids was completed prior to forecast storm events, and excavated soil was either transported off-site for disposal or placed in a staging area and covered with sheeting during the storm event. As discussed above, because bypass pumping of significant storm flows was not practical, storm water was allowed to flow through Haley's Run.

Water that entered active excavations (excavations that were not confirmed to meet the cleanup objective) was collected and filtered in the on-site water filtration system; filtered water was discharged to the POTW as described above. Water that entered completed excavations (excavations that were confirmed to meet the cleanup objective) was allowed to naturally percolate or drain to Haley's Ditch.

3.8 AIR MONITORING

As described in the Remediation Plan, an air emission status program was implemented to determine that work practices and control measures maintained airborne emissions below the applicable air monitoring action thresholds. Air monitoring was conducted during all removal activities that involved the handling, movement, or disturbance of soil and all excavation activities. The program included field monitoring and laboratory analysis for dust and PCBs.

Engineering controls for dust management (e.g., water misting, use of wood chips on roadways, controlled access to disturbed areas) were implemented as part of the BMPs employed throughout the project. These engineering controls, along with precipitation events, effectively controlled the generation and migration of dust. There were no exceedances of the air monitoring action thresholds established in the Remediation Plan.

The laboratory analysis results conducted as part of the air monitoring program are included in Table 6. Copies of the field monitoring data are maintained by Lockheed Martin at their Akron facility.

Section 4

Community Outreach

Lockheed Martin prepared and implemented a Community Outreach Plan prior to and throughout the remediation project. The Community Outreach Plan was designed to establish working relationships and develop constructive communication channels with any stakeholders to resolve issues or concerns that arose throughout the project. Community Outreach tasks included:

- Preparation of a Citizen's Guide which was mailed to nearby property owners and residents.
- Participation at a public information exchange held at a local library to present the proposed project and answer any questions.
- Preparation and distribution of a monthly newsletter to interested parties.
- Participation at public meetings with the City Council member whose jurisdiction includes Haley's Run.
- Construction of a publically accessible job-site information sign with pockets for distribution of the Citizen's Guide and monthly newsletter.
- Maintenance of a project web page with links to all project documents.
- Maintenance of a file at the reference desk of a local library containing hard copies of all documents listed on the web page.
- Establishment of a "hotline" for the public to call with any questions or concerns.

Section 5


Project Summary

As documented in this Certification Report, Lockheed Martin has successfully completed the remedial construction work within and along portions of Haley's Run. The remediation was completed pursuant to the necessary permits and approvals including Lockheed Martin's Risk-Based Disposal Approval Request for PCB Remediation Waste (January 9, 2009), approved by the USEPA on May 8, 2009, and Lockheed Martin's Haley's Ditch Remediation Plan, dated May 15, 2009.

The remediation activities included the removal and off-site disposal of 28,715 tons of accumulated, unconsolidated sediment deposits in Haley's Run, as well as adjacent soils containing PCBs at concentrations above the soil cleanup level of 1.0 mg/kg total PCBs. The verification sampling program documented that all excavated areas contain less than 1 mg/kg total PCBs, with an average residual concentration of 0.16 mg/kg PCBs. Restoration of the South and Middle Zones has been completed. The North Zone has been backfilled and the preliminary grading completed. Final grading and planting of the North Zone will resume when weather permits and with completion planned for early summer 2010. A separate report will be submitted to document the restoration activities.

Figures

CITY: SYRACUSE, NY DIV: GROUP: 141/EN/CAD DB: LIPOSENAUER LD: (Op) PIC: (Op) PM: P. FARR TM: (Op) LYR: (Op) ON: OFF-REF
 G:\EN\CAD\STRACUSE\ACT\B0038063000100001\DWG\HALEY\B\CR\3806301.dwg LAYOUT: ISAVED: 1/28/2010 1:40 PM ACADVER: 17.0S (LMS TECH) PAGESETUP: 1/28/2010 1:40 PM BY: POSENAUER, LISA
 XREFS: IMAGES: PROJECTNAME: 38063X01.pg



HALEY'S DITCH

SEIBERLING STREET


TRIPLET BLVD.


STORM SEWER OUTFALL

AIRDOCK

U.S. HIGHWAY 224

LEGEND:

 STORM SEWER



LOCKHEED MARTIN CORPORATION
 AKRON, OHIO
**HALEY'S RUN REMEDIATION
 CERTIFICATION REPORT**

SITE LOCATION AERIAL



FIGURE
1



XREFS: IMAGES: PROJECTNAME: ---
 38063X01
 38063X00
 38063X04
 38063X06
 38063X07

LEGEND:

- APPROXIMATE LOCKHEED MARTIN CORPORATION PROPERTY LINE
- x-x- CHAIN LINK FENCE
- ~~~ CORRUGATED METAL WALL
- MINIMUM EXCAVATION DEPTH OF 1 FOOT
- MINIMUM EXCAVATION DEPTH OF 2 FOOT
- MINIMUM EXCAVATION DEPTH OF 3 FOOT
- MINIMUM EXCAVATION DEPTH OF 4 FOOT
- MINIMUM EXCAVATION DEPTH OF 5 FOOT

NOTES:

1. BASE MAP IS DIGITIZED FROM A SCANNED IMAGE OF WESTON SOLUTIONS MAP, TITLED "HALEY'S DITCH SOIL SAMPLE RESULTS MAP", © 1"=40', FIGURE 5, WITH NO KNOWN DATE. CORRUGATED METAL WALL LOCATION IS FROM SCAN FROM UNKNOWN SOURCE. SOURCE FILE IS FROM SUMMIT COUNTY GIS DATA.
2. MAP FEATURE LOCATIONS ADJUSTED PER USGS ORTHO PHOTO IN UTM 17N NAD 83 METERS, SUPPLIED BY WESTON SOLUTIONS.
3. BASE MAP HAS BEEN CONVERTED TO OHIO STATE PLANE, NORTH ZONE, U.S. FOOT COORDINATES.
4. ALL LOCATIONS ARE ASSUMED APPROXIMATE ONLY.



| | |
|--|--------------------|
| LOCKHEED MARTIN CORPORATION AKRON, OHIO HALEY'S RUN REMEDIATION CERTIFICATION REPORT | |
| HALEY'S RUN OPERATIONS SITE PLAN | |
| | FIGURE 2 |


XREFS: IMAGES: PROJECTNAME: ---
 38063X01
 38063X04
 38063X00
 38063X06
 38063X07

LEGEND:

- APPROXIMATE LOCKHEED MARTIN CORPORATION PROPERTY LINE
- x-x CHAIN LINK FENCE
- CORRUGATED METAL WALL
- MINIMUM EXCAVATION DEPTH OF 1 FOOT
- MINIMUM EXCAVATION DEPTH OF 2 FOOT
- MINIMUM EXCAVATION DEPTH OF 3 FOOT
- MINIMUM EXCAVATION DEPTH OF 4 FOOT
- MINIMUM EXCAVATION DEPTH OF 5 FOOT
- SOIL SAMPLE LOCATIONS
- NEW CHANNEL SOIL SAMPLE LOCATIONS

NOTES:

1. BASE MAP IS DIGITIZED FROM A SCANNED IMAGE OF WESTON SOLUTIONS MAP, TITLED "HALEY'S DITCH SOIL SAMPLE RESULTS MAP", @ 1"=40', FIGURE 5, WITH NO KNOWN DATE. CORRUGATED METAL WALL LOCATION IS FROM SCAN FROM UNKNOWN SOURCE. SOURCE FILE IS FROM SUMMIT COUNTY GIS DATA.
2. MAP FEATURE LOCATIONS ADJUSTED PER USGS ORTHO PHOTO IN UTM 17N NAD 83 METERS, SUPPLIED BY WESTON SOLUTIONS.
3. BASE MAP HAS BEEN CONVERTED TO OHIO STATE PLANE, NORTH ZONE, U.S. FOOT COORDINATES.
4. ALL LOCATIONS ARE ASSUMED APPROXIMATE ONLY.



| LM-SO276 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO275 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO274 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.214 |

| LM-SO267 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO303 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.4 |
| 1.0 - 2.0 | 0.4 |
| 2.0 - 3.0 | 0.098 |

| LM-SO266 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.098 |

| LM-SO302 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.47 |
| 1.0 - 2.0 | 1.02 |
| 2.0 - 3.0 | 1.43 |

| LM-SO301 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 1.68 |
| 1.0 - 2.0 | 1.37 |
| 2.0 - 3.0 | 1.84 |

| LM-SO265 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.710 |

| LM-SO264 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO263 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.187 |

| LM-SO262 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.290 |

| LM-SO261 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO292 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 0.5 | ND |
| 0.5 - 1.0 | ND |

| LM-SO291 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 0.5 | ND |
| 0.5 - 1.0 | ND |

| LM-SO295 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 1.18 |
| 1.0 - 2.0 | ND |

| LM-SO296 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 32.00 |
| 1.0 - 2.0 | 9.3 |
| 2.0 - 3.0 | 0.085 |

| LM-SO293 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 0.5 | 32.00 |
| 0.5 - 1.0 | 52.10 |
| 1.0 - 2.0 | 30.50 |
| 2.0 - 3.0 | 72.00 |
| 3.0 - 4.0 | 67.7 |
| 4.0 - 5.0 | 3.07 |

| LM-SO294 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 28.00 |
| 1.0 - 2.0 | 42.00 |
| 2.0 - 3.0 | 15.7 |

| LM-SO281 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.78 |

| LM-SO280 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.35 |

| LM-SO279 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.66 |

| LM-SO278 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.14 |

| LM-SO277 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.12 |

| LM-SO276 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO275 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO274 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.214 |

| LM-SO267 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO303 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.4 |
| 1.0 - 2.0 | 0.4 |
| 2.0 - 3.0 | 0.098 |

| LM-SO266 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.098 |

| LM-SO302 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.47 |
| 1.0 - 2.0 | 1.02 |
| 2.0 - 3.0 | 1.43 |

| LM-SO301 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 1.68 |
| 1.0 - 2.0 | 1.37 |
| 2.0 - 3.0 | 1.84 |

| LM-SO265 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.710 |

| LM-SO264 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO263 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.187 |

| LM-SO262 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.290 |

| LM-SO261 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO292 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 0.5 | ND |
| 0.5 - 1.0 | ND |


| LM-SO291 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 0.5 | ND |
| 0.5 - 1.0 | ND |

| LM-SO295 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 1.18 |
| 1.0 - 2.0 | ND |

| LM-SO296 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 32.00 |
| 1.0 - 2.0 | 9.3 |
| 2.0 - 3.0 | 0.085 |

| LM-SO293 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 0.5 | 32.00 |
| 0.5 - 1.0 | 52.10 |
| 1.0 - 2.0 | 30.50 |
| 2.0 - 3.0 | 72.00 |
| 3.0 - 4.0 | 67.7 |
| 4.0 - 5.0 | 3.07 |

| LM-SO294 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 28.00 |
| 1.0 - 2.0 | 42.00 |
| 2.0 - 3.0 | 15.7 |



| LM-SO284 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.083 |

| LM-SO287 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.082 |

| LM-SO286 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO285 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO304 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO283 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 1.3 |
| 1.0 - 2.0 | ND |

| LM-SO282 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO273 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO272 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.089 |

| LM-SO271 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO268 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO269 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO270 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO260 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO300 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.67 |

| LM-SO259 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 4.46 |
| 1.0 - 2.0 | 0.19 |

| LM-SO256 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 0.5 | 1.12 |
| 0.5 - 1.0 | 16.60 |
| 1.0 - 2.0 | 0.493 |
| 2.0 - 3.0 | ND |

| LM-SO257 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 0.5 | 0.768 |
| 0.5 - 1.0 | 0.79 |
| 1.0 - 2.0 | 9.55 |
| 2.0 - 3.0 | 0.130 |

| LM-SO258 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 0.5 | ND |
| 0.5 - 1.0 | ND |

| LM-SO299 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 1.80 |

| LM-SO298 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | ND |

| LM-SO290 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 0.5 | 1.39 |
| 0.5 - 1.0 | 0.85 |
| 1.0 - 2.0 | 0.14 |

| LM-SO297 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 1.0 | 0.69 |

| LM-SO289 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 0.5 | 0.53 |
| 0.5 - 1.0 | 0.74 |

| LM-SO288 | |
|-----------|--------------------|
| Depth(ft) | Total PCBs (mg/kg) |
| 0.0 - 0.5 | 0.31 |
| 0.5 - 1.0 | ND |

**LOCKHEED MARTIN CORPORATION
 AKRON, OHIO
 HALEY'S RUN REMEDIATION
 CERTIFICATION REPORT**


**HALEY'S RUN ADDITIONAL
 CHARACTERIZATION DATA**

ARCADIS | **FIGURE 3**

XREFS: IMAGES: PROJECTNAME: ---
 38063X01
 38063X04
 38063X00
 38063X06
 38063X07

CITY OF AKRON PROPERTY

MATCHLINE TO MIDDLE ZONE




LEGEND:

- APPROXIMATE LOCKHEED MARTIN CORPORATION PROPERTY LINE
- x-x- CHAIN LINK FENCE
- ~ CORRUGATED METAL WALL
- EXCAVATION LIMITS
- MINIMUM EXCAVATION DEPTH OF 1 FOOT
- MINIMUM EXCAVATION DEPTH OF 2 FOOT
- MINIMUM EXCAVATION DEPTH OF 3 FOOT
- MINIMUM EXCAVATION DEPTH OF 4 FOOT
- MINIMUM EXCAVATION DEPTH OF 5 FOOT

NOTES:

1. BASE MAP IS DIGITIZED FROM A SCANNED IMAGE OF WESTON SOLUTIONS MAP, TITLED "HALEY'S DITCH SOIL SAMPLE RESULTS MAP", @ 1"=40', FIGURE 5, WITH NO KNOWN DATE. CORRUGATED METAL WALL LOCATION IS FROM SCAN FROM UNKNOWN SOURCE. SOURCE FILE IS FROM SUMMIT COUNTY GIS DATA.
2. MAP FEATURE LOCATIONS ADJUSTED PER USGS ORTHO PHOTO IN UTM 17N NAD 83 METERS, SUPPLIED BY WESTON SOLUTIONS.
3. BASE MAP HAS BEEN CONVERTED TO OHIO STATE PLANE, NORTH ZONE, U.S. FOOT COORDINATES.
4. ALL LOCATIONS ARE ASSUMED APPROXIMATE ONLY.




60" OUTFALL
(REPLACED BY
CITY OF AKRON)

TRIPLETT BLVD.

| |
|--|
| LOCKHEED MARTIN CORPORATION AKRON, OHIO HALEY'S RUN REMEDIATION CERTIFICATION REPORT |
| HALEY'S RUN AS REMEDIATED SOUTH ZONE |
| 4 |

XREFS: IMAGES: PROJECTNAME: ---
 38063X01
 38063X04
 38063X00
 38063X06
 38063X07




LOCKHEED MARTIN CORPORATION
 AKRON, OHIO
**HALEY'S RUN REMEDIATION
 CERTIFICATION REPORT**

**HALEY'S RUN AS REMEDIATED
 MIDDLE ZONE**

ARCADIS

FIGURE 5



- LEGEND:**
- APPROXIMATE LOCKHEED MARTIN CORPORATION PROPERTY LINE
 - x-x-x CHAIN LINK FENCE
 - ~~~ CORRUGATED METAL WALL
 - EXCAVATION LIMITS
 - MINIMUM EXCAVATION DEPTH OF 1 FOOT
 - MINIMUM EXCAVATION DEPTH OF 2 FOOT
 - MINIMUM EXCAVATION DEPTH OF 3 FOOT
 - MINIMUM EXCAVATION DEPTH OF 4 FOOT
 - MINIMUM EXCAVATION DEPTH OF 5 FOOT

- NOTES:**
1. BASE MAP IS DIGITIZED FROM A SCANNED IMAGE OF WESTON SOLUTIONS MAP, TITLED "HALEY'S DITCH SOIL SAMPLE RESULTS MAP", @ 1"=40', FIGURE 5, WITH NO KNOWN DATE. CORRUGATED METAL WALL LOCATION IS FROM SCAN FROM UNKNOWN SOURCE. SOURCE FILE IS FROM SUMMIT COUNTY GIS DATA.
 2. MAP FEATURE LOCATIONS ADJUSTED PER USGS ORTHO PHOTO IN UTM 17N NAD 83 METERS, SUPPLIED BY WESTON SOLUTIONS.
 3. BASE MAP HAS BEEN CONVERTED TO OHIO STATE PLANE, NORTH ZONE, U.S. FOOT COORDINATES.
 4. ALL LOCATIONS ARE ASSUMED APPROXIMATE ONLY.



MATCHLINE TO MIDDLE ZONE

LOCKHEED MARTIN CORPORATION
 AKRON, OHIO
**HALEY'S RUN REMEDIATION
 CERTIFICATION REPORT**

**HALEY'S RUN AS REMEDIATED
 NORTH ZONE**

ARCADIS

FIGURE
6

Tables

Table 1
Additional Characterization Soil Samples
Lockheed Martin Akron, Ohio
Haley's Ditch Remediation Certification Report

| Location ID: | Depth (Feet) | Date Collected | Total PCBs mg/kg |
|-------------------|--------------|----------------|------------------|
| Cleanup Objective | | | 1 |
| LM-SO-256 | 0 - 0.5 | 7/8/2009 | 1.12 |
| | 0.5 - 1 | 7/8/2009 | 16.6 |
| | 1 - 2 | 7/8/2009 | 0.493 |
| | 2 - 3 | 7/8/2009 | ND |
| LM-SO-257 | 0 - 0.5 | 7/8/2009 | 0.768 [0.66] |
| | 0.5 - 1 | 7/8/2009 | 0.79 |
| | 1 - 2 | 7/8/2009 | 9.55 |
| | 2 - 3 | 7/8/2009 | 0.13 |
| LM-SO-258 | 0 - 0.5 | 7/7/2009 | ND |
| | 0.5 - 1 | 7/7/2009 | ND |
| LM-SO-259 | 0 - 1 | 9/2/2009 | 4.46 |
| | 1 - 2 | 9/3/2009 | 0.19 |
| LM-SO-260 | 0 - 1 | 9/2/2009 | ND |
| LM-SO-261 | 0 - 1 | 9/2/2009 | ND |
| LM-SO-262 | 0 - 1 | 9/2/2009 | 0.29 |
| LM-SO-263 | 0 - 1 | 9/2/2009 | 0.187 |
| LM-SO-264 | 0 - 1 | 9/2/2009 | ND |
| LM-SO-265 | 0 - 1 | 9/2/2009 | 0.71 |
| LM-SO-266 | 0 - 1 | 9/2/2009 | 0.098 |
| LM-SO-267 | 0 - 1 | 9/2/2009 | ND |
| LM-SO-268 | 0 - 1 | 9/4/2009 | ND |
| LM-SO-269 | 0 - 1 | 9/4/2009 | ND |
| LM-SO-270 | 0 - 1 | 9/2/2009 | ND |
| LM-SO-271 | 0 - 1 | 9/4/2009 | ND |
| LM-SO-272 | 0 - 1 | 9/4/2009 | 0.089 |
| LM-SO-273 | 0 - 1 | 9/28/2009 | ND |
| LM-SO-274 | 0 - 1 | 9/25/2009 | 0.214 |
| LM-SO-275 | 0 - 1 | 9/28/2009 | ND |
| LM-SO-276 | 0 - 1 | 9/28/2009 | ND |
| LM-SO-277 | 0 - 1 | 9/25/2009 | 0.12 |
| LM-SO-278 | 0 - 1 | 9/25/2009 | 0.14 |
| LM-SO-279 | 0 - 1 | 9/25/2009 | 0.66 |
| LM-SO-280 | 0 - 1 | 9/25/2009 | 0.35 |
| LM-SO-281 | 0 - 1 | 9/25/2009 | 0.78 [0.86] |
| LM-SO-282 | 0 - 1 | 9/28/2009 | ND |
| LM-SO-283 | 0 - 1 | 10/1/2009 | 1.3 |
| | 1 - 2 | 10/5/2009 | ND |
| LM-SO-284 | 0 - 1 | 9/28/2009 | 0.083 |
| LM-SO-285 | 0 - 1 | 9/28/2009 | ND |
| LM-SO-286 | 0 - 1 | 9/28/2009 | ND |
| LM-SO-287 | 0 - 1 | 9/28/2009 | 0.082 |
| LM-SO-288 | 0 - 0.5 | 7/7/2009 | 0.31 |
| | 0.5 - 1 | 7/7/2009 | ND |
| LM-SO-289 | 0 - 0.5 | 7/7/2009 | 0.53 |
| | 0.5 - 1 | 7/7/2009 | 0.74 |
| LM-SO-290 | 0 - 0.5 | 7/7/2009 | 1.39 |
| | 0.5 - 1 | 7/7/2009 | 0.85 |
| | 1 - 2 | 7/8/2009 | 0.14 |
| LM-SO-291 | 0 - 0.5 | 7/7/2009 | ND |
| | 0.5 - 1 | 7/7/2009 | ND |

| Location ID: | Depth (Feet) | Date Collected | Total PCBs mg/kg |
|-------------------|--------------|----------------|------------------|
| Cleanup Objective | | | 1 |
| LM-SO-292 | 0 - 0.5 | 7/7/2009 | ND |
| | 0.5 - 1 | 7/7/2009 | ND |
| LM-SO-293 | 0 - 0.5 | 7/7/2009 | 32 |
| | 0.5 - 1 | 7/7/2009 | 52.1 |
| | 1 - 2 | 7/8/2009 | 30.5 |
| | 2 - 3 | 7/8/2009 | 72 |
| | 3 - 4 | 7/10/2009 | 67.7 |
| | 4 - 5 | 7/10/2009 | 3.07 |
| LM-SO-294 | 0 - 1 | 7/9/2009 | 28 |
| | 1 - 2 | 7/9/2009 | 42 |
| | 2 - 3 | 7/9/2009 | 15.7 |
| LM-SO-295 | 0 - 1 | 7/10/2009 | 1.18 |
| | 1 - 2 | 7/10/2009 | ND |
| LM-SO-296 | 0 - 1 | 7/10/2009 | 32 |
| | 1 - 2 | 7/10/2009 | 9.3 |
| | 2 - 3 | 7/10/2009 | 0.085 |
| LM-SO-297 | 0 - 1 | 7/14/2009 | 0.69 |
| LM-SO-298 | 0 - 1 | 7/14/2009 | ND |
| LM-SO-299 | 0 - 1 | 7/14/2009 | 1.8 |
| LM-SO-300 | 0 - 1 | 9/3/2009 | 0.67 |
| LM-SO-301 | 0 - 1 | 9/18/2009 | 1.68 |
| | 1 - 2 | 9/18/2009 | 1.37 |
| | 2 - 3 | 9/18/2009 | 1.84 |
| LM-SO-302 | 0 - 1 | 9/18/2009 | 0.47 |
| | 1 - 2 | 9/18/2009 | 1.02 |
| | 2 - 3 | 9/18/2009 | 1.43 |
| LM-SO-303 | 0 - 1 | 9/18/2009 | 0.4 |
| | 1 - 2 | 9/18/2009 | 0.4 |
| | 2 - 3 | 9/18/2009 | 0.098 |
| LM-SO-304 | 0 - 1 | 10/12/2009 | 0.11 |

Notes:

- Results shaded and bold exceed the 1 mg/kg Total PCB screening
- Results shown in parentheses represent the field duplicate results
- ND = No individual PCB congeners were detected.
- mg/kg = milligram per kilogram (parts per million) in soil

Table 2
New Channel Soil Samples
Lockheed Martin, Akron, Ohio
Haley's Ditch Remediation Certification Project

| Location ID: | Depth (Feet) | Date Collected | Total PCBs mg/kg |
|---------------------|---------------------|-----------------------|-------------------------|
| Cleanup Objective | | | 1 |
| LM-SO-STA1675 | 2.5 - 3.5 | 8/21/2009 | ND |
| LM-SO-STA1775 | 2 - 3 | 8/20/2009 | ND |
| LM-SO-STA1925 | 2.5 - 3.5 | 8/20/2009 | ND |
| STA-4+50 | 2.6 - 3.6 | 11/3/2009 | ND |
| STA-6+50 | 3.5 - 4.5 | 11/3/2009 | ND |

Notes:

- ND = No individual PCB congeners were detected.

Table 3
Verification Soil Samples
Lockheed Martin, Akron, Ohio
Haley's Ditch Remediation Certification Project

| Location ID: | Date Collected | Total PCBs mg/kg |
|-------------------|----------------|------------------|
| Cleanup Objective | | 1 |
| LM-SO-C-01 | 8/17/2009 | ND |
| LM-SO-C-02 | 8/17/2009 | ND |
| LM-SO-C-05 | 8/17/2009 | 0.11 |
| LM-SO-C-06 | 8/17/2009 | ND |
| LM-SO-C-13 | 8/19/2009 | 0.16 |
| LM-SO-C-14 | 8/19/2009 | 0.15 |
| LM-SO-C-15 | 8/19/2009 | 2.08 |
| LM-SO-C-15-R1 | 9/3/2009 | ND |
| LM-SO-C-16 | 8/19/2009 | ND |
| LM-SO-C-21 | 7/27/2009 | 0.27 |
| LM-SO-C-22 | 9/1/2009 | 0.33 |
| LM-SO-C-23 | 9/3/2009 | 0.23 |
| LM-SO-C-24 | 9/3/2009 | ND |
| LM-SO-C-29 | 7/27/2009 | 0.9 |
| LM-SO-C-30 | 9/1/2009 | ND |
| LM-SO-C-31 | 9/3/2009 | 5.8 |
| LM-SO-C-31-R1 | 9/4/2009 | ND |
| LM-SO-C-32 | 9/3/2009 | ND |
| LM-SO-C-37 | 7/27/2009 | 0.75 |
| LM-SO-C-38 | 9/2/2009 | ND [ND] |
| LM-SO-C-39 | 9/2/2009 | ND |
| LM-SO-C-40 | 9/3/2009 | ND |
| LM-SO-C-43 | 7/28/2009 | ND |
| LM-SO-C-44 | 7/28/2009 | 4.7 |
| LM-SO-C-44-R1 | 7/29/2009 | 0.66 |
| LM-SO-C-45 | 8/4/2009 | ND |
| LM-SO-C-46 | 8/4/2009 | ND |
| LM-SO-C-47 | 9/2/2009 | ND |
| LM-SO-C-48 | 9/3/2009 | ND |
| LM-SO-C-49 | 9/3/2009 | ND |
| LM-SO-C-51 | 7/28/2009 | ND |
| LM-SO-C-52 | 7/29/2009 | 0.087 |
| LM-SO-C-53 | 8/4/2009 | 0.45 |
| LM-SO-C-54 | 8/10/2009 | ND |
| LM-SO-C-55 | 8/11/2009 | 0.37 |
| LM-SO-C-56 | 9/8/2009 | 0.087 |
| LM-SO-C-57 | 9/11/2009 | ND |
| LM-SO-C-58 | 9/11/2009 | ND |
| LM-SO-C-61 | 7/28/2009 | ND |
| LM-SO-C-62 | 7/30/2009 | 0.09 |
| LM-SO-C-63 | 8/3/2009 | ND |
| LM-SO-C-64 | 8/10/2009 | ND |
| LM-SO-C-65 | 8/13/2009 | 0.37 |
| LM-SO-C-66 | 9/8/2009 | ND |
| LM-SO-C-67 | 9/11/2009 | ND |
| LM-SO-C-68 | 9/11/2009 | 1.32 |
| LM-SO-C-68-R1 | 9/14/2009 | ND |
| LM-SO-C-69 | 9/11/2009 | ND |
| LM-SO-C-71 | 7/28/2009 | ND |
| LM-SO-C-72 | 7/28/2009 | ND |
| LM-SO-C-132 | 9/15/2009 | ND |
| LM-SO-C-133 | 9/29/2009 | ND |
| LM-SO-C-134 | 9/29/2009 | ND [ND] |
| LM-SO-C-139 | 8/6/2009 | ND |
| LM-SO-C-140 | 8/6/2009 | ND |
| LM-SO-C-141 | 8/11/2009 | 0.41 |
| LM-SO-C-142 | 9/15/2009 | 0.4 |
| LM-SO-C-143 | 9/28/2009 | ND |
| LM-SO-C-144 | 9/28/2009 | ND |
| LM-SO-C-145 | 9/25/2009 | ND |
| LM-SO-C-148 | 8/6/2009 | ND |
| LM-SO-C-149 | 8/11/2009 | 1.59 |
| LM-SO-C-149-R1 | 8/12/2009 | 0.52 |
| LM-SO-C-150 | 9/15/2009 | ND |
| LM-SO-C-151 | 9/28/2009 | ND |
| LM-SO-C-152 | 9/28/2009 | ND |
| LM-SO-C-153 | 9/25/2009 | ND |
| LM-SO-C-156 | 8/14/2009 | ND |

| Location ID: | Date Collected | Total PCBs mg/kg |
|-------------------|----------------|------------------|
| Cleanup Objective | | 1 |
| LM-SO-C-73 | 7/30/2009 | ND |
| LM-SO-C-74 | 8/5/2009 | ND |
| LM-SO-C-75 | 8/13/2009 | ND [ND] |
| LM-SO-C-76 | 9/8/2009 | ND |
| LM-SO-C-77 | 9/8/2009 | ND |
| LM-SO-C-78 | 9/11/2009 | ND [ND] |
| LM-SO-C-79 | 9/11/2009 | ND |
| LM-SO-C-80 | 9/29/2009 | ND |
| LM-SO-C-83 | 8/5/2009 | ND |
| LM-SO-C-84 | 8/5/2009 | ND |
| LM-SO-C-85 | 8/13/2009 | 0.19 |
| LM-SO-C-86 | 9/8/2009 | ND |
| LM-SO-C-87 | 9/8/2009 | ND |
| LM-SO-C-88 | 9/29/2009 | ND |
| LM-SO-C-89 | 9/29/2009 | ND |
| LM-SO-C-90 | 9/30/2009 | ND |
| LM-SO-C-91 | 8/5/2009 | ND |
| LM-SO-C-92 | 8/5/2009 | 4.5 [3.6] |
| LM-SO-C-92-R1 | 8/6/2009 | ND |
| LM-SO-C-93 | 8/13/2009 | ND |
| LM-SO-C-94 | 8/13/2009 | 0.097 |
| LM-SO-C-95 | 9/8/2009 | ND |
| LM-SO-C-96 | 9/9/2009 | ND [ND] |
| LM-SO-C-97 | 9/30/2009 | ND |
| LM-SO-C-98 | 10/1/2009 | ND |
| LM-SO-C-99 | 10/1/2009 | ND |
| LM-SO-C-102 | 8/5/2009 | ND |
| LM-SO-C-103 | 8/13/2009 | ND |
| LM-SO-C-104 | 8/13/2009 | ND |
| LM-SO-C-105 | 9/9/2009 | 0.69 |
| LM-SO-C-106 | 9/9/2009 | ND |
| LM-SO-C-107 | 9/30/2009 | ND |
| LM-SO-C-108 | 10/1/2009 | ND |
| LM-SO-C-109 | 10/1/2009 | ND |
| LM-SO-C-111 | 8/13/2009 | ND |
| LM-SO-C-112 | 8/13/2009 | ND |
| LM-SO-C-113 | 8/6/2009 | ND |
| LM-SO-C-114 | 9/9/2009 | 0.18 |
| LM-SO-C-115 | 9/9/2009 | ND |
| LM-SO-C-116 | 9/30/2009 | ND |
| LM-SO-C-117 | 9/30/2009 | ND |
| LM-SO-C-120 | 8/13/2009 | ND |
| LM-SO-C-121 | 8/6/2009 | 0.179 |
| LM-SO-C-122 | 8/12/2009 | ND |
| LM-SO-C-123 | 9/9/2009 | 0.17 |
| LM-SO-C-124 | 9/29/2009 | ND |
| LM-SO-C-125 | 9/29/2009 | ND |
| LM-SO-C-129 | 8/12/2009 | 0.77 |
| LM-SO-C-130 | 8/12/2009 | ND |
| LM-SO-C-131 | 9/15/2009 | 0.41 |
| LM-SO-C-198 | 9/24/2009 | 0.53 |
| LM-SO-C-200 | 9/17/2009 | 0.19 |
| LM-SO-C-201 | 9/17/2009 | ND |
| LM-SO-C-202 | 9/24/2009 | 0.6 |
| LM-SO-C-204 | 9/17/2009 | 2 |
| LM-SO-C-204-R1 | 9/19/2009 | 0.15 |
| LM-SO-C-205 | 9/17/2009 | 0.15 |
| LM-SO-C-206 | 9/24/2009 | ND |
| LM-SO-C-208 | 9/17/2009 | 19.5 |
| LM-SO-C-208-R1 | 9/19/2009 | 0.8 |
| LM-SO-C-209 | 9/18/2009 | 3.57 |
| LM-SO-C-209-R1 | 9/21/2009 | ND |
| LM-SO-C-210 | 9/24/2009 | ND |
| LM-SO-C-213 | 9/18/2009 | 2.79 |
| LM-SO-C-213-R1 | 9/19/2009 | ND |
| LM-SO-C-217 | 9/18/2009 | ND |
| LM-SO-C-221 | 9/21/2009 | ND |
| LM-SO-C-225 | 9/18/2009 | 0.13 |

Table 3
Verification Soil Samples
Lockheed Martin, Akron, Ohio
Haley's Ditch Remediation Certification Project

| Location ID: | Date Collected | Total PCBs mg/kg |
|-------------------|----------------|------------------|
| Cleanup Objective | | 1 |
| LM-SO-C-157 | 8/14/2009 | ND |
| LM-SO-C-158 | 8/14/2009 | 0.1 |
| LM-SO-C-159 | 9/15/2009 | ND |
| LM-SO-C-160 | 9/28/2009 | 0.34 |
| LM-SO-C-161 | 9/28/2009 | ND |
| LM-SO-C-165 | 9/14/2009 | 2.39 |
| LM-SO-C-165-R1 | 9/15/2009 | ND |
| LM-SO-C-166 | 9/14/2009 | 10.4 |
| LM-SO-C-166-R1 | 9/15/2009 | 0.44 |
| LM-SO-C-167 | 9/15/2009 | ND |
| LM-SO-C-168 | 9/28/2009 | 0.31 |
| LM-SO-C-169 | 9/28/2009 | 0.29 |
| LM-SO-C-174 | 9/14/2009 | 0.098 |
| LM-SO-C-175 | 9/16/2009 | ND |
| LM-SO-C-176 | 9/28/2009 | ND |
| LM-SO-C-177 | 9/28/2009 | 0.4 |
| LM-SO-C-180 | 9/14/2009 | ND |
| LM-SO-C-181 | 9/16/2009 | 0.32 |
| LM-SO-C-182 | 9/25/2009 | ND |
| LM-SO-C-184 | 9/16/2009 | 0.276 [0.37] |
| LM-SO-C-185 | 9/16/2009 | ND |
| LM-SO-C-186 | 9/25/2009 | ND |
| LM-SO-C-188 | 9/16/2009 | 2.88 |
| LM-SO-C-188-R1 | 9/17/2009 | 0.69 |
| LM-SO-C-189 | 9/16/2009 | ND |
| LM-SO-C-190 | 9/24/2009 | ND |
| LM-SO-C-192 | 9/16/2009 | 1.13 |
| LM-SO-C-192-R1 | 9/17/2009 | 0.18 |
| LM-SO-C-193 | 9/16/2009 | 0.31 |
| LM-SO-C-194 | 9/24/2009 | ND |
| LM-SO-C-196 | 9/16/2009 | 0.52 |
| LM-SO-C-197 | 9/17/2009 | ND |
| LM-SO-C-273 | 10/6/2009 | ND |
| LM-SO-C-278 | 10/7/2009 | 0.15 |
| LM-SO-C-279 | 10/8/2009 | ND |
| LM-SO-C-280 | 10/8/2009 | ND |
| LM-SO-C-284 | 10/8/2009 | 0.11 |
| LM-SO-C-285 | 10/8/2009 | ND |
| LM-SO-C-290 | 10/8/2009 | 0.25 |
| LM-SO-C-291 | 10/8/2009 | ND |
| LM-SO-C-292 | 10/8/2009 | ND |
| LM-SO-C-296 | 10/8/2009 | ND |
| LM-SO-C-297 | 10/8/2009 | 0.1 |
| LM-SO-C-298 | 10/13/2009 | 2.88 |
| LM-SO-C-298-R1 | 10/19/2009 | ND |
| LM-SO-C-299 | 10/13/2009 | 0.46 |
| LM-SO-C-302 | 10/8/2009 | ND [ND] |
| LM-SO-C-303 | 10/8/2009 | ND |
| LM-SO-C-304 | 10/8/2009 | 0.13 |
| LM-SO-C-305 | 10/13/2009 | ND |
| LM-SO-C-306 | 10/20/2009 | 0.093 |
| LM-SO-C-308 | 10/9/2009 | ND |
| LM-SO-C-309 | 10/9/2009 | ND |
| LM-SO-C-310 | 10/9/2009 | ND |
| LM-SO-C-311 | 10/13/2009 | 0.28 [0.16] |
| LM-SO-C-312 | 10/20/2009 | ND |
| LM-SO-C-316 | 10/12/2009 | ND |
| LM-SO-C-317 | 10/12/2009 | ND |
| LM-SO-C-318 | 10/13/2009 | 0.13 |
| LM-SO-C-319 | 10/13/2009 | ND |
| LM-SO-C-320 | 10/14/2009 | ND |
| LM-SO-C-324 | 10/12/2009 | ND |
| LM-SO-C-325 | 10/12/2009 | ND |
| LM-SO-C-326 | 10/12/2009 | ND |
| LM-SO-C-327 | 10/14/2009 | ND |
| LM-SO-C-328 | 10/14/2009 | ND |
| LM-SO-C-329 | 10/14/2009 | 0.63 |
| LM-SO-C-332 | 10/12/2009 | ND |

| Location ID: | Date Collected | Total PCBs mg/kg |
|-------------------|----------------|------------------|
| Cleanup Objective | | 1 |
| LM-SO-C-229 | 9/19/2009 | 1.44 [0.89] |
| LM-SO-C-229-R1 | 9/23/2009 | ND |
| LM-SO-C-232 | 9/19/2009 | 1.68 |
| LM-SO-C-232-R1 | 9/23/2009 | 0.19 |
| LM-SO-C-233 | 9/19/2009 | 0.457 |
| LM-SO-C-234 | 9/24/2009 | ND |
| LM-SO-C-236 | 9/23/2009 | 1.1 |
| LM-SO-C-236-R1 | 9/24/2009 | ND |
| LM-SO-C-237 | 9/19/2009 | ND |
| LM-SO-C-238 | 9/24/2009 | ND |
| LM-SO-C-240 | 10/1/2009 | 0.5 |
| LM-SO-C-241 | 9/19/2009 | ND |
| LM-SO-C-242 | 9/24/2009 | ND |
| LM-SO-C-244 | 10/1/2009 | 0.61 |
| LM-SO-C-245 | 9/22/2009 | 0.09 |
| LM-SO-C-246 | 9/24/2009 | ND |
| LM-SO-C-249 | 9/22/2009 | 0.11 |
| LM-SO-C-250 | 9/24/2009 | 0.14 [0.16] |
| LM-SO-C-251 | 9/24/2009 | 0.37 |
| LM-SO-C-252 | 9/22/2009 | 1.21 |
| LM-SO-C-252-R1 | 9/23/2009 | ND |
| LM-SO-C-256 | 9/22/2009 | 2.01 |
| LM-SO-C-256-R1 | 9/23/2009 | ND |
| LM-SO-C-257 | 9/23/2009 | ND |
| LM-SO-C-260 | 9/22/2009 | 0.46 |
| LM-SO-C-261 | 9/22/2009 | 0.99 |
| LM-SO-C-267 | 10/6/2009 | ND [ND] |
| LM-SO-C-268 | 10/6/2009 | ND |
| LM-SO-C-269 | 9/4/2009 | ND |
| LM-SO-C-271 | 9/4/2009 | ND |
| LM-SO-C-271-R1 | 10/6/2009 | ND |
| LM-SO-C-272 | 10/6/2009 | 0.12 |
| LM-SO-C-346 | 10/21/2009 | ND |
| LM-SO-C-347 | 10/21/2009 | ND |
| LM-SO-C-348 | 10/21/2009 | ND |
| LM-SO-C-349 | 10/21/2009 | ND |
| LM-SO-C-350 | 10/21/2009 | ND |
| LM-SO-C-351 | 10/21/2009 | ND |
| LM-SO-C-352 | 10/21/2009 | ND |
| LM-SO-C-353 | 10/21/2009 | 0.21 |
| LM-SO-C-354 | 10/21/2009 | ND |
| LM-SO-C-355 | 10/21/2009 | ND |
| LM-SO-C-356 | 10/21/2009 | ND |
| LM-SO-C-357 | 10/21/2009 | ND |
| LM-SO-C-358 | 10/21/2009 | ND |
| LM-SO-C-359 | 10/21/2009 | ND |
| LM-SO-C-360 | 10/21/2009 | ND [ND] |
| LM-SO-C-361 | 10/21/2009 | 0.19 |
| LM-SO-C-362 | 10/21/2009 | ND |
| LM-SO-C-363 | 10/21/2009 | ND |
| LM-SO-C-365 | 10/23/2009 | ND [ND] |
| LM-SO-C-366 | 10/23/2009 | ND |
| LM-SO-C-367 | 10/23/2009 | ND |
| LM-SO-C-368 | 10/23/2009 | ND |
| LM-SO-C-369 | 10/27/2009 | ND |
| LM-SO-C-370 | 10/23/2009 | ND |
| LM-SO-C-371 | 10/23/2009 | ND |
| LM-SO-C-372 | 10/21/2009 | 0.14 |
| LM-SO-C-373 | 10/21/2009 | ND |
| LM-SO-C-375 | 10/28/2009 | ND |
| LM-SO-C-376 | 10/28/2009 | ND |
| LM-SO-C-377 | 10/28/2009 | ND |
| LM-SO-C-378 | 10/28/2009 | ND |
| LM-SO-C-379 | 10/27/2009 | 0.12 [0.27] |
| LM-SO-C-380 | 10/27/2009 | ND |
| LM-SO-C-381 | 10/26/2009 | ND |
| LM-SO-C-382 | 10/26/2009 | ND |
| LM-SO-C-383 | 10/22/2009 | 0.17 |

Table 3
Verification Soil Samples
Lockheed Martin, Akron, Ohio
Haley's Ditch Remediation Certification Project

| Location ID: | Date Collected | Total PCBs mg/kg |
|-------------------|----------------|------------------|
| Cleanup Objective | | 1 |
| LM-SO-C-333 | 10/12/2009 | ND |
| LM-SO-C-334 | 10/12/2009 | ND |
| LM-SO-C-335 | 10/14/2009 | 1.01 |
| LM-SO-C-335-R1 | 10/19/2009 | ND |
| LM-SO-C-336 | 10/14/2009 | 0.35 |
| LM-SO-C-337 | 10/20/2009 | ND [ND] |
| LM-SO-C-338 | 10/19/2009 | 0.34 |
| LM-SO-C-339 | 10/13/2009 | ND |
| LM-SO-C-340 | 10/13/2009 | ND |
| LM-SO-C-341 | 10/13/2009 | ND |
| LM-SO-C-342 | 10/12/2009 | ND |
| LM-SO-C-343 | 10/21/2009 | ND |
| LM-SO-C-344 | 10/21/2009 | ND |
| LM-SO-C-345 | 10/21/2009 | ND |
| LM-SO-C-397 | 10/26/2009 | ND |
| LM-SO-C-398 | 10/26/2009 | 0.47 |
| LM-SO-C-399 | 10/22/2009 | ND |
| LM-SO-C-400 | 10/14/2009 | 0.37 |
| LM-SO-C-401 | 10/14/2009 | 0.55 |
| LM-SO-C-402 | 10/19/2009 | 0.92 |
| LM-SO-C-403 | 10/19/2009 | 0.88 |
| LM-SO-C-404 | 10/19/2009 | ND |
| LM-SO-C-405 | 10/19/2009 | ND |
| LM-SO-C-407 | 10/30/2009 | ND [ND] |
| LM-SO-C-408 | 10/30/2009 | ND |
| LM-SO-C-409 | 10/30/2009 | ND |
| LM-SO-C-410 | 10/28/2009 | ND |
| LM-SO-C-411 | 10/28/2009 | ND |
| LM-SO-C-412 | 10/27/2009 | ND |
| LM-SO-C-413 | 10/26/2009 | ND |
| LM-SO-C-414 | 10/26/2009 | ND |
| LM-SO-C-415 | 10/22/2009 | 0.27 |
| LM-SO-C-416 | 10/22/2009 | 0.24 |
| LM-SO-C-417 | 10/20/2009 | 0.53 |
| LM-SO-C-418 | 10/20/2009 | 0.452 |
| LM-SO-C-419 | 10/19/2009 | ND |
| LM-SO-C-420 | 10/19/2009 | 0.66 [1.2] |
| LM-SO-C-420-R1 | 10/20/2009 | ND |
| LM-SO-C-421 | 10/19/2009 | ND |
| LM-SO-C-423 | 10/30/2009 | ND |
| LM-SO-C-424 | 10/30/2009 | ND |
| LM-SO-C-425 | 10/30/2009 | ND |
| LM-SO-C-426 | 10/28/2009 | ND |
| LM-SO-C-427 | 10/28/2009 | ND |
| LM-SO-C-428 | 10/27/2009 | ND |
| LM-SO-C-429 | 10/26/2009 | ND |
| LM-SO-C-430 | 10/26/2009 | ND |
| LM-SO-C-431 | 10/23/2009 | ND |
| LM-SO-C-432 | 10/22/2009 | ND |
| LM-SO-C-433 | 10/22/2009 | 1.64 |
| LM-SO-C-433-R1 | 10/23/2009 | ND |
| LM-SO-C-434 | 10/20/2009 | 0.25 |
| LM-SO-C-435 | 10/19/2009 | ND |
| LM-SO-C-441 | 11/2/2009 | ND |
| LM-SO-C-442 | 11/2/2009 | ND |
| LM-SO-C-443 | 11/2/2009 | ND |
| LM-SO-C-444 | 10/28/2009 | ND |
| LM-SO-C-445 | 10/28/2009 | ND |
| LM-SO-C-450 | 10/22/2009 | 0.66 |
| LM-SO-C-451 | 10/22/2009 | ND |
| LM-SO-C-452 | 10/15/2009 | ND |
| LM-SO-C-454 | 11/2/2009 | 0.3 |
| LM-SO-C-455 | 11/3/2009 | ND |
| LM-SO-C-456 | 11/3/2009 | ND [ND] |

| Location ID: | Date Collected | Total PCBs mg/kg |
|-------------------|----------------|------------------|
| Cleanup Objective | | 1 |
| LM-SO-C-384 | 10/22/2009 | 0.28 |
| LM-SO-C-385 | 10/20/2009 | 0.33 |
| LM-SO-C-386 | 10/19/2009 | 10.3 |
| LM-SO-C-386-R1 | 10/20/2009 | ND |
| LM-SO-C-387 | 10/19/2009 | 2.27 |
| LM-SO-C-387-R1 | 10/20/2009 | ND |
| LM-SO-C-388 | 10/19/2009 | 0.12 |
| LM-SO-C-389 | 10/19/2009 | ND |
| LM-SO-C-391 | 10/28/2009 | ND |
| LM-SO-C-392 | 10/28/2009 | ND |
| LM-SO-C-393 | 10/28/2009 | ND |
| LM-SO-C-394 | 10/28/2009 | ND |
| LM-SO-C-395 | 10/28/2009 | ND |
| LM-SO-C-396 | 10/27/2009 | ND |
| LM-SO-C-457 | 11/2/2009 | ND |
| LM-SO-C-458 | 10/28/2009 | ND |
| LM-SO-C-465 | 10/22/2009 | ND |
| LM-SO-C-466 | 10/22/2009 | ND |
| LM-SO-C-467 | 11/2/2009 | ND |
| LM-SO-C-468 | 11/3/2009 | ND |
| LM-SO-C-469 | 11/3/2009 | ND |
| LM-SO-C-470 | 11/3/2009 | ND |
| LM-SO-C-471 | 11/3/2009 | ND |
| LM-SO-C-472 | 11/3/2009 | ND |
| LM-SO-C-475 | 11/2/2009 | ND |
| LM-SO-C-476 | 11/3/2009 | ND |
| LM-SO-C-477 | 11/3/2009 | ND |
| LM-SO-C-478 | 11/3/2009 | ND |
| LM-SO-C-495 | 10/1/2009 | ND |
| LM-SO-C-500 | 10/22/2009 | ND |
| LM-SO-C-501 | 10/22/2009 | ND |

Statistics:

Number of Grids: 341
Number Detected: 114
Average Residual - Post Excavation: 0.16 mg/kg

Notes:

- Results shaded and bold exceed the 1 mg/kg Total PCB screening criteria.

- Grids with >1 mg/kg total PCBs were re-excavated, and re-sampled. Samples with R1 designation represent sampling following the additional excavation.

- Results shown in parentheses represent the field duplicate results collected at that location.

- ND = No individual PCB congeners were detected.

- mg/kg = milligram per kilogram (parts per million) in soil

-Sample LM-SO-C-500 represents grid points 473, 474, 481, 482, 484 and 485 and sample LM-SO-C-501 represents grid points 488, 489, 491, 492, and 494.

Table 4
Filtered and Unfiltered Water Samples
Lockheed Martin, Akron, Ohio
Haley's Ditch Remediation Certification Report

| Location ID: | Date Collected | Total PCBs ug/L |
|----------------------------|----------------|-----------------|
| Screening Criterion | | 1 |
| LM-TW-02 | 8/4/2009 | ND |
| | 8/20/2009 | ND |
| | 11/13/2009 | ND [ND] |
| LM-TW-03 | 8/21/2009 | ND |
| | 9/8/2009 | ND |
| | 9/11/2009 | ND |
| LM-UW-01 | 8/4/2009 | ND |

Notes:

- LM-TW-02 was sampled from treated water tank number 2
- LM-TW-03 was sampled from treated water tank number 3
- LM-UW-01 was sampled from untreated water tank number 1

**Table 5
Equipment Wipe Samples
Lockheed Martin, Akron, Ohio
Haley's Ditch Remediation Certification Project**

| Location ID: | Date Collected | Total PCBs ug/100cm2 |
|--|-----------------------|-----------------------------|
| LM-WP-01- OFF ROAD DUMP | 10/2/2009 | ND |
| LM-WP-02-02- OFF ROAD DUMP | 10/26/2009 | 1.42 J |
| LM-WP-02-03- OFF ROAD DUMP | 10/26/2009 | 0.82 J |
| LM-WP-02-04- OFF ROAD DUMP | 10/26/2009 | 0.80 J |
| LM-WP-03-01- LONG REACH EXCAVATOR BUCKET | 10/29/2009 | 1.23 J |
| LM-WP-03-02- LONG REACH EXCAVATOR IDLER | 10/29/2009 | 1.27 J |
| LM-WP-03-03- LONG REACH EXCAVATOR TRACK | 10/29/2009 | 2.45 |
| LM-WP-03-04- LONG REACH EXCAVATOR BELLY PAN | 10/29/2009 | 6.4 |
| LM-WP-04-01- BRIDGE SECTION 1 -TOP | 10/29/2009 | 1.87 J |
| LM-WP-04-02- BRIDGE SECTION 1- RIGHT END | 10/29/2009 | 2.9 |
| LM-WP-04-03- BRIDGE SECTION 1- CENTER | 10/29/2009 | 4.4 |
| LM-WP-04-04- BRIDGE SECTION 1- LEFT END | 10/29/2009 | 3.3 |
| LM-WP-05-01- BRIDGE SECTION 2- TOP | 11/2/2009 | ND |
| LM-WP-05-02- BRIDGE SCETION 2- NW BOTTOM | 11/2/2009 | ND |
| LM-WP-05-03- BRIDGE SECTION 2- SW CENTER | 11/2/2009 | 0.82 J |
| LM-WP-05-04- BRIDGE SECTION 2- SW BOTTOM | 11/2/2009 | ND |
| LM-WP-06-01- BRIDGE SECTION 3- NE BOTTOM | 11/2/2009 | 0.92 J |
| LM-WP-06-02- BRIDGE SECTION 3- SE CENTER | 11/2/2009 | 0.50 J |
| LM-WP-06-03- BRIDGE SECTION 3- SW BOTTOM | 11/2/2009 | 0.18 J |
| LM-WP-06-04- BRIDGE SECTION 3- TOP | 11/2/2009 | 0.53 J |
| LM-WP-07-01- BRIDGE SECTION 4- NW BOTTOM | 11/2/2009 | 0.99 J |
| LM-WP-07-02- BRIDGE SECTION 4- SW SIDE | 11/2/2009 | 4.56 |
| LM-WP-07-03- BRIDGE SECTION 4- NE BOTTOM | 11/2/2009 | 1.69 J |
| LM-WP-07-04- BRIDGE SECTION 4- TOP | 11/2/2009 | 2.46 |
| LM-WP-08-01- OFF ROAD DUMP-BED FRONT | 11/5/2009 | ND [ND] |
| LM-WP-08-02- OFF ROAD DUMP- BED PASSENGER SIDE | 11/5/2009 | ND |
| LM-WP-08-03- OFF ROAD DUMP- BELLY PAN | 11/5/2009 | 0.25 J |
| LM-WP-08-04- OFF ROAD DUMP- RR DRIVE COVER | 11/5/2009 | 0.19 J |
| LM-WP-09-01-BUCKET R-OUT | 11/10/2009 | ND |
| LM-WP-10-01-RIGHT TRACK | 11/10/2009 | 0.56 J |
| LM-WP-10-02-LEFT IDLER | 11/10/2009 | 0.21 J |
| LM-WP-10-03-BELLY PAN | 11/10/2009 | 0.77 J |
| LM-WP-10-04-BUCKET BOTTOM | 11/10/2009 | ND |
| LM-WP-11-01-BUCKET | 11/12/2009 | ND |
| LM-WP-11-02-LEFT REAR GUIDE | 11/12/2009 | ND |
| LM-WP-11-03-RIGHT IDLER COVER | 11/12/2009 | 0.40 J |
| LM-WP-12-01-BUCKET | 11/13/2009 | 0.42 J |
| LM-WP-12-02-IDLER COVER | 11/13/2009 | 0.32 J [0.49 J] |
| LM-WP-12-03-RIGHT REAR GUIDE | 11/13/2009 | 0.55 J |
| LM-WP-12-04-BELLY PAN | 11/13/2009 | 0.73 J |
| LM-WP-12-05-RIGHT TRACK | 11/13/2009 | 0.18 J |
| LM-WP-BF-01- BAG FILTER 01 | 11/19/2009 | ND |
| LM-WP-BF-02- BAG FILTER 02 | 11/19/2009 | ND |
| LM-WP-CU-01-01- CARBON UNIT 01 | 11/19/2009 | ND |
| LM-WP-CU-01-02- CARBON UNIT 01 | 11/19/2009 | ND |
| LM-WP-CU-02-01- CARBON UNIT 02 | 11/19/2009 | ND [ND] |
| LM-WP-CU-02-02- CARBON UNIT 02 | 11/19/2009 | ND |
| LM-WP-TW-02-01- TREATED WATER TANK 02 | 11/19/2009 | ND |
| LM-WP-TW-02-02- TREATED WATER TANK 02 | 11/19/2009 | ND |
| LM-WP-TW-02-03- TREATED WATER TANK 02 | 11/19/2009 | ND |
| LM-WP-TW-02-04- TREATED WATER TANK 02 | 11/19/2009 | ND |
| LM-WP-TW-02-05- TREATED WATER TANK 02 | 11/19/2009 | ND |
| LM-WP-UW-01-01- UNTREATED WATER TANK | 11/18/2009 | ND |
| LM-WP-UW-01-02- UNTREATED WATER TANK | 11/18/2009 | ND |
| LM-WP-UW-01-03- UNTREATED WATER TANK | 11/18/2009 | ND |
| LM-WP-UW-01-04- UNTREATED WATER TANK | 11/18/2009 | ND |
| LM-WP-UW-01-05- UNTREATED WATER TANK | 11/18/2009 | ND |

Table 6
Dust Samples
Lockheed Martin, Akron, Ohio
Haley's Ditch Remediation Certification Project

| Location ID: | Date Collected | Total PCBs ug/m3 | Total Dust ug/m3 |
|-----------------|----------------|------------------|------------------|
| TWA | | 500 | 1,000 |
| LM-A1-072709-B1 | 7/27/2009 | ND | ND |
| LM-A1-072709-D1 | 7/27/2009 | 1.0 U | 100 U |
| LM-A1-072709-P1 | 7/27/2009 | 1.0 U | 300 |
| LM-A1-072709-U1 | 7/27/2009 | 1.0 U | 100 U |
| LM-A1-072809-B1 | 7/28/2009 | ND | ND |
| LM-A1-072809-D1 | 7/28/2009 | 1.0 U | 96 U |
| LM-A1-072809-P1 | 7/28/2009 | 1.0 U | 140 |
| LM-A1-072809-U1 | 7/28/2009 | 1.0 U | 96 U |
| LM-A1-073009-B1 | 7/30/2009 | ND | ND |
| LM-A1-073009-D1 | 7/30/2009 | 1.0 U | 96 U |
| LM-A1-073009-P1 | 7/30/2009 | 1.0 U | 97 U |
| LM-A1-073009-U1 | 7/30/2009 | 1.0 U | 95 U |
| LM-A1-080309-B1 | 8/3/2009 | ND | ND |
| LM-A1-080309-D1 | 8/3/2009 | 1.0 U | 95 U |
| LM-A1-080309-P1 | 8/3/2009 | 1.0 U | 150 |
| LM-A1-080309-U1 | 8/3/2009 | 1.0 U | 94 U |
| LM-A1-080409-B1 | 8/4/2009 | ND | ND |
| LM-A1-080409-D1 | 8/4/2009 | 1.0 U | 110 |
| LM-A1-080409-P1 | 8/4/2009 | 1.0 U | 300 |
| LM-A1-080409-U1 | 8/4/2009 | 1.0 U | 94 U |
| LM-A1-081209-B1 | 8/12/2009 | ND | ND |
| LM-A1-081209-D1 | 8/12/2009 | 1.0 U | 94 U |
| LM-A1-081209-P1 | 8/12/2009 | 1.0 U | 59 U |
| LM-A1-081209-U1 | 8/12/2009 | 1.0 U | 93 U |
| LM-A1-081909-B1 | 8/19/2009 | ND | ND |
| LM-A1-081909-D1 | 8/19/2009 | 1.0 U | 97 U |
| LM-A1-081909-P1 | 8/19/2009 | 1.0 U | 96 U |
| LM-A1-081909-U1 | 8/19/2009 | 1.0 U | 97 U |
| LM-A1-082609-B1 | 8/26/2009 | ND | ND |
| LM-A1-082609-D1 | 8/26/2009 | ND | 140 U |
| LM-A1-082609-P1 | 8/26/2009 | ND | 330 |
| LM-A1-082609-U1 | 8/26/2009 | ND | 210 U |
| LM-A1-090209-B1 | 9/2/2009 | ND | ND |
| LM-A1-090209-D1 | 9/2/2009 | ND | 95 U |
| LM-A1-090209-P1 | 9/2/2009 | ND | 480 |
| LM-A1-090209-U1 | 9/2/2009 | ND | 94 U |
| LM-A1-091009-B1 | 9/10/2009 | NA | ND |
| LM-A1-091009-D1 | 9/10/2009 | NA | 84 U |
| LM-A1-091009-P1 | 9/10/2009 | NA | 280 |
| LM-A1-091009-U1 | 9/10/2009 | ND | 83 U |
| LM-A1-091109-B1 | 9/11/2009 | ND | NA |
| LM-A1-091109-P1 | 9/11/2009 | ND | NA |
| LM-A2-091509-B1 | 9/15/2009 | ND | ND |
| LM-A2-091509-D1 | 9/15/2009 | ND | 95 U |
| LM-A2-091509-P1 | 9/15/2009 | ND | 340 |
| LM-A2-091509-U1 | 9/15/2009 | ND | 93 U |
| LM-A2-092309-B1 | 9/23/2009 | ND | ND |
| LM-A2-092309-D1 | 9/23/2009 | ND | 95 U |

Table 6
Dust Samples
Lockheed Martin, Akron, Ohio
Haley's Ditch Remediation Certification Project

| Location ID: | Date Collected | Total PCBs ug/m3 | Total Dust ug/m3 |
|-----------------|----------------|------------------|------------------|
| TWA | | 500 | 1,000 |
| LM-A2-092309-P1 | 9/23/2009 | ND | 350 |
| LM-A2-092309-U1 | 9/23/2009 | ND | 93 U |
| LM-A2-092909-B1 | 9/29/2009 | ND | ND |
| LM-A2-092909-D1 | 9/29/2009 | ND | 95 U |
| LM-A2-092909-P1 | 9/29/2009 | ND | 93 U |
| LM-A2-092909-U1 | 9/29/2009 | ND | 93 U |
| LM-A3-101309-A | 10/13/2009 | ND | 95 U |
| LM-A3-101309-B | 10/13/2009 | NA | ND |
| LM-A3-101309-B1 | 10/13/2009 | ND | NA |
| LM-A3-101309-H | 10/13/2009 | ND | 93 U |
| LM-A3-101309-W | 10/13/2009 | ND | 93 U |
| LM-A3-102009-A | 10/20/2009 | ND | 95 U |
| LM-A3-102009-B | 10/20/2009 | NA | ND |
| LM-A3-102009-B1 | 10/20/2009 | ND | NA |
| LM-A3-102009-H | 10/20/2009 | ND | 95 U |
| LM-A3-102009-W | 10/20/2009 | ND | 95 U |
| LM-A3-102709-A | 10/27/2009 | ND | 95 U |
| LM-A3-102709-B | 10/27/2009 | ND | ND |
| LM-A3-102709-E | 10/27/2009 | ND | 95 U |
| LM-A3-102709-H | 10/27/2009 | ND | 95 U |

| Legend: | |
|----------------|-----------------|
| P1 | Personal Sample |
| U1 | Upwind Sample |
| D1 | Downwind Sample |
| B1 | Blank |
| A1 | Area 1 |
| A2 | Area 2 |
| A3 | Area 3 |
| H | Avenue |
| A | Archwood Avenue |
| W | Wildon Avenue |

Notes

- ND - Not Detected or No Individual Congeners Detected for Total PCE
- NA - Not Analyzed

Table 7
Confirmation Soil Sampling for Stock Pile Locations and Northern Roadway
Lockheed Martin, Akron, Ohio
Haley's Ditch Remediation Certification Project

| Location | Sample ID | Date Sampled | Data Received | Sample Results (mg/kg PCBs) |
|---|---------------------------|---------------------|----------------------|------------------------------------|
| South end stockpile for light pole material | LM-SO-C-SP001 | 10/23/2009 | 10/26/2009 | 0.42 |
| West End Roadway to North Stockpile | LM-SO-C-Roadway | 11/6/2009 | 11/9/2009 | 0.17 |
| East half of north end stockpile | LM-SO-C-SP002 | 11/6/2009 | 11/9/2009 | ND |
| West half of north end stockpile | LM-SO-C-STOCKPILE-02 WEST | 11/12/2009 | 11/13/2009 | ND |
| East End Roadway to North Stockpile | LM-SO-C-ROADWAY EAST | 11/12/2009 | 11/13/2009 | ND |
| North End Truck Loading Area - | LM-SO-C-TRUCK LOAD AREA A | 11/13/2009 | 11/16/2009 | ND |
| North End Truck Loading Area (Dup of A) - | LM-SO-C-TRUCK LOAD AREA D | 11/13/2009 | 11/16/2009 | ND |

Appendix A

Project Permits and
Approvals



State of Ohio Environmental Protection Agency

STREET ADDRESS:

Lazarus Government Center
50 W. Town St., Suite 700
Columbus, Ohio 43215

TELE: (614) 644-3020 FAX: (614) 644-3184
www.epa.state.oh.us

MAILING ADDRESS:

P.O. Box 1049
Columbus, OH 43216-1049

June 19, 2009

Notice of Issuance of a Limited Environmental Review and Finding of No Significant Impact to All Interested Citizens, Organizations, and Government Agencies

**Haley's Ditch Restoration
WPCLF #CS396984-01**

The purpose of this notice is to advise the public that Ohio EPA has reviewed the referenced project and finds neither an Environmental Assessment (EA) nor a Supplemental Study (SS) is required to implement the project as discussed in the attached Limited Environmental Review (LER). Therefore, a Finding of No Significant Impact is being issued for this project.

The Water Pollution Control Loan Fund program requires the inclusion of environmental factors in the decision-making process for project approval. Ohio EPA has done this by incorporating a detailed analysis of the environmental effects of the proposed action in its review and approval process. Environmental information was developed as part of the facilities plan, as well as through the facilities plan review process. A subsequent review by this Agency has found that the proposed action does not require the preparation of either an EA or an SS.

Our environmental review concluded that because the proposed project is limited in scope and meets all applicable criteria, a Limited Environmental Review is warranted. Specifically, the proposed storm sewer decontamination, contaminated soil and sediment removal, and natural stream channel design construction is a nonpoint source pollution control project consisting of non-structural practices that qualifies for a LER and meets the following additional criteria for a LER:

The proposed project:


- has no significant environmental effect;
- does not require extensive specific impact mitigation;
- has no effect on high value environmental resources;
- is cost effective;
- is not a controversial action;
- does not create a new, or relocate an existing discharge to surface or ground waters;
- will not result in substantial increases in the volume of discharge or the loading of pollutants from an existing source or from new facilities to receiving waters; and
- will not provide capacity to serve a population substantially greater than the existing population.

Ted Strickland, Governor
Lee Fisher, Lieutenant Governor
Chris Korleski, Director

The LER presents additional information on the proposed project, costs, and basis for our decision. Further information can be obtained by calling or writing the contact person named at the end of the LER.

Upon issuance of this determination, loan award may proceed without being subject to further environmental review or public comment, unless information is provided which determines that environmental conditions on the proposed project have changed significantly.

Sincerely,

A handwritten signature in black ink, appearing to read "Gregory H. Smith". The signature is written in a cursive style with large, overlapping loops.

Gregory H. Smith, Chief
Division of Environmental and Financial Assistance

GHS/DH

c: Keith Riley, OEPA-NEDO-DSW
Sue Farmer, OWDA
File (2)

LIMITED ENVIRONMENTAL REVIEW

A. Project Identification

Project Name: Haley's Ditch Restoration Project

WPCLF# CS396984-01

Address: Christopher Burnham, President
Summit County Port Authority
One Cascade Plaza, 18th Floor
Akron, OH 44308

B. History and Existing Conditions

The historic Airdock in south Akron, built in 1929 by the then- Goodyear-Zeppelin Corporation for building dirigibles and blimps, was coated with a fire retardant substance that contained polychlorinated biphenyls (PCBs), including the compound known as Aroclor 1268. As the facility aged, roofing and siding disintegrated and released dust to the ground where rainwater carried contaminated particles into storm drains under the Airdock and Akron Fulton Airport and, ultimately, into Haley's Ditch. Haley's Ditch runs through industrial and municipal properties and is tributary to Adams Run, which is a direct tributary of the Little Cuyahoga River.

The Summit County Port Authority assumed ownership of the Airdock in 2006 and leases the building to Lockheed Martin Corporation.

Detection of PCBs in 2003 led Lockheed Martin to investigate the extent of the contamination and to remove PCBs from the Airdock and the surrounding pavement, soils, and storm drain system. That cleanup has been completed by Lockheed Martin. The risk of future contamination has been reduced by the installation of a rubber membrane over the roof of the Airdock, replacement of siding and rain gutters, and installation of filters over storm drain openings.

Lockheed Martin received a "No Further Action" letter for the cleanup from the Ohio EPA Voluntary Action Plan that allows voluntary environmental remediation to established standards in exchange for a covenant not to sue for further cleanup from Ohio EPA.

Based on studies of soil and sediment contamination in approximately 1,800 feet of Haley's Ditch immediately outside the airport property (between Triplett Boulevard and Archwood Avenue), Lockheed Martin submitted to U.S. EPA a cleanup plan to remove PCB-contaminated soil and sediment to a concentration below the threshold of safety for human health and the environment. Sediment samples from north of Archwood Avenue show concentrations of PCBs below the safety standard.

The Summit County Port Authority requested \$8,700,000 from the federal American Recovery and Reinvestment Act of 2009 fund package (ARRA; "Stimulus") for this project to eliminate a threat to human and aquatic health, which will be managed by Lockheed Martin. Ohio EPA determined that the project is eligible for \$1,819,990 from the ARRA fund package and \$6,880,010 from the Ohio Water Pollution Control Loan Fund (WPCLF) qualifying as a "Green Infrastructure Project": a non-structural method of controlling water pollution (removing PCB-contaminated stream sediment and adjacent PCB-contaminated soil), particularly from sources related to stormwater or nonpoint source runoff (PCBs arrived from offsite in storm water) and includes stream corridor restoration actions (the stream and stream corridor will be reconstructed based on "natural stream channel design" standards).

C. Project Description

Lockheed Martin proposes removing PCB-contaminated sediment from the 175 linear feet of storm sewer immediately upstream of Haley's Ditch; removing contaminated sediment in the Haley's Ditch stream channel between Triplett Boulevard and Archwood Avenue; and removing adjacent contaminated soil (Figure 1). Sediment and soil with PCB concentrations greater than the U.S. EPA "action level" of 1.0 mg / kg will be removed and disposed at a regulated hazardous waste landfill. The major restoration excavation and remediation grading related to the stream include:

- removal of all soft sediments from the streambed
- collection of verification samples from soil remaining after streambed sediments are removed and continue to excavate until results are less than 1 mg/kg PCB
- creation of a sub-grade for the stream channel and potentially wetted areas by relocating soils with less than 1 mg/kg PCB within the project area, or importing soils with less than 1 mg/kg total PCB, as needed
- creation of a final grade in the stream channel with a one-foot thick top layer of sand, gravel, stone and other appropriate materials for erosion control having a total PCB concentration of 0.5 mg/kg or less
- creation of a final grade in potentially wetted areas including the flood plain areas and wetlands with a one-foot thick top layer of soil or other materials as appropriate having a total PCB concentration of 0.5 mg/kg or less.

Lockheed Martin has received a Nationwide Permit 38 from the Army Corps of Engineers authorizing proposed activities in waters of the United States (streams and wetlands) to contain, stabilize, or remove hazardous or toxic waste ordered or sponsored by a government agency with established legal or regulatory authority (in this case, the removal of soil and sediment contaminated with PCBs as regulated by U.S. EPA).

Restoration of the excavated areas after the cleanup is completed will be part of stream restoration based on natural stream channel design to create a sinuous channel with alternating riffles and pools and floodplain with restored wetlands to replace the straightened ditch. The restoration design will mitigate both the historical impact of

channelization and the disturbance required for contamination removal and is based on studies of similar streams in the area. The new streambed will be lined with a heterogeneous mix of sand, gravel, and cobble from a local sand and gravel quarry that mimics the glacial till streambed geology natural to the area. Re-creation of the floodway corridor allows space for a 0.8 acre wetland. The proposed design and planting of selected native wetland and riparian (streamside) species will further improve stream and terrestrial habitat quality.

Lockheed Martin has access agreements with the property owners to conduct the sediment and soil removals and stream restoration and is coordinating an effort through the not-for-profit Western Reserve Land Conservancy and the City of Akron, as one of the owners, to consolidate the land through donations or easements for eventual management as part of the integrated Summit County Trail and Greenway Plan. A Conservation Easement protecting the public's investment in the stream restoration will be applied to the property.




Figure 1 – Project Location

D. Estimated Project Costs

The Summit County Port Authority expects to borrow approximately \$8,700,000 from the WPCLF, \$6,888,010 at the “short-term construction” interest rate (3.2%), and \$1,819,990 as ARRA funds awarded as “principal forgiveness” to reduce the amount of the loan.

Lockheed Martin will reimburse the Port Authority for the loan repayments.

During the 2-year loan period, the Port Authority will save approximately \$198,000 by using WPCLF dollars at this rate, compared to the market rate of 5.45%.

E. Project Schedule

Assuming a June loan award, storm sewer decontamination will begin in July, with soil and sediment removal immediately following and construction of the natural stream channel and revegetation completed before December 2009.

F. Public Notification

Lockheed Martin developed and implemented a community relations plan for this project, which includes a web site, illustrated information booklet, and a public meeting.

Ohio EPA is unaware of controversy about or opposition to the project.

The Ohio EPA is sending this Limited Environmental Review (LER) decision and Finding of No Significant Impact to interested parties. Information supporting the LER is available from the project contact named below.

G. Planning Information

The proposed project was reviewed by the Ohio Department of Natural Resources, Ohio Historic Preservation Office, U.S. Fish and Wildlife Service, U.S. Army Corps of Engineers, and Ohio EPA divisions of Surface Water and Environmental and Financial Assistance. None of these agencies opposes the project.

H. Conclusion

The proposed storm sewer decontamination, contaminated soil and sediment removal, and natural stream channel design construction is a nonpoint source pollution control project consisting of non-structural practices that qualifies for a LER and meets the following additional criteria for a LER:

It has no significant environmental effect, has no effect on high value environmental resources, and requires no extensive specific impact mitigation – The project will remove a large volume of contaminated soil and sediment and re-establish a natural

stream channel with adjacent wetlands and floodplain. No important species or habitats occur on the project site. The project will eliminate a potential human health risk by removing soils and sediments contaminated with carcinogenic PCB and will restore natural hydrology.

It is cost effective and is not controversial – This publicly financed project managed by a private corporation has no effect on Akron water or sewer bills. The restored project site will be part of a proposed county trail and greenway system.

It does not create a new, or relocate an existing, discharge to surface or ground waters and will not result in substantial increases in the volume of discharge or the loading of pollutants from an existing source or from new facilities to receiving waters – The proposed removal of contaminated soil and sediment will eliminate a source of water pollution; the proposed stream restoration and floodplain and wetland creation will positively affect water quality.

It will not provide capacity to serve a population substantially greater than the existing population – (This is applicable to traditional public infrastructure projects rather than to the proposed nonpoint source pollution control project.)

The planning activities for the project have identified no potentially significant adverse impacts. The project is expected to have no significant short-term or long-term adverse impacts on the quality of the human environment or on sensitive resources (floodplains, wetlands, prime or unique agricultural lands, aquifer recharge zones, archaeologically or historically significant sites, or threatened or endangered species).

The project will eliminate contaminated soils and sediments that are a potential human health threat and restore a channelized ditch to a natural stream channel for improved aquatic health.

I. For further information, please contact:

Dan Halterman
Ohio EPA - DEFA
P.O. Box 1049
Columbus, OH 43216-1049
(614) 644-3658
dan.halterman@epa.state.oh.us

ARCADIS

Appendix A

USACOE Nationwide 38
Permit



DEPARTMENT OF THE ARMY
BUFFALO DISTRICT, CORPS OF ENGINEERS
1776 NIAGARA STREET
BUFFALO, NEW YORK 14207-3199

REPLY TO

June 18, 2009

Regulatory Branch

SUBJECT: Department of Army Application No. 2008-01179, Nationwide Permit No. (38) as Published in the Federal Register, Volume 72, No. 47, on Monday March 12, 2007

Lockheed Martin Corporation.
Steve Vardavas
1210 Massillon Road
Akron, OH 44315

Dear Mr. Vardavas:

This pertains to your proposal to remove soils in wetlands and restore a stream located on your property. The property does not have a true street address and is bordered on the northern by East Archwood Avenue and to the south by Triplett Boulevard; South Seiberling Street and Landon Street are located to the east of the property in the city of Akron, Summit County, Ohio.

This project is requesting to impact 3 wetlands and a perennial stream known as Haley's Ditch to remove PCB contaminated soils and to restore the entire project area (Sheet 1 of 7 and 3 of 7). After PCB contaminated soils are removed under U.S. EPA cleanup goals guidance (see letter, Appendix B), the project will impact 0.84 acres of wetlands (Wetland A, B, and C) and 1,800 L.F. of Haley's Ditch (Sheet 2 of 7). Haley's Ditch is currently channelized the entire length of the property. To mitigate for the impact from the removal of the contaminated soils within the wetlands and Haley's Ditch, a natural stream channel design will be implemented to provide a more natural flow and improve water quality and local flood storage capability. The new location of the stream will be increased by 231 linear feet (L.F.), to total 2039 L.F. of stream when the project is completed. One and 0.36 acres of floodplain will be created where no floodplains were identified before. Wetland restoration after soil removal will increase to 0.95 total acres (Sheets 4 of 7, 5 of 7, 6 of 7, and 7 of 7; and Appendix A - 20 pages).

I have evaluated the impacts associated with your proposal, and have concluded that they are authorized by the enclosed Nationwide Permit provided that the attached conditions are satisfied.

Verification of the applicability of this Nationwide Permit is valid for two years from the date of this correspondence unless the Nationwide Permit is modified, suspended or revoked. This verification will remain valid for two years if during this two year period the

Regulatory Branch

SUBJECT: Application No. 2008-01179, Nationwide Permit No. (38) as Published in the Federal Register, Volume 72, No. 47, on Monday March 12, 2007

Nationwide Permit is reissued without modification or your activity complies with any subsequent permit modification. Please note that if you commence or are under contract to commence this activity in reliance of your Permit prior to the date this Nationwide Permit is suspended or revoked, or is modified such that your activity no longer complies with the terms and conditions, you have twelve months from the date of permit modification, expiration, or revocation to complete the activity under the present terms and conditions of this Nationwide Permit, unless this Nationwide Permit has been subject to the provisions of discretionary authority.

It is your responsibility to remain informed of changes to the Nationwide Permit program. A public notice announcing any changes will be issued when they occur. Finally, note that if your activity is not undertaken within the defined period or the project specifications have changed, you must immediately notify this office to determine the need for further approval or reverification.

This affirmation is limited to the attached Nationwide Permit and associated Water Quality Certification, and does not obviate the need to obtain any other project specific Federal, state, or local authorization.

In addition to the general conditions attached to the Nationwide Permit, your attention is directed to the following Special Conditions which are also appended at the end of the Nationwide Permit General Conditions:

1. All unsuitable/excess excavated material may not used as backfill and shall be removed and disposed of at a separately approved upland disposal site. Soils removal under this permit does not alleviate the applicant from other regulatory rules and standards established under the U.S. EPA clean up under 40 CFR 761.61 (c) for proper soil disposal. Contact their office to ensure you will stay in compliance under their rules and regulations for cleanup if questions arise.
2. That you are responsible for ensuring that the contractor and/or workers executing the activity(s) authorized by this permit have knowledge of the terms and conditions of the authorization and that a copy of the permit document is at the project site throughout the period the work is underway.
3. That the disposal of trees, brush and other debris in any stream corridor, wetland or surface water is prohibited.
4. Siltation barriers shall be installed using best management practices to protect downstream as much as possible during remedial work, to prevent siltation from entering into the stream. Barriers shall remain in place until all construction is

Regulatory Branch

SUBJECT: Application No. 2008-01179, Nationwide Permit No. (38) as Published in the Federal Register, Volume 72, No. 47, on Monday March 12, 2007

completed and the area is stabilized.

5. That no in-water work shall be performed between April 15- June 30 to preclude adverse impacts on the spawning, nursery, and feeding activities of indigenous fish species.
6. That at the request of an authorized representative of the Buffalo District, U.S. Army Corps of Engineers, you shall allow access to the project site to determine compliance with the conditions of this permit.
7. There shall be no construction or placing of buildings, camping accommodations or mobile homes, billboards or other advertising material, or other structures within the limits of the designated restoration area.
8. The restoration plan entitled "Haley's Ditch Restoration Plan" in Summit County, Ohio and dated May 18, 2009, is hereby incorporated into and made part of the permit as Appendix A.
9. A baseline report shall be forwarded to this office by December 31 in the year of completion of all construction activities, or by an approved extension. For purposes of this special condition, "completion" means all activities associated with site grading and seeding and/or planting. The baseline report must include the following:
 - a. An "as-built" topographic survey of the restored area at 0.5 foot contour intervals.
 - b. Photographs from fixed locations with a photo location map.
 - c. A list of plants introduced through seeding and/or planting.
 - d. A list of any modifications that were made from the original restoration plan.
 - e. Summary statement regarding the perceived success of the project. The report will evaluate the success of the restoration as well as current wetland and stream functions. These reports must also address any potential problem areas and include suggestions and timetable for correction if it is anticipated that projected goals may not be met.
 - f. Date of field inspection.
10. Annual monitoring reports for the restoration project must be submitted to this office for the first five years following completion of construction based upon data collected during each monitored year between June and October. The first annual report is due by December 31 in the year following completion of mitigation construction, or by an approved extension date. Subsequent reports must be submitted by December 31 of the subsequent four years, or by an approved extension date. This requirement may be

Regulatory Branch

SUBJECT: Application No. 2008-01179, Nationwide Permit No. (38) as Published in the Federal Register, Volume 72, No. 47, on Monday March 12, 2007

waived for years 3 and 4 if, after the first two growing seasons, the restoration area is shown to meet the requirements for successful mitigation.

These reports must include:

- a. An "as-built" topographic survey of the mitigation area at 0.5 foot contour intervals, including a delineated boundary of the wetland and wetland acreage determination.
- b. Photographs from fixed locations with a photo-location map.
- c. A plant series list which give USFWS Wetland Indicator Status and strata. Dominant plants should be highlighted and the percent cover is to be noted. Plants introduced through seeding or planting shall also be indicated. The date of field inspection is to be noted.
- d. Fish and wildlife observations on the site.
- e. Summary statement regarding the perceived success of the project. The report will evaluate the success of the restoration as well as current wetland and stream functions. These reports must also address any potential problem areas and include suggestions and timetable for correction if it is anticipated that projected goals may not be met.

I have evaluated your submitted wetland delineation map and have determined that the wetland and water boundaries shown on the map accurately represent on-site conditions. Please note that this is a Preliminary Jurisdictional Determination (JD). Preliminary JDs are non-binding written indications that there may be waters of the United States on your parcel and approximate locations of those waters. Preliminary JDs are advisory in nature and may not be appealed.

Pursuant to Regulatory Guidance Letter 08-02, any permit application made in reliance on this Preliminary JD will be evaluated as though all wetlands or waters on the site are regulated by the Corps. Further, all waters, including wetlands will be used for purposes of assessing the area of project related impacts and compensatory mitigation. If you require a definitive response regarding Department of the Army jurisdiction for any or all of the waters identified on the submitted drawings, you may request an approved jurisdictional determination from this office. If an approved jurisdictional determination is requested, please be aware that this is often a lengthy process and we may require the submittal of additional information.

In accordance with Regulatory Guidance Letter 05-02, "Preliminary jurisdictional determinations are not definitive determinations of areas within regulatory jurisdiction and do not have expirations dates." Lastly, this determination has been conducted only to identify the limits of waters that may be subject to Corps Clean Water Act or Rivers and Harbors Act jurisdiction.

Regulatory Branch

SUBJECT: Application No. 2008-01179, Nationwide Permit No. (38) as Published in the Federal Register, Volume 72, No. 47, on Monday March 12, 2007

Questions pertaining to this matter should be directed to me at (440) 437-8970, by writing to the following address: U.S. Army Corps of Engineers, 33 Grand Valley Ave., Orwell, Ohio 44076, or by e-mail at: LChantelle.Carroll@usace.army.mil

Sincerely,

Chantelle Carroll
Biologist

CC: EnviroScience (Jamie Krejsa)
USEPA (Margaret Guerriero, John Nordine)

Enclosures

COMPLIANCE CERTIFICATION

General Condition 14 of the Nationwide Permit you were affirmed requires that:

"Every permittee who has received a Nationwide permit verification from the Corps will submit a signed certification regarding the completed work and any required mitigation. The certification will be forwarded by the Corps with the authorization letter and will include: a) A statement that the authorized work was done in accordance with the Corps authorization, including any general or specific conditions; b) A statement that any required mitigation was completed in accordance with the permit conditions; c) The signature of the permittee certifying the completion of the work and mitigation."

APPLICANT:
Lockheed Martin Corp.
1210 Massillon Road
Akron, OH 44315

POINT of CONTACT:
Mr. Steve Vardavas
1210 Massillon Road
Akron, OH 44315

File Number: 2008-01179
File Closed: June 18, 2009

Upon completion of the activity authorized by this permit sign this certification and return it to the address listed below within **30-days** of project completion.

Please note that your permitted activity is subject to a compliance inspection by a U.S. Army Corps of Engineers representative. If you fail to comply with this permit you are subject to permit suspension, modification, or revocation.

Steve Vardavas

Date

Permittee Telephone Number: _____

Project Location: Lockheed Martin Corp., 1210 Massillon Road, in the city of Akron, Summit County, Ohio

Project Description: impact 3 wetlands and a perennial stream known as Haley's Ditch to remove PCB contaminated soils

Authorized Impacts (Waters of U.S. Impacted by Project): 0.84 acres of wetland and 1,800 L.F. of stream Waterway and/or Project Setting: Haley's Ditch and un-named wetlands

Return completed form to:

**Dave Leput
Regulatory Branch
U.S. Army Corps of Engineers
1776 Niagara Street
Buffalo, New York 14207**

ATTACHMENT

PRELIMINARY JURISDICTIONAL DETERMINATION FORM

BACKGROUND INFORMATION

A. REPORT COMPLETION DATE FOR PRELIMINARY JURISDICTIONAL DETERMINATION (JD): 10-05-08

B. NAME AND ADDRESS OF PERSON REQUESTING PRELIMINARY JD:
Lockheed Martin MS2, Steve Vardavas, 1210 Massillon Road, Akron, OH 44315

C. DISTRICT OFFICE, FILE NAME, AND NUMBER: Buffalo District,
ARCADIS/EnviroScience/Davey– Haley Ditch, #2008-01179

D. PROJECT LOCATION(S) AND BACKGROUND INFORMATION: no physical address, bordered by East Archwood Ave to the North and Triplett Blvd. to the South, and Landon Street to the East.

(USE THE ATTACHED TABLE TO DOCUMENT MULTIPLE WATERBODIES AT DIFFERENT SITES)

State: OH County/parish/borough: Summit City: Akron
coordinates of site (lat/long in degree decimal format): Lat. 41.0469 ° N,
Long. -80.4717 ° W.

Universal Transverse Mercator:

Name of nearest waterbody: Springfield Lake Outlet -Haley's Ditch

Identify (estimate) amount of waters in the review area:

Non-wetland waters: 1757 linear feet: 13 width (ft) and/or 0.52 acres.

Cowardin Class:

Stream Flow: Perennial

Wetlands: 0.839 acres.

Cowardin Class: PEM/PFO

Name of any water bodies on the site that have been identified as Section 10 waters: NONE

Tidal:

Non-Tidal:

E. REVIEW PERFORMED FOR SITE EVALUATION (CHECK ALL THAT APPLY):

Office (Desk) Determination. Date: 10-01-08

Field Determination. Date(s): 10-01-08

1. The Corps of Engineers believes that there may be jurisdictional waters of the United States on the subject site, and the permit applicant or other affected party who requested this preliminary JD is hereby advised of his or her option to request and obtain an approved jurisdictional determination (JD) for that site. Nevertheless, the permit applicant or other person who requested this preliminary JD has declined to exercise the option to obtain an approved JD in this instance and at this time.

2. In any circumstance where a permit applicant obtains an individual permit, or a Nationwide General Permit (NWP) or other general permit verification requiring "pre-construction notification" (PCN), or requests verification for a non-reporting NWP or other general permit, and the permit applicant has not requested an approved JD for the activity, the permit applicant is hereby made aware of the following: (1) the permit applicant has elected to seek a permit authorization based on a preliminary JD, which does not make an official determination of jurisdictional waters; (2) that the applicant has the option to request an approved JD before accepting the terms and conditions of the permit authorization, and that basing a permit authorization on an approved JD could possibly result in less compensatory mitigation being required or different special conditions; (3) that the applicant has the right to request an individual permit rather than accepting the terms and conditions of the NWP or other general permit authorization; (4) that the applicant can accept a permit authorization and thereby agree to comply with all the terms and conditions of that permit, including whatever mitigation requirements the Corps has determined to be necessary; (5) that undertaking any activity in reliance upon the subject permit authorization without requesting an approved JD constitutes the applicant's acceptance of the use of the preliminary JD, but that either form of JD will be processed as soon as is practicable; (6) accepting a permit authorization (e.g., signing a proffered individual permit) or undertaking any activity in reliance on any form of Corps permit authorization based on a preliminary JD constitutes agreement that all wetlands and other water bodies on the site affected in any way by that activity are jurisdictional waters of the United States, and precludes any challenge to such jurisdiction in any administrative or judicial compliance or enforcement action, or in any administrative appeal or in any Federal court; and (7) whether the applicant elects to use either an approved JD or a preliminary JD, that JD will be processed as soon as is practicable. Further, an approved JD, a proffered individual permit (and all terms and conditions contained therein), or individual permit denial can be administratively appealed pursuant to 33 C.F.R. Part 331, and that in any administrative appeal, jurisdictional issues can be raised (see 33 C.F.R. 331.5(a)(2)). If, during that administrative appeal, it becomes necessary to make an official determination whether CWA jurisdiction exists over a site, or to provide an official delineation of jurisdictional waters on the site, the Corps will provide an approved JD to accomplish that result, as soon as is practicable. This preliminary JD finds that there "*may be*" waters of the United States on the subject project site, and identifies all aquatic features on the site that could be affected by the proposed activity, based on the following information:

SUPPORTING DATA. Data reviewed for preliminary JD (check all that apply

- checked items should be included in case file and, where checked and requested, appropriately reference sources below):

Maps, plans, plots or plat submitted by or on behalf of the applicant/consultant: from Arcadis/Davey Resource Group/EnviroScience.

Data sheets prepared/submitted by or on behalf of the applicant/consultant.

Office concurs with data sheets/delineation report.

Office does not concur with data sheets/delineation report.

Data sheets prepared by the Corps:

Corps navigable waters' study:

U.S. Geological Survey Hydrologic Atlas:

USGS NHD data.

USGS 8 and 12 digit HUC maps.

U.S. Geological Survey map(s). Cite scale & quad name: 7.5 minute Akron East, OH.

USDA Natural Resources Conservation Service Soil Survey. Citation:

National wetlands inventory map(s). Cite name: Akron East Quadrangle.

State/Local wetland inventory map(s):

FEMA/FIRM maps:

100-year Floodplain Elevation is: (National Geodetic Vertical Datum of 1929)

Photographs: Aerial (Name & Date): TerraServer 1994 through 2006 project area unchanged by aerial.

or Other (Name & Date):

Previous determination(s). File no. and date of response letter:

Other information (please specify):

IMPORTANT NOTE: The information recorded on this form has not necessarily been verified by the Corps and should not be relied upon for later jurisdictional determinations.



Signature and date of 10-5-08
Regulatory Project Manager

Signature and date of
person requesting preliminary JD

| File # 2003- 01426 | Latitude | Longitude | Cowardin Class | Estimated amount of aquatic resource in review area | Class of aquatic resource |
|-----------------------------------|-----------------|------------------|---------------------------|--|--|
| Halley Ditch | 41.0429 | -81.4732 | R4 | 1757 LF | non-section 10 – non-wetland |
| Wetland A | 41.0471 | -81.4716 | PEM/PFO | 0.722 acre | non-section 10 –wetland |
| Wetland B | 41.0438 | -81.4729 | PFO | 0.093 acre | non-section 10 –wetland |
| Wetland C | 41.0432 | -81.4730 | PEM | 0.024 acre | non-section 10 –wetland |

"Excellence in Ecological Monitoring"

20 May 2009

Ms. Chantelle Carroll
U.S. Army Corps of Engineers, Buffalo District
Regulatory Branch, Orwell Field Office
33 Grand Valley Avenue
Orwell, Ohio 44076
Phone: (440) 437-8970
Fax: (440) 437-5842

Re: *Section 404 Nationwide Permit Application,
Haley's Ditch Restoration Project
North of East Archwood Avenue and south of Triplett Boulevard,
Akron, Summit County, Ohio 44306*

Dear Ms. Carroll:

Enclosed please find a pdf. copy of the Haley's Ditch Stream and Wetland Restoration plan that details the restoration efforts to follow the remediation. After your review if you require additional information or have questions please contact myself (330-620-7756) or Joel Bingham (330-858-0298). A hard copy has also been sent.

Respectfully,



Jamie Krejsa
Vice President / Director of Ecological Services

enc: Haley's Ditch Stream and Wetland Restoration Plan

CC:
Mr. Dave Gunnarson, Lockheed Martin
File

Haley's Ditch Restoration Plan



Prepared By:

RiverWorks

A Partnership for Stream & Wetland Restoration



EnviroScience, Inc.
3781 Darrow Rd
Stow, OH 44224

May 18, 2009

**Lockheed Martin
Haley's Ditch Stream and Wetland Restoration Plan**

| | |
|--|-----------|
| 1. Introduction | Pg |
| 1.1 Background | 1 |
| 1.2 Existing Conditions | 1 |
| 1.2.1 Stream Morphology | 1 |
| 1.2.2 Wetlands | 3 |
| 1.2.3 Habitat | 3 |
| 1.2.4 Biology | 4 |
| 1.2.5 Vegetation and Soils | 4 |
| 1.3 Existing Conditions Summary | 5 |
| 1.4 Restoration Approach | 5 |
| 2. Property Access and Permit Approvals | 6 |
| 3. Haley's Ditch Restoration Activities | 7 |
| 3.1 Mobilization | 7 |
| 3.2 Survey Layout | 7 |
| 3.3 Erosion Sediment Controls and Dewatering | 7 |
| 3.4 Restoration Sequence | 8 |
| 3.5 Construction Inspection and Oversight | 11 |
| 4. Schedule | 12 |

Tables and Figures

| | |
|---|----|
| Table 1. Cross Section Summary | 2 |
| Table 2. Percent Particle Distribution | 3 |
| Table 3. QHEI Summary | 3 |
| Table 4. EnviroScience Biological Summary | 4 |
| Table 5. Proposed Restoration Plantings | 13 |
| Figure 1. Project Area | 14 |
| Figures 2-5 Cross Sections | 2 |

| | |
|---------------------------------|----|
| Figure 6. Particle Distribution | 3 |
| Figure 7. Restoration Plan View | 15 |
| Figure 8. Typical Sections | 16 |
| Figure 9. Restoration Plantings | 17 |

1. Introduction

1.1 Background

The following is a restoration plan for the Haley's Ditch remediation project in Summit County, Akron, OH. The following information is meant to provide additional detail regarding the proposed restoration for Haley's Ditch with regard to existing condition, restoration approach and design. For a more detailed background regarding the historical cause of PCB contamination refer to ARCADIS Remediation Plan section 1.1 and 1.2. In general, the remediation project will involve the excavation, removal, transportation and offsite disposal of accumulated, unconsolidated sediment deposits in Haley's Ditch, as well as adjacent soils containing PCBs at concentrations above the soil cleanup level of 1.0 mg/kg.

Remediation of Haley's Ditch will generally proceed in an upstream to downstream direction beginning at the culvert outlet from Triplett Blvd to the culvert invert at Archwood Ave. The project is roughly divided into three sections; South, Middle and North Areas. Figure 1 illustrates the project boundaries, proposed horizontal soil and sediment removal limits and depths. The following plan details the restoration activities post-remediation.

The restoration of Haley's Ditch centers on enhancing the remediation area within the limits of contaminated sediment removal. Although not required, Lockheed Martin has made a conscious decision to spend additional resources to provide a functional stream valley, floodplain and riparian corridor as a foundation for ecological recovery. Thus, the limits of remediation are largely the limits of restoration. The restoration approach is also centered on recognizing the existing impairments and limitations of channel morphology, habitat and riparian zone to mitigate for historical impacts as well as alleviate disturbance from remediation. The remediation and restoration activities within wetland areas and waters will be completed in accordance with a Nationwide 38 permit obtained by the United States Army Corps of Engineers.

1.2 Existing Conditions

Haley's Ditch is considered a headwater stream (1.04 sq mi drainage area) with a Warm Water Habitat (WWH) use designation by the Ohio EPA. Overall, the Haley's Ditch watershed is heavily urbanized. Prior to development, large portions of the Haley's Ditch watershed consisted of wetlands and forest. However, over the past 100 years of development, drainage, channelization, fill and other practices have altered the watershed from previous conditions. An evaluation of the existing channel morphology, habitat, local biology, vegetation and project area wetlands was performed to satisfy project permitting and facilitate restoration design.

1.2.1 Stream Morphology

Because the existing drainage channel will be excavated and relocated as part of the remediation efforts, limited channel morphology measurements were collected on the existing conditions. Four cross sections were performed in representative areas to assess channel characteristics and conditions. A longitudinal profile was not performed

because analysis of the channelized pattern (sinuosity 1.1) in relation to riffle-pool features would offer little information to the restored condition. However, an average slope (0.0035 ft/ft) and bankfull indicators were determined from survey and field observation. The channelized stream geometry is an obvious detriment to the existing channel function and habitat.

Cross sections were surveyed in four riffle areas to characterize channel conditions and their relationship to depositional and floodplain features and terraces (Figures 2-5). The results characterize the channel as a low width:depth ratio (ie. narrow deep) resembling a Type G or E channel. The cross sections represent a likely recovered condition (Type E) for the channelized ditch as there are indications of a small floodplain that has equilibrated within the bank levees. Nonetheless, the channelization and bank levels as they currently exist inhibit frequent flood inundation to the larger floodplain.

Table 1. Cross Section Summary

| Cross Section | Bankfull width | Mean Depth | Cross Sectional Area | Width:Depth | Entrenchment Ratio |
|---------------|----------------|------------|----------------------|-------------|--------------------|
| CS 1 | 8.58 | 1.56 | 13.68 | 5.4 | 2.0 |
| CS 2 | 10.82 | 1.62 | 17.5 | 6.68 | 1.97 |
| CS 3 | 15.4 | 1.16 | 17.95 | 13.32 | 1.68 |
| CS 4 | 12.1 | 1.19 | 14.39 | 10.15 | 1.40 |

Figure 2. Cross Section 1 Riffle




Figure 3. Cross Section 2 riffle




Figure 4. Cross Section 3 Riffle






Figure 5. Cross Section 4 riffle



Streambed substrates were characterized using the Wolman pebble count methods. Samples were collected in riffle areas as these would represent best substrate conditions due to the depositional nature of pools. Below, Table 2 and Figure 6 summarize the particle distribution in riffle areas. Notice the high percentage of silt (13.2%) and its corresponding proportion (orange outline) in the bar chart depicting bimodal distribution. This is typical of many channelized or incised streams which do not have access to floodplains for storage of this finer material.

Table 2. Percent Particle Distribution

| Type | Riffle Areas |
|-----------|--------------|
| Silt/Clay | 13.2% |
| Sand | 36.5% |
| Gravel | 45.3% |
| Cobble | 5.0% |
| Boulder | 0% |



1.2.2 Wetlands

The site contains three wetlands (referred to as Wetlands A, B, and C) totaling 0.84-acres of two types of wetland habitat: palustrine emergent and palustrine forested wetland habitat (Wetland Delineation, Davey Resources Group 2008). Wetlands A, B and C were assessed using the Ohio Rapid Assessment Methodology (ORAM) scoring forms (Ecological Resources Assessment and Indiana Bat Survey, EnviroScience 2008). Wetland A (0.72-acre) was determined to be a Category 2 wetland, Wetland B (0.093-acre) was determined to fall within the Category 1 or 2 gray zone, and Wetland C (0.024-acre) was determined to be a Category 1 wetland (USACE Jurisdictional Determination, 2009).

1.2.3 Habitat

In-stream habitat was evaluated with the Qualitative Habitat Evaluation Index (QHEI) which is a standard subjective evaluation performed by the Ohio EPA (Table 3). Haley's Ditch scored a 55.25 out of 100 possible points. Typically, scores >60 have sufficient habitat to support a WWH fish community. The results from Haley's Ditch suggest that the existing habitat has a marginal capability to meet WWH standards. Major limiting factors to the site related primarily to Metric 3 channel morphology, Metric 2 diversity of in-stream habitat and Metric 5 riffle-pool quality. Riffle quality was generally poor with shallow depths consisting of moderately embedded substrates. Pool depth was considered average but the number of quality pools was limiting.

Table 3. QHEI Summary

| Haley's Ditch | Metric Score |
|---|--------------|
| Metric 1. Substrate 20pts max | 12 |
| Metric 2. In-Stream Cover 20 pts max | 12 |
| Metric 3. Channel Morphology 20 pts max | 10 |
| Metric 4. Riparian 10 pts max | 4.75 |
| Metric 5. Riffle Pool Quality 20 pts max | 8.25 |
| Metric 6. Gradient 10 pts max | 8 |
| Total Score | 55.25 |

1.2.4 Biology

During June and August of 2008, EnviroScience conducted a supplemental biological evaluation to update biological information within the project area. The Haley's Ditch site evaluated by EnviroScience was located adjacent to the Goodyear Test track approximately 0.70 miles downstream from the project site. Overall, EnviroScience observed similar results as past Ohio EPA sampling events (Table 4). Therefore, it appears that the water quality in the reach has not improved substantially.

EnviroScience, with concurrence from Ohio EPA, did not perform a biological evaluation on the Lockheed Martin reach of the Haley's Ditch for several reasons. First, the concurrent evaluation in the watershed provided a sufficient evaluation of the fishery community capable of inhabiting the area under the existing conditions. Second, EnviroScience and Lockheed wanted to avoid disturbing substrates within the project area to minimize the risk of downstream migration prior to remediation activities. Also, since there was no feasible upstream site of natural channel conditions, the downstream data was considered adequate. Additional data regarding the biological integrity of the Little Cuyahoga River watershed is available through the Ohio EPA report entitled; *Biological and Water Quality Study of the Little Cuyahoga River and Tributaries, 1996* (OEPA 1998),

Table 4. EnviroScience Biological Summary

| Site | June 2008 | August 2008 | Attainment Status |
|--------------------------------|-----------|-------------|-------------------|
| | IBI | MIwb | WWH |
| RM 0.2 Springfield Lake Outlet | 30 | 26 | Non |
| RM 0.2 Haleys Ditch | 30 | N/A | Non |

1.2.5 Vegetation and Soils

A majority of the site is surrounded by buildings, parking lots, or residential areas. Consequently, the historical vegetative communities are either lost or severely impacted. However, information on the existing conditions suggest a potential trajectory for recovery and species that will be successful post-restoration. During an ecological investigation of the site (*EnviroScience, Inc. 2008*), three upland plant communities were identified in the project area, consisting of urban, successional forest, and scrub shrub. The northern portion of the site consists primarily of successional forest as well as scrub shrub habitat. The central portion of the site consists primarily of urban area, mowed grass with shrubs and herbaceous vegetation lining Haley's Ditch. The southern portion of the site consists primarily of successional forest as well as scrub shrub and urban habitat types.

Common species found in the successional forest and scrub shrub habitat include *Acer saccharinum* (silver maple, FACW-), *Populus deltoides* (eastern cottonwood, FAC), *Prunus serotina* (black cherry, FACU), *Robinia pseudoacacia* (black locust, FACU-), and *Acer negundo* (box-elder, FAC+) in the tree canopy layer; *Crataegus sp.* (hawthorn), *Cornus foemina* (gray dogwood, FAC), *Lonicera tatarica* (Tartarian honeysuckle, FACU), *Rosa multiflora* (multiflora rose, FACU), and *Rhamnus frangula* (glossy buckthorn, FAC) in the shrub layer; *Alliaria petiolata* (garlic mustard, FACU-), *Impatiens capensis* (spotted touch-me-not, FACW), and *Toxicodendron radicans*

(poison ivy, FAC) in the herbaceous layer; *Vitis riparia* (river-bank grape, FACW) and *Parthenocissus quinquefolia* (Virginia creeper, FACU) in the vine layer.

In summary, the vegetative communities are impacted by regular maintenance or exist in a successional state. The three described communities do not represent a climax vegetative condition, and restoration of these areas will result in better ecological condition in the long term.

The site is found in the *Soil Survey of Summit County, Ohio* (Ritchie and Steiger 1990). According to the survey, the soils within the project area are one of four types consisting of Carlise muck (Cg), Chili-Urban (CuB), Chili-Urban (CuC) or Urban (Ur). The Carlise muck is a hydric soil typical of swampy wetland areas. The remaining soil types are indicative of areas where original Chili soils have been destroyed from borrow, fill or re-grading. The surface layer of the disturbed soil has low organic matter, is droughty and seed germination is poor. Urban land (Ur), a nonhydric soil, is defined as "areas ten acres or more in size that area covered by buildings, pavement, or other manmade surfaces" (Ritchie and Steiger 1990).

1.3 Summary

From a morphological, biological and habitat perspective, Haley's Ditch functions marginally well. This current condition is primarily the result of human induced alteration from industry and settlement in the watershed. However, the evaluation has identified some key impairments that, if restored or addressed through restoration efforts, could increase functionality. Channelization and loss of an accessible bankful floodplain appear to be the most limiting factors. The proposed restoration plan is designed to restore these features through the creation of a restored stream pattern and excavation of an accessible floodplain.

1.4 Restoration Approach

From a morphological, habitat and biological perspective, the restoration approach will provide a substantial basis for recovery through its focus of reversing the historical impairments and the impacts to habitat and morphology caused by remediation. The restoration of the physical habitat will be addressed with channel and floodplain restoration (Figure 7). The creation of additional meander bends and stream pattern will provide a basis for more habitat diversity and deeper more varied pool depths. One of the immediate benefits from channel and floodplain restoration will be the potential reduction of fine sediment storage within the channel. The restored floodplain, wetlands and channel will be restored to an elevation and to encourage a higher level of connectivity (Figures 8). The new stream geometry will create greater channel and flow variability and facilitate riffle-pool complexes. Imported substrate for the stream bed will consist of bank run from a nearby gravel-pit, supplemented by larger gravel and cobble sized material. Bank run is unwashed material that provides natural variability synonymous with glacial till. A depth of approximately 1 foot of substrate will be placed over sub-grade within the channel and planned flood storage areas to final grade.

The remediation effort will also displace a large amount of trees and understory but the restoration effort will use most of this material on-site as wood chips added to the soil or as deadfall or in-stream habitat. A significant planting effort of trees shrubs and live cuttings to replace the lost vegetation is proposed through the restoration area (Figure 9). Proposed native species and seed mixes vary depending on location in the floodplain, upland or wetland areas. The planting strategy employs groups and clusters of vegetation to increase chance of success with patchy development rather than randomization. Similar species will be planted together particularly with regard to the shrub species. Fast growing species such as willow and dogwood are focused along the stream banks in the form of containerized and live cuttings for banks stability and habitat. The recovery potential of the site will also increase with time as stream bank vegetation will provide root mats, undercuts, overhanging vegetation and more importantly shade for the restored reach.

Biologically, a regional species pool of 22 fish species is potentially available for recruitment into the restored reach. This pool was generated based on current and historical information from the main stem of the Little Cuyahoga, Springfield Lake Outlet and Haley's Ditch between the Kelly Ave. dam and Mogadore Reservoir Outlet. This pool of species is comprised of various trophic guilds and tolerant and non-tolerant species. This community does have the capacity from a species perspective to develop into a WWH supporting community. The restoration of more habitat heterogeneity, functional morphologic features and riparian zone will greatly assist in the development of that community. While the restored site will likely not support a diversity of 22 species, the regional pool provides a larger variability of tolerances and habitat preferences for potential colonization.

The expansion of the floodway corridor and restoration of a meandering channel provide opportunity to restore riverine wetlands. Wetland restoration efforts will primarily be directed at restoring a proposed 0.84-acre wetland in the northwest corner of the site at the location of existing Wetland A. Several other small seasonally inundated depression areas will be created in floodplains to mimic oxbow wetlands. These riverine wetlands are prevalent in the Cuyahoga watershed and along intact areas of the Little Cuyahoga River corridor and its tributaries. Riverine wetlands will provide additional habitat diversity, refuge for fish during flooding and a source of food for wildlife. Other beneficial floodplain functions include flood storage, filtration and groundwater recharge. The primary source of hydrology for the wetlands will be precipitation and over bank flooding which will likely access these areas 3-4 times during the growing season. The large 0.84-acre wetland will be restored over top existing Carlise muck (Cg) soils to provide the hydric soil component.

2. Property Access and Permit Approvals

Permits and approvals will be obtained prior to performing remediation and restoration activities at Haley's Ditch. The permits and approvals are as follows:

Permits

- Grading Permit (City of Akron);

- US Army Corp of Engineers - Nationwide 38 Permit;

Approvals

- Risk-Based Disposal Approval for PCB Remediation Waste (US EPA);
- NPDES General Permit (Ohio EPA);
- Storm Water Pollution Prevention Plan (SWPPP) (Summit Soil and Water Conservation District);

3. Haley's Ditch Restoration Activities

3.1 Mobilization

Restoration activities will commence as soon as practical following the remediation effort, thus restoration activities are anticipated to begin approximately 3-4 weeks from remediation start date. Restoration activities will utilize the base equipment staging areas used initially by the remediation effort in the support zone "clean" areas only. Restoration activities will utilize the same construction entrances as remediation activities after the remediation crew has moved into the next zone.

3.2 Survey Layout

The restoration site will be stationed and referenced along the centerline of the proposed bankfull channel alignment. Stationing begins at 1+00 at the downstream culvert invert at E. Archwood Ave. and continues upstream to station 21+39.45 at the culvert invert at the south end of the site coming from Triplett Blvd. Station and offsets on survey lathe shall provide the location of grading limits, channel depth, bank heights etc. in the field. Cross sections were planned at specific locations perpendicular to the centerline to provide horizontal distances of channel shape and secondarily act as an as-built "check" discussed further in construction oversight. Cross sections are spaced approximately 25-50 ft apart.

3.3 Erosion Sediment Controls and Bypass Pumping

Storm water management will include erosion control measures to be installed in accordance with the SWPPP reviewed and approved by the local soil and water conservation district. Scheduling of daily restoration activities will be planned in accordance with the anticipated weather conditions to minimize adverse impacts as a result of severe weather. As a general guideline, the majority of channel restoration work will be performed in the "dry" through the use of either water diversion or bypass pumping. The existing channel will be restored to a sub-grade elevation by the remediation crew using clean soil to allow base flow to bypass long distances in the North and South work zones. If bypass diversion is not feasible (ie. Middle Zone), then daily bypass pumping will minimize water contact with exposed soils. Rock check dams will be installed at specified locations in the sub-grade restored channel and diversion bypass channel as an in-channel BMP. Rock check dams will be placed specifically at riffle crest locations and ultimately incorporated into the final restoration grade. Thus,

the rock checks also become points of vertical grade control. Rock check dams will be removed from diversion bypass channels prior to backfill and grading.

If significant storm events are anticipated, the remediation and restoration crews will perform all practical measures to ensure that the project site and downstream areas will not be negatively impacted. As a general rule, the restoration construction will be completed to a point that any rainfall event can flow through the newly restored areas at the end of each day. In other words, channel diversions are installed such that overtopping can flow into the restored channel if extra capacity is needed. Also, daily bypass pumping procedures will be ceased at the end of the work day. Any continual bypass pumping will be performed solely by the remediation crew.

3.4 Restoration Sequence

The Haley's Ditch restoration activities will include the following tasks, generally performed in sequential order. A brief description of each activity is provided below

- Dewatering and Channel diversion- See Section 3.3
- Refine subgrade and stream banks
- Placement of substrate
- In-stream woody habitat
- Finish Grade
- Erosion fabric and topsoil placement for stream banks
- Floodplain grading
- Wood chip placement
- Topsoil placement and grading
- Woody debris deadfall placement
- Tree and plant installation
- Seed and straw mulch
- Wetland Construction

- Refine subgrade and stream banks
Excavation of constant slope sub-grade channel to provide a refined sub-grade of the riffle and pool features. Pool areas will be excavated deeper and material placed at the downstream or upstream area thereby creating the rise and fall of the profile.
- Placement of substrate
Once the riffle and pool sub-grade has been achieved in a feasible length of stream (i.e. 100-300 ft), a base foundation of bank run material will be added of approximately 0.5 ft (6 inches) over the pool and riffle areas. Bank run material has a high percentage of sand and small gravel that is typical of "sub-pavement" areas of stream beds. This material will be compacted into place using a machine bucket or vibrating skid.

Compaction will be performed to avoid the redistribution of the base material during initial rain events and to increase precision of final grading due to the fine tolerances of low gradient streams.

- In-stream woody habitat

Before finish grade and bank construction, it is beneficial to install any in-stream woody habitat features. Woody debris habitat is a large component of headwater stream habitat particularly in the Cuyahoga basin. Various types of woody debris habitat will be installed within riffle and pool areas. The length and diameter of the woody material will generally range from 10-20 feet in length and a diameter of 6-18 inches. Specific woody debris locations, alignment, type and size will be at the discretion of the restoration team due to the variability of each location and source of wood.

- Finish Grade

The finish grading is the stage where the channel begins to take shape with regard to its fine details, bars and microfeatures typical of natural channels. Finish grade will be accomplished using a coarser mixture of medium-large gravel and small cobble substrate. Material will be compacted into place using machine bucket or vibrating skid. During finish grading, water may be diverted into the channel to facilitate minor adjustments to elevations of riffle crests and shaping of base flow channel areas.

- Erosion fabric and topsoil placement for stream banks

Erosion fabric will provide both short and long-term protection for stream banks as native grasses and live stakes grow through the blanket. A North American Green C125 coconut fiber erosion fabric, Rolanka jute fabric, or equivalent will be applied along both banks. A section of channel that has reached finish grade will undergo topsoil placement and erosion fabric installation to meet final floodplain grade (ie. bankfull elevation). Erosion fabric will be initially laid out along the bank within the channel, so that the left edge is within the channel while the right edge is overlapping the sub-grade bank 1-2 ft (looking downstream). The right edge will be fastened with wooden stakes at regular intervals to lock in the bottom edge of the fabric. Topsoil will be placed at the designated bank edge, compacted in lifts to final elevation. Prior to rolling the left edge of the fabric, the bank will be seeded with native seed mix. Once the fabric has been overlaid and the bank edge is formed, wooden stakes will fasten the fabric in place according to manufacturer specifications.

- Floodplain grading

Adjustments to the sub-grade floodplain will be made at this time to prepare the area for topsoil and finish floodplain grade. Identified areas of compaction from hauling or vehicle traffic will be ripped to a depth of 0.5-1.0 ft to loosen soils.

- Wood chip placement

A percentage of the cleared trees will be chipped and stockpiled. This is an effort not only to reduce material handling but also to keep carbon on-site as a soil additive. The wood chips will help increase the coarse woody organic layer and detritus to potentially increase successional recovery and establish a micro soil fauna similar to wooded or successional areas. Only trees greater than 4 in. dbh will be used to produce woody chips in order to avoid invasive species recruitment from the shrub layer. Wood chip mulch will be spread on the sub-grade in a relatively even layer of 1-3 inches.

- Topsoil placement and grading

Clean topsoil free of PCB's (i.e., PCB concentration less than 0.1 mg/kg) from a local source will be imported and spread over the sub-grade to meet final floodplain and upland elevations. A soil test shall be performed to identify soil characteristics. A composite sample of the imported material will be used from the source location. A standard soil test provides an indication of levels of phosphorus (P), potassium (K), calcium (Ca), magnesium (Mg), pH, cation exchange capacity, lime requirement index and base saturation. An important soil characteristic is a soil pH around 6.5. At this level, most soil nutrients are readily available. Based on the results of the soil test(s) fertilizers or additional constituents can be added to the soil to provide an adequate balance for vegetation.

- Woody debris deadfall placement

Following topsoil placement, woody debris and logs will be placed at locations specified by the restoration biologist. This deadfall will provide additional habitat for wildlife and mimic the natural conditions of a wooded corridor and floodplain. Logs will be slightly buried at one end or along its length in effort to help anchor the wood in case of a large flood event.

- Tree and plant installation

The restored vegetation is an important component to the project as it provides the foundation for the community and sets the trajectory for recovery. The restored plantings will consist primarily of tree, shrub and live cuttings of varying sizes and species. A list of proposed species for each of the distinct areas (floodplain and stream banks, uplands, wetlands) for the project are included in Table 5. Depending on the weather conditions and timing of when areas are ready for plantings, installation may be delayed until early fall to increase chance of survivability. This would save time and effort on watering through hot summer months as the site will be devoid of most natural shade. Planting of containerized or ball and burlap (B&B) trees and shrubs shall be performed according to ODOT CMS 661. Spacing of the plant depends on the species but will generally be 10-15 ft centers for B&B trees and 6-8 ft for containerized plants. Tree guards may be installed at later date depending on deer activity following project completion. Wood chips or wood mulch will be placed around installed trees and shrubs to help

prevent weed competition in the drip line. Live stakes will be installed during March and April 2010 while species are still dormant.

- Seed and straw mulch

Seeding of temporary and native seed will occur as soon as possible in disturbed areas. A table of the proposed seed mix species for each of the distinct areas (floodplain and stream banks, uplands, wetlands) is attached. The objective of seeding is to ensure good seed-to-soil contact at a depth of no more than ½ inch. Areas to be seeded will be properly prepared and seeded at a rate of 15 lbs per acre. All seeded areas shall be covered with straw mulch. Straw mulch will be applied by hand or straw blower at a rate of 2 tons per acre. Immediately after straw is laid, material will be crimped by tracked vehicle running against the slope as to not encourage rill erosion.

- Wetland Construction

Emergent Riverine Wetlands

Proposed emergent wetlands will be planted with a wide variety of native herbaceous vegetation, including grasses, sedges and forbs that generally grow 1-3 ft in height. Species were selected based on common species in northeast Ohio and those identified in reference wetland areas upstream. Emergent marshes will provide excellent fish refugia during flood events and possible spawning grounds for amphibians and wildlife habitat. Wetland restoration will entail the following bulleted activities below. Refer to the corresponding descriptions above for general guidelines on activities in addition to any particular notes provided.

- Refine Wetland sub-grade

Grading depressions, swales and berms to create microtopography in accordance with the design plan will be performed at this stage

- Wetland finish grade
- Wetland wood chip placement
- Wetland topsoil placement and grading
- Wetland woody debris deadfall placement
- Wetland tree and plant installation
- Wetland seed and straw mulch

3.5 Construction Inspection and Oversight

The restoration of Haley's Ditch stream and wetland features will be performed as a design build construction project. The restoration biologist, engineers and construction managers encompassing the restoration team that conceptualized and designed the project will implement the final product. The restoration biologist will be on-site daily for a majority of the restoration construction. In addition to directing operators and assisting in layout, part of this oversight is the periodic checking of the as-built condition utilizing the design plan sections, profile and plan view. Natural channel construction


provides flexibility from the design detail as simplified 2-D sections and profiles cannot represent the intricacies, details and variability of natural channels. However, critical elevations such as riffle crests, floodplain elevations and cross sectional areas provide the basis and range of tolerances. Ultimately, the restoration goal is to construct a stream and valley that functions ecologically and morphologically and provides a foundation that can evolve and adapt over time.

4. Schedule

Lockheed Martin plans to perform the Haley's Ditch remediation activities during the summer of 2009. ARCADIS plans to mobilize to the site in early May 2009 and complete the remediation work in early September 2009. Restoration work is scheduled to be complete by mid October, 2009 with supplemental plantings in spring 2010.

Table 5. Restoration Proposed Species

| Floodplain / Riparian | | Wetland Areas | | Upland Areas | |
|-------------------------------|--------------------------|-----------------------------------|-----------------------|--------------------------------|--------------------|
| Herbs | | Herbs | | Herbs | |
| Genus/Species | Common Name | Genus/Species | Common Name | Genus/Species | Common Name |
| <i>Agrimonia parviflora</i> | Small-flowered agrimony | <i>Alisma subcordatum</i> | Water plantain | <i>Aster dumosus</i> | Rice button aster |
| <i>Carex crinita</i> | Fringed sedge | <i>Asclepias incarnata</i> | Swamp milkweed | <i>Aster laevis</i> | Smooth blue aster |
| <i>Carex grayi</i> | Asa gray's sedge | <i>Carex crinita</i> | Fringed sedge | <i>Aster novae-angliae</i> | New England aster |
| <i>Carex lurida</i> | Lurid sedge | <i>Carex cristatella</i> | Crested sedge | <i>Elymus riparius</i> | Riverbank Wild Rye |
| <i>Carex vulpinoidea</i> | Fox sedge | <i>Carex lurida</i> | Lurid sedge | <i>Elymus virginicus</i> | Virginia Wild Rye |
| <i>Cinna arundinacea</i> | Wood reed grass | <i>Carex scoparia</i> | Broom sedge | <i>Schizachyrium scoparium</i> | little Bluestem |
| <i>Elymus riparius</i> | Riverbank wild rye | <i>Carex tribuloides</i> | Blunt broom sedge | <i>Solidago altissima</i> | Tall goldenrod |
| <i>Elymus virginicus</i> | (Virginia Wild Rye) | <i>Carex vulpinoidea</i> | Fox sedge | <i>Sorghastrum nutans</i> | Indian grass |
| <i>Eupatorium fistulosum</i> | (Joe Pye Weed) | <i>Eleocharis obtusa</i> | Blunt spike-rush | Shrubs/Trees | |
| <i>Eupatorium maculatum</i> | (Spotted Joe Pye Weed) | <i>Eupatorium fistulosum</i> | Joe Pye Weed | <i>Acer saccharinum</i> | Silver maple |
| <i>Glyceria striata</i> | Fowl manna grass | <i>Eupatorium maculatum</i> | Spotted Joe Pye Weed | <i>Carpinus caroliniana</i> | American hornbeam |
| <i>Impatiens capensis</i> | Jewelweed | <i>Eupatorium perfoliatum</i> | boneset | <i>Cornus racemosa</i> | Gray dogwood |
| <i>Juncus effusus</i> | Soft rush | <i>Glyceria striata</i> | Fowl manna grass | <i>Liquidambar styraciflua</i> | Sweetgum |
| <i>Leersia virginica</i> | Whitegrass | <i>Hibiscus moscheutos</i> | Rose mallow | <i>Liriodendron tulipifera</i> | Tulip poplar |
| <i>Monarda fistulosa</i> | Wild bergamot | <i>Iris versicolor</i> | Blue flag | <i>Nyssa sylvatica</i> | Sour gum |
| <i>Panicum clandestinum</i> | Deertongue | <i>Juncus canadensis</i> | Canada rush | <i>Quercus rubra</i> | Red oak |
| <i>Penstemon digitalis</i> | Tall White Beard tongue) | <i>Juncus effusus</i> | Soft rush | <i>Rhus glabra</i> | Smooth sumac |
| <i>Rudbeckia hirta</i> | Black Eyed Susan | <i>Leersia oryzoides</i> | Rice cutgrass | <i>Rhus typhina</i> | Staghorn sumac |
| <i>Senecio aureus</i> | Golden ragwort | <i>Lobelia cardinalis</i> | Cardinal flower | Area | |
| <i>Verbesina alternifolia</i> | wingstem | <i>Lycopus americanus</i> | Water horehound | Floodplain/Riparian | |
| | | <i>Mimulus ringens</i> | Monkey flower | Emergent Wetland | |
| | | <i>Onoclea sensibilis</i> | Sensitive fern | Upland | |
| | | <i>Polygonum arifolium</i> | halberdleaf tearthumb | Total | |
| Shrubs/Trees | | <i>Scirpus cyperinus</i> | Woolgrass | | |
| <i>Genus/Species</i> | <i>Common Name</i> | <i>Sisyrinchium angustifolium</i> | Blue-eyed grass | | |
| <i>Acer negundo</i> | Box elder | <i>Spiraea tomentosa</i> | steeplebush | | |
| <i>Alnus rugosa</i> | Speckled alder | <i>Verbena hastata</i> | Blue vervain | | |
| <i>Cornus amomum</i> | Silky Dogwood | Shrubs | | | |
| <i>Cornus sericea</i> | red osier dogwood | <i>Genus/Species</i> | <i>Common Name</i> | | |
| <i>Lindera benzoin</i> | Spicebush | <i>Cephalanthus occidentalis</i> | buttonbush | | |
| <i>Platanus occidentalis</i> | American sycamore | <i>Cornus amomum</i> | Silky Dogwood | | |
| <i>Quercus bicolor</i> | Swamp white oak | <i>Cornus sericea</i> | red osier dogwood | | |
| <i>Spiraea alba</i> | Meadow sweet | <i>Sambucus canadensis</i> | Common elderberry | | |
| <i>Ulmus americana</i> | American elm | | | | |





HALEY'S DITCH
RESTORATION PROJECT

FIGURE 1 - PROJECT AREA


CALCULATED — NOT TO SCALE
CHECKED — HORIZONTAL SCALE IN FEET









TYPICAL DESIGN SECTION
(N.T.S.)



RESTORATION PLANTINGS
(N.T.S.)



STREAMBANK AND
SUBSTRATE TYPICAL
(N.T.S.)



RIVERINE WETLANDS TYPICAL
(N.T.S.)




HORIZONTAL
SCALE IN FEET

CALCULATED
CHECKED

FIGURE 8 - TYPICAL SECTIONS

HALEY'S DITCH
RESTORATION PROJECT







 HORIZONTAL SCALE IN FEET
 CALCULATED
 CHECKED

FIGURE 9 - RESTORATION PLANTINGS

HALEY'S DITCH
 RESTORATION PROJECT



ARCADIS

Appendix A

USEPA Risk-Based
Disposal Approval



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY

REGION 5

77 WEST JACKSON BOULEVARD
CHICAGO, IL 60604-3590

MAY 08 2009

REPLY TO THE ATTENTION OF:

L-8J

CERTIFIED MAIL: 7001 0320 0005 8933 2171
RETURN RECEIPT REQUESTED

Mr. David Gunnarson
Chemical and Environmental Programs
Lockheed Martin Corporation
9500 Godwin Drive
Manassas, Virginia 20110

Re: Risk-Based PCB Cleanup Approval
Massillon Road, Akron, Ohio 44315

Dear Mr. Gunnarson:

We have completed our review of your January 9, 2009 application for a risk-based cleanup under 40 CFR 761.61(c) for the soil/sediment contamination in Haley's Ditch, which originated from the Lockheed Martin Corporation property located at 1210 Massillon Road in Akron, Ohio. Your application was amended by your letters of March 5, 2009 and March 16, 2009. A self-implementing cleanup under 40 CFR 761.61(a) is not applicable because your application covers cleanup of sediments in a freshwater ecosystem.

Nevertheless, your application proposes a cleanup level of 1.0 ppm, similar to the cleanup level for high occupancy areas under the self-implementing regulations. Your application indicates that you also plan to follow the other procedures described in 40 CFR 761.61(a), except that you propose a more practical sampling and analysis plan for cleanup verification.

We have determined that your proposed cleanup level and your alternate sampling and analysis plan for cleanup verification will not pose an unreasonable risk of injury to human health or the environment. Based on our review, your amended application is hereby approved, subject to the following condition: you must prepare a cleanup completion summary report that describes how you conducted the cleanup in accordance with the approved application. You must send a copy to me within 60 days after the scheduled date for completion of the cleanup.

Please note that this approval does not relieve you from your duty to comply with all other applicable federal, state, and local requirements. For example, you must obtain access agreement form for the affected landowners prior to commencement of the work off-site. You must also make sure that all persons participating in the cleanup activities use the appropriate personal protective equipment.

If you have any questions, please contact John Nordine, of my staff by e-mail at nordine.john@epa.gov or via phone at (312) 353-2143.

Sincerely,

Willie H. Harris
for Margaret M. Guerriero
Director
Land and Chemicals Division

Lockheed Martin
Maritime Systems & Sensors
1210 Massillon Road Akron, OH 44315
Telephone 330.796.2800



Transmitted Via Express Mail

January 9, 2009

Bharat Mathur
Acting Regional Administrator
United States Environmental Protection Agency, Region 5
77 W. Jackson Blvd.
Chicago, IL 60604

Re: Lockheed Martin Corporation
Haley's Ditch, Akron, Ohio
Risk-Based Disposal Approval Request for PCB Remediation Waste

Dear Mr. Mathur:

Lockheed Martin is requesting approval from the United States Environmental Protection Agency (USEPA) for risk-based disposal of polychlorinated biphenyl (PCB) remediation waste to be generated by remedial activities along a portion of Haley's Ditch located in Akron, Ohio. This risk-based disposal approval request is being submitted in accordance with the Toxic Substances Control Act (TSCA) regulations presented in 40 Code of Federal Regulations (CFR) 761.61(c). A detailed application for this request and supporting information is attached.

This risk-based cleanup application pursuant to 40 C.F.R. §761.61(c) meets the self-implementing on-site cleanup and disposal requirements of §761.61(a), with the exception that (1) the cleanup involves removal of PCB-containing sediments from a drainage ditch and (2) verification sampling is not planned in exact accordance with the §761 Subpart O (cleanup verification sampling) grid spacing requirements because of the large area (approximately 5 acres) involved.

This is the final cleanup plan for PCB's originating from the Airdock roof and siding and is consistent with the Airdock Exterior Remediation Strategy documents previously submitted to your office. Cleanup of the Airdock facility has been conducted pursuant to a Consent Agreement and Final Order (CAFO) and several risk-based approvals granted by USEPA. Cleanup projects at the Airdock and surrounding pavement, soils and storm drain system from the Airdock to Triplett Boulevard have already been completed.

Once this soil and sediment removal is completed, residual PCB concentrations in the remaining soils in Haley's Ditch and adjacent areas will be less than 1 milligram per kilogram (mg/kg) and the stream channel will be restored using clean fill with PCB concentrations less than 0.5 mg/kg.

January 9, 2009


Page 2 of 2

A community outreach program will also be conducted as part of this remediation project. Further details are included in the supporting documentation.

The schedule for completing this remediation plan by late fall 2009 is contingent upon Lockheed Martin receiving EPA's approval of this application prior to March 2009. The schedule is driven by other statutory permit application and approval requirements and the need to perform the remediation and restoration work in the late summer and early fall when weather conditions are most favorable.

Once you have had an opportunity to review this plan, I would like the opportunity to meet at your office to discuss this plan and answer any questions you may have.

Sincerely,

A handwritten signature in black ink, appearing to read 'David Gunnarson', with a long horizontal flourish extending to the right.

David Gunnarson
Lockheed Martin Corporation
1210 Massillon Road
Akron, Ohio 44315
330-796-8751

cc: Tony Martig, USEPA Region 5
Rod Beals, Ohio EPA, Northern Regional Office

Attachment:

Application for 40 CFR §761.61(c) Risk-Based Cleanup of Soil At Haley's Ditch, Akron,
Ohio, January 9, 2009

Application for
40 CFR §761.61(c) Risk-Based Cleanup of Soil
At Haley's Ditch
Akron, Ohio

January 9, 2009

Lockheed Martin Corporation
1210 Massillon Road
Akron, Ohio 44315

CONTENTS

| Section | Page |
|---|------|
| EXECUTIVE SUMMARY | i |
| 1. INTRODUCTION | 1 |
| 1.1 BACKGROUND | 1 |
| 1.2 APPLICATION ORGANIZATION | 2 |
| 2. REMEDIAL APPROACH AND OBJECTIVES | 3 |
| 2.1 PROJECT BOUNDARIES AND OWNERSHIP | 3 |
| 2.2 POST REMEDIATION LAND USE | 3 |
| 2.3 PCB WASTE CLASSIFICATION AND MANAGEMENT | 4 |
| 3. SAMPLING APPROACH AND CHARACTERIZATION DATA | 5 |
| 3.1 CHARACTERIZATION SAMPLING AND ANALYSIS METHOD | 5 |
| 3.2 CHARACTERIZATION SAMPLE COLLECTION EVENTS AND RESULTS | 5 |
| 4. SOIL REMEDIATION PLAN | 7 |
| 4.1 MOBILIZATION | 7 |
| 4.2 BYPASS FLOW | 7 |
| 4.3 SOIL REMOVAL AND HANDLING | 8 |
| 4.4 OFF-SITE DISPOSAL | 9 |
| 4.5 WATER TREATMENT AND DISPOSAL | 9 |
| 4.6 VERIFICATION SAMPLING | 9 |
| 4.7 SITE RESTORATION PLAN | 11 |
| 4.8 PROPOSED SCHEDULE | 13 |
| 4.9 POST-CONSTRUCTION ACTIVITIES | 13 |
| 5. COMMUNITY OUTREACH PLAN | 14 |

Tables

- 1 Haley's Ditch Soil And Sediment Data Summary

Figures

- 1 Site Aerial Photograph
- 2 Haley's Ditch Proposed Soil And Sediment Removal Limits And Sample Locations
- 3 Haley's Ditch Total PCBs Data And Soil And Sediment Removal Limits (0-1 Ft)
- 4 Haley's Ditch Total PCBs Data And Soil And Sediment Removal Limits (1-2 Ft)
- 5 Haley's Ditch Total PCBs Data And Soil And Sediment Removal Limits (2-3 Ft)
- 6 Haley's Ditch Proposed Confirmation Sampling Grid

EXECUTIVE SUMMARY

This risk-based application, pursuant to 40 C.F.R. §761.61(c), addresses non-liquid polychlorinated biphenyls (PCBs) in soil and sediment from areas along approximately 1,800 feet of Haley's Ditch from the storm drain culvert originating at Triplett Boulevard to the end of the open channel at the intersection of Archwood Avenue and Sieberling Streets in Akron, Ohio. Lockheed Martin Corporation (Lockheed Martin) is requesting approval from the United States Environmental Protection Agency (USEPA) for the risk-based cleanup of PCBs along this portion of Haley's Ditch. The objective of this plan is to remove soil and sediment containing PCB such that any remaining PCBs will not pose an unreasonable risk to human health or the environment.

In 2003, the unusual non-liquid PCB Aroclor 1268 was discovered to have been a component of the Airdock's original roof and siding. Cleanup of the Airdock facility has been conducted pursuant to a Consent Agreement and Final Order (CAFO) and several risk-based approvals granted by USEPA. Cleanup projects at the Airdock and surrounding pavement, soils and storm drain system from the Airdock to Triplett Boulevard have already been completed (Figure 1). This final phase of cleanup for PCBs originating from the Airdock roof and siding is consistent with the Airdock Exterior Remediation Strategy documents that have been previously submitted to USEPA.

This risk-based cleanup application pursuant to 40 C.F.R. §761.61(c) meets the self-implementing on-site cleanup and disposal requirements of §761.61(a), with the exception that (1) the cleanup involves removal of PCB-containing sediments from a drainage ditch and (2) verification sampling is not planned in exact accordance with the §761 Subpart O (cleanup verification sampling) grid spacing requirements because of the large area (approximately 5 acres) involved. Further discussion of the verification sampling approach is presented in Sections 3 and 4, respectively.

Soils and sediments in and adjacent to Haley's Ditch have been sampled and analyzed for PCBs at 150 locations (512 samples) during several iterative events between 2005 and 2008 to delineate the horizontal and vertical extent of PCBs. The results from the sampling assessments are presented in this application along with a proposed cleanup plan.

Soils containing PCB concentrations greater than 1 mg/kg and all soft sediments will be removed and disposed off site. The excavation areas, except the stream channel and wetlands, will be backfilled, as needed, with soil containing less than 1 mg/kg total PCBs. The restored stream channel and wetland areas will be covered with clean fill material containing less than 0.5 mg/kg PCB. Excavated soil will be managed as PCB remediation waste and disposed of in accordance

with the Toxic Substances Control Act (TSCA) PCB regulations based on the as-found PDB concentration. Verification samples will be collected following the soil removal actions to document that remaining soil PCB concentrations are less than 1 mg/kg. If verification samples indicate that the removal objectives have not been met, additional soil removal will be conducted, followed by additional verification sampling; this process will continue until the cleanup objectives have been met.

Once the soil remedial actions are completed, restoration of the stream channel and wetlands areas will be performed in accordance to United States Army Corps of Engineers (USACOE) requirements.

A public outreach and communications plan will be developed and implemented for this project to ensure that opportunities for stakeholder awareness, information and involvement are provided.

1. INTRODUCTION

The objective of this cleanup is to remove PCB-contaminated soil and sediment such that any remaining PCBs will not pose an unreasonable risk of injury to health or to the environment. This risk-based application is for cleanup of non-liquid polychlorinated biphenyls (PCBs) in soil and sediment from areas along approximately 1,800 feet of Haley's Ditch from the storm drain culvert originating at Triplett Boulevard to the end of the open channel at the intersection of Archwood Avenue and Sieberling Streets in Akron, Ohio as illustrated in Figure 2.

This risk-based cleanup application pursuant to 40 C.F.R. §761.61(c) meets the self-implementing on-site cleanup and disposal requirements of §761.61(a), with the exception that (1) the cleanup involves removal of PCB-containing sediments from a drainage ditch and (2) verification sampling is not planned in exact accordance with the §761 Subpart O (cleanup verification sampling) grid spacing requirements because of the large area (approximately 5 acres) involved. Further discussion of the verification sampling approach is presented in Sections 3 and 4, respectively.

1.1 BACKGROUND

In 2003, the unusual non-liquid PCB Aroclor 1268 was discovered to have been a component of the Airdock's original roof and siding (which consisted of a manufacturing material known as Robertson Protective Metal [RPM]). PCBs may have been included in the coating of the RPM roofing and siding material to serve as a fire retardant. Historical deterioration of the material, caused by aging and weathering, has resulted in exfoliation of a solid granular material that contains PCBs (specifically Aroclor 1268) on the ground around the exterior of the Airdock facility. Stormwater drainage from the Airdock facility is conveyed through a system of subsurface stormwater drainage structures that discharge to Haley's Ditch in the area north of Triplett Boulevard. An aerial photograph which shows the Airdock facility, the storm drains that convey stormwater from the Airdock property, and Haley's Ditch is presented as Figure 1.

As previously reported to the United States Environmental Protection Agency [USEPA] (see Lockheed Martin letters dated June 9, 2005, December 21, 2005, January 24, 2007, and June 22, 2007), the presence of Aroclor 1268 within the sediment and floodplain soils along Haley's Ditch indicates that exfoliated RPM from the Airdock facility property was washed through the drainage system and ultimately deposited in Haley's Ditch and the immediate surrounding area. As indicated by the presence of additional PCB Aroclors that are not present in the RPM, a portion of the PCBs in soil and sediment along Haley's Ditch may also have been released from other sources in the surrounding area and not from operations related to the Airdock. All references to PCBs in this plan refer to total PCBs and not to any specific Aroclor.

To manage the source of PCBs from the Airdock facility, Lockheed Martin has completed a number of source control and remedial actions at the Airdock and provided USEPA with reports and updates of these efforts. These activities have included:

- Installing a rubber membrane over the roof of the Airdock structure;
- Replacing rain gutters to control storm flow from the roof of the Airdock;
- Installing and maintaining filter fabric over all storm drain surface openings around the Airdock to capture solid particles until all remediation in the vicinity of the Airdock is complete;
- Replacing the vertical RPM siding with aluminum siding that does not contain PCBs;
- Remediating the interior of the Airdock in accordance with a plan approved by USEPA on December 22, 2006;
- Removing PCB-containing soil located adjacent to the Airdock;
- Removing debris from the pavement around the Airdock to remove residual RPM; and,
- Removing debris from the storm sewer system from the facility to Triplett Boulevard to remove residual RPM.

Together, these remedial activities are expected to eliminate the future release of PCBs from the Airdock facility to the stormwater system and Haley's Ditch. In addition, Lockheed Martin is performing post clean-up storm water monitoring under the supervision of Ohio EPA to verify the effectiveness of these remedial actions.

1.2 APPLICATION ORGANIZATION

This application is organized in the following sections.

Section 2 – Remedial Approach and Objectives: describes the general approach to remediation, restrictions, and cleanup goals.

Section 3 – Sampling Approach and Characterization Data: describes the various phases of soil sampling and analysis investigations conducted between 2005 and 2008.

Section 4 – Soil Remediation Plan: describes the removal, off-site disposal, and verification sampling of soil containing PCBs greater than 1 mg/kg and removal and off-site disposal of sediments from the ditch.

Section 5 – Community Relations Plan: summarizes the key concepts and elements of a plan that is being developed and implemented for this project to ensure opportunities for stakeholder awareness, information and involvement are provided.

Tables and figures supporting this application follow the text.

2. REMEDIAL APPROACH AND OBJECTIVES

The overall goal of the Haley's Ditch remediation project is to remove PCB-contaminated soil and sediment such that any remaining PCBs will not pose an unreasonable risk to human health or the environment. To accomplish this goal, soils and sediments in the project area will be removed to less than 1 mg/kg PCBs. Soil will be replaced, as needed for planned restoration, with clean fill material containing less than 1 mg/kg PCBs (all soil borrow sources will be sampled and analyzed prior to being imported to the site for use as backfill). The existing ditch, which will be replaced with a meandering channel to improve hydraulics and habitat, will be restored using clean fill material containing less than 0.5 mg/kg PCBs.

The 1 mg/kg soil cleanup action level is based on the cleanup level established by USEPA for unrestricted use in "High Occupancy Areas" in §761.61(a)(4)(1)(A).

2.1 PROJECT BOUNDARIES AND OWNERSHIP

The Haley's Ditch project boundary is shown on Figure 2 and includes the storm drainage culvert originating at Triplett Boulevard. Land within the project boundary is owned by several individuals, corporations and the City of Akron. The total project area is approximately 5 acres. The shaded area shown on Figure 2 depicts portions of the site where soil and sediment will be removed based upon sampling results indicating PCBs are present at concentrations exceeding 1 mg/Kg. Based on results known at the time, a fence was installed in 2007 on properties with unrestricted access to prevent public access to areas with PCB concentrations greater than 1 mg/kg at the surface. Samples collected in September 2008 indicate a small area with PCB concentrations in shallow soil above 1 mg/kg outside the current fenced area. The existing fence is currently being modified to enclose this area.

Lockheed Martin has obtained access and permission for remediation from all land owners in the project area. Successful completion of this project is contingent upon continued cooperation of these land owners for access. Should any land owner withdraw permission for access or remediation, the project may not fully proceed. Lockheed Martin will endeavor to satisfy the land owners and maintain adequate permission for the duration of this project.

2.2 POST REMEDIATION LAND USE

Once the remediation project is completed, the land will meet the standards established in §761.61(a)(4)(1)(A) for High Occupancy Areas with ≤ 1 mg/kg PCBs and will not be subject to activity or land use restrictions.

2.3 PCB WASTE CLASSIFICATION AND MANAGEMENT

Soils and sediment containing PCB will, for purposes of this project, be managed as PCB remediation wastes under §761.3. The excavated material will be managed and disposed of based on the “as found” total PCB concentration of individual samples collected in situ.

As a conservative measure, soils and sediments containing PCBs with concentrations equal to or greater than 25 mg/kg will be disposed off site at a TSCA-permitted landfill; soils with a PCB concentration between 1 mg/kg and less than 25 mg/kg PCBs may be disposed off site at a Subtitle D landfill that is permitted to accept wastes containing PCBs at concentrations less than 50 mg/kg, consistent with § 761.61(a)(5)(v)(A). Soil with less than 1 mg/kg PCBs will remain within the excavation area without further conditions.

3. SAMPLING APPROACH AND CHARACTERIZATION DATA

The purpose of the sampling conducted along Haley's Ditch to date has been to characterize the horizontal and vertical extent of PCBs along Haley's Ditch. Deposition of the solid particles from the Airdock siding was assumed to occur in the channel of Haley's ditch and in adjacent low-lying areas subject to flooding during high stream flow events when Haley's Ditch exceeded its banks. The investigation included a series of sample transects established along Haley's Ditch at 100 foot intervals. Samples were collected for PCB analysis along each interval in the centerline of the channel of Haley's Ditch, at the top of stream bank, and at approximately 25 foot intervals extending away from the centerline of the channel on each side until sample results indicated PCBs were present at less than 1 mg/kg or property boundaries or some other physical obstruction or field condition limited the extent of soil sampling.

3.1 CHARACTERIZATION SAMPLING AND ANALYSIS METHOD

Soil sampling methods for all sampling events used direct-push technology to advance shallow borings. Soil core diameters were approximately 1.25 to 2 inches (3.2 to 5.1 cm). Sample core thickness ranged from 3 to 12 inches (7.6 to 30.5 cm); samples were subsequently analyzed starting with the 0" to 6" and 6" to 12" samples in 6-inch vertical increments until PCB concentrations less than 1 mg/kg were detected, to a maximum sample depth of 3 feet, or to refusal, whichever was encountered first. Samples were submitted to Severn Trent Laboratories, Inc. (STL) in Chicago, Illinois, or North Canton, Ohio for laboratory analysis of total PCBs using EPA Method 8082, modified to include Aroclor 1268.

3.2 CHARACTERIZATION SAMPLE COLLECTION EVENTS AND RESULTS

Preliminary investigative sampling in Haley's Ditch was conducted during June 2005 on property owned by Lockheed Martin. This initial sampling event indicated the presence of PCBs in sediment and floodplain soils along Haley's Ditch but did not delineate the full horizontal extent. Thus, additional investigation activities to delineate the extent of PCBs were implemented subsequent to obtaining access agreements with various private property owners. Soil and sediment sampling in the southern portion of Haley's Ditch was conducted in 2005 followed by investigations in the northern portion of the ditch in 2006. In 2008 additional samples were collected from both the southern and northern areas to further refine the characterization for purposes of the initial identification of areas to be excavated. The analytical results of the 2005 and 2006 Haley's Ditch investigation activities have been previously reported to USEPA in submissions dated December 21, 2005 and January 24, 2007. In combination, the various

PCB soil and sediment delineation tasks resulted in the analysis of 512 samples. All of these results are included in Table 1.

PCBs were detected in both surface and subsurface floodplain soil samples (see Table 1 and Figures 3 to 5). Soil samples exhibited PCB concentrations greater than 1 mg/kg with no uniform vertical distribution. PCBs were detected at four soil sampling locations in three discrete areas at concentrations exceeding 50 mg/kg (areas shaded green in Figure 2). PCBs detected in sediment samples were at concentrations below 50 mg/kg.

As shown in Table 1 and Figures 3 - 5, the PCB contamination in Haley's Ditch has been evaluated sufficiently to establish the initial excavation areas. It is recognized that the complete vertical and horizontal delineation of all areas that contain greater than 1 mg/kg has not been achieved through this initial characterization sampling. As described in Section 4.6, the verification sampling will accomplish the necessary degree of final delineation, and the soil and sediment removal process will continue until the cleanup objectives have been achieved and verified.

4. SOIL REMEDIATION PLAN

Remedial activities for Haley's Ditch will consist of removing all unconsolidated soft sediments (estimated removal depth 1 - 3 feet) and removing surface and subsurface soil along the banks and nearby floodplain soil of the ditch as illustrated by Figures 2 through 6. A 50-foot by 50-foot grid with 25-foot-square sampling sub-grids will be established over the entire remediation area to facilitate management of the excavation and verification sampling as shown in Figure 6.

Prior to implementing the remedial activities, appropriate permit applications and notices to excavate the sediment and soil along Haley's Ditch will be submitted to the Ohio Environmental Protection Agency (OEPA) and the U.S. Army Corps of Engineers (USACOE). A pre-construction notice (PCN) to conduct the removal activities under Nationwide Wetlands Permit 38 (NP-38), which covers environmental remediation activities in federal jurisdictional wetlands, will be submitted in parallel with this disposal approval application.

Estimates of soil and sediment removal areas and volumes were developed based on interpolation of the PCB data collected during previous characterization and delineation tasks. The in-situ PCB depth profile at each sample location will be used to estimate the initial depth of excavation (Figures 3 to 5). Approximately 600 cubic yards of unconsolidated sediment from the ditch and approximately 10,000 cubic yards of surface and subsurface soil will be excavated from the excavation limits indicated on Figure 2. Excavation limits will be modified vertically or horizontally in the event of unforeseen site conditions or if post-excavation verification sampling results exceed 1 mg/kg. If verification sampling data indicate the presence of PCBs greater than 1 mg/kg remain in-place, additional soil removal will be conducted in that area and additional verification samples will be collected until the 1 mg/kg PCB action level is met.

The soil and sediment removal activities will include the following activities.

4.1 MOBILIZATION

Mobilization will consist of completing site preparation activities, establishing access control, site clearing, construction of material staging areas, and assembly of material handling and water handling systems.

4.2 BYPASS FLOW

Base stream flow within the ditch will be bypassed around active remediation area by pumping from above the active remediation area to a location downstream of the active remediation activities; it is expected

that bypass pumping will be conducted in sections along the ditch. Energy dissipation measures will be employed to control potential erosion at the discharge locations. By-pass pumping will be conducted to facilitate "in-the-dry" excavation to the extent practical and minimize potential sediment transport from the remediation area to downstream portions of the ditch. Sediment removal activities and by-pass pumping will be suspended during significant storm events to further minimize potential sediment transport; sediment removal activities will be completed in anticipation of storm events such that disturbed sediments are not present within the channel during storm events.

4.3 SOIL REMOVAL AND HANDLING

Soil removal activities will be conducted in manageable segments beginning at the south (upstream) and progressing north (downstream). Sediment removal activities will also include the removal of accumulated sediments from a culvert that extends from the north side of Triplett Boulevard to the headwaters of Haley's Ditch; this action will complete the removal of sediments from the storm drain system extending from the Airdock to Haley's Ditch. Backfilling and restoration will be conducted concurrently following verification that cleanup objectives have been achieved.

It is anticipated that approximately 600 cubic yards of sediment and 10,000 cubic yards of soil will be excavated. Excavated sediment and soil will be transferred to a material staging area for short term storage (expected storage duration would be 1 to 3 days) when direct loading into dump trucks or other transportation containers is not feasible. Separate lined and bermed staging areas will be used for material containing more than 1 mg/kg but less than 25 mg/kg and for material containing greater than or equal to 25 mg/kg. If needed, natural drainage will be used to dewater the sediment and soil prior to loading for off-site transport and disposal and water generated by this process will be managed in accordance with Section 4.5 below. Any bulk PCB remediation waste at concentrations less than or equal to 50 mg/kg shall be stored onsite in accordance with § 761.65(c)(9). Although not anticipated to be necessary, stabilization may also be conducted via the addition and mixing of lime, Portland cement, or dry soil, if necessary to meet disposal facility requirements. Sediment and soil not requiring dewatering or stabilization may be directly loaded into trucks for immediate off-site transport for disposal.

Soil excavation will extend to the limits shown on Figures 3, 4 and 5 for the ground surface to one foot depth, one foot depth to two foot depth, and two foot depth to three foot depth respectively. Additional soil will be removed if verification sampling, as described in Section 4.6, indicates that remaining PCB's concentrations exceed 1 mg/kg.

4.4 OFF-SITE DISPOSAL

Approximately 9,200 cubic yards of soil and sediment containing an in-place concentration of PCBs equal to or greater than 1 mg/kg less and less than 25 mg/kg will be transported for disposal at a permitted solid waste landfill meeting the requirements of §761.61(a)(5)(i)(B)(2)(ii). Approximately 1,400 cubic yards of soil with in-place PCB concentrations exceeding 25 mg/kg will be transported for off-site disposal at a TSCA-permitted landfill.

4.5 WATER TREATMENT AND DISPOSAL


An on-site water treatment system will be used to treat water generated by remediation activities including water from dewatering, if needed, and water pumped directly from active excavations, if necessary and will not treat water moved through bypass pumping. The water treatment system will consist of a bag or multimedia filtration system to remove suspended solids, followed by granulated activated carbon filtration, if needed, to meet the requirements of the local Publicly Owned Treatment Works (POTW). Following sampling and analysis, the treated water will be discharged to the local POTW under approval of the City of Akron. Based on prior agreements with the City of Akron for discharge of water to the POTW, it is anticipated that the discharge limit will be a non-detectable result of the analytical method and less than the 3 parts per billion (ppb) standard presented in §761.79 (b)(1)(ii) for water discharged to a Clean Water Act-permitted treatment system.

Bag filters or multimedia filtration spoils will be transported for offsite disposal at a TSCA-permitted landfill. Activated carbon will be regenerated at an offsite location for re-use or transported for off-site disposal at a TSCA-permitted landfill.

4.6 VERIFICATION SAMPLING

Following the removal of soil and sediment from the excavation area, and before any backfilling or site restoration, verification samples will be collected for analysis of PCBs to demonstrate that remaining soil contains less than 1 mg/kg PCB. If verification samples are equal to or greater than 1 mg/kg, additional soil will be removed and additional verification samples will be collected for analysis. This process will continue until the vertical and horizontal verification samples are less than 1 mg/kg. To aid the excavation and sampling process, a 50 foot by 50 foot grid will be established over the entire project area as illustrated on Figure 6. Each 50-foot by 50-foot grid square will be subdivided into four 25-foot by 25-foot sub-grids. These sub-grids will be further subdivided into 25 5-foot by 5-foot sample squares as shown in the accompanying illustration. The grid pattern and sub-grid shape will be adjusted where needed to optimize alignment with the excavation areas and accommodate field conditions or physical barriers.

Each sub-grid will be sampled independently for cleanup verification purposes and the following sampling procedures will be used to locate, collect and analyze the samples. A coordinate-based random number generator will be used to identify three of the 25 samples squares from each excavation sub-grid. Three individual samples will be collected and composited from the center of each randomly identified sample square from each sub-grid using a core sampler with a diameter ≥ 2 cm and ≤ 3 cm from the base of the excavation to a maximum depth of 7.5 cm. Verification samples will be submitted for laboratory analysis for total PCBs using USEPA SW-846 Method 8082, modified to include Aroclor 1268, with Automated Soxhlet Extraction (ASE, SW-846 3545A). If the analytical result for verification samples from a sub-grid equals or exceeds the cleanup objective, additional soil removal will be conducted for that sub-grid. Once the additional soil is removed verification samples will be collected from the bottom of the excavation in the same manner as previously described using a new random number sequence for sample locations to determine if the additional excavation meets the cleanup objective. If not, additional excavation and verification sampling will continue until the cleanup goal is reached.



Coordinate Grid and Sample Location Identification Example

In areas where the excavation does not encompass a full 25-foot grid sub-square, such as where the excavation line bisects a sub-grid, the same random number generation process will be used to identify three sample locations from the total number of 5-foot by 5-foot sample squares in the partial sub-grid. The same sample collection technique and composite analysis method will be used.

Additional characterization samples will be collected at the perimeter of the excavation area at each depth level of the excavation to compliment prior characterization samples and verification samples collected during the soil removal process, to create a sample set with a minimum horizontal spacing of 50 feet along the perimeter and at one foot deep intervals to fully define the area where the in-place PCB concentration is less than 1 mg/kg.

4.7 SITE RESTORATION PLAN


A proposed stream restoration project incorporating natural channel design strategies and native plantings is proposed for Haley's Ditch in conjunction with the PCB cleanup. The ditch will be replaced with a meandering stream designed to improve system hydraulics and habitat along the remediation corridor. The stream and wetland restoration will be completed in accordance with a Nationwide Wetlands Permit 38 pre-construction notice which will be submitted to the USACOE. The overall goal of the restoration is to enhance the hydraulic performance and habitat quality within the remediated area.

The existing condition of Haley's Ditch is largely the result of past management activities (not conducted by Lockheed Martin nor having anything to do with Airdock activities or operations). The past channelization of the ditch initiated a channel evolution process of down cutting and widening, leaving bank heights on average of 3 to 4 feet and eliminated normal access to a functional floodplain. This morphological impairment has reduced aquatic habitat quality by embedding substrates, decreasing pool depth, increasing flow velocity, and reducing overall stability. Despite the past activities affecting the morphology and habitat of Haley's Ditch, the surrounding riparian is in relatively good condition and is composed of a forested canopy through a majority of the project reach. Lockheed Martin recognizes both the degraded morphology and habitat conditions and functional riparian corridor will be impacted by the removal of sediments and soil. However, Lockheed Martin sees an opportunity to create a foundation for better ecological recovery potential through stream, wetland and riparian restoration.

In conjunction with the PCB remediation, a restoration plan is being finalized that is designed to replace and enhance stream habitat and riparian function. This will be done by recreating a natural meandering stream pattern appropriate to the valley slope. The additional sinuosity will add habitat heterogeneity by facilitating the development of riffle-pool complexes. The meandering channel will be constructed within a larger floodplain corridor. The opportunity for floodplain reconnection is very feasible with this project because of the required excavation of impacted soil will leave a large continuous area at a lower elevation. The expanded floodplain and renewed hydraulic access will also reduce energy within the channel and allow for deposition of fine sands and silts that are currently embedded substrates within the channel. An imported mixture of clean sand and gravel material that will contain less than 0.5 mg/kg PCBs, will be used to create the streambed.

The restored floodplain will be backfilled and graded to a final elevation with clean fill material containing less than 1 mg/kg PCBs with the top foot using imported topsoil that contains less than 0.5 mg/kg PCBs. The replacement of the forested condition will take time; however, the restoration plan will aim to establish an early successional community toward a trajectory of forest recovery. Perennial herbaceous vegetation containing a mixture of native riparian grasses, sedges and forbs will be seeded throughout the corridor and floodplain. Woody vegetation will be concentrated near the restored stream banks such as willow and dogwood cuttings for long-term stability. Larger woody riparian species such as sycamore, maple, ironwood etc. will be installed along the stream length as well.

In addition, to the stream restoration, three wetland areas totaling approximately 0.83-acres will be replaced and enhanced within the project area. These wetlands will be similar to the existing type of wetland but will actually have increased hydrology due to their presence in the new more hydraulically active floodplain. One to three depressional areas mimicking abandoned channel alignments or riverine floodplain wetlands will be integrated into the floodplain corridor. The restored wetland areas will be backfilled and graded to a final elevation with clean fill material containing less than 1 mg/kg PCBs with the top foot using imported topsoil that contains less than 0.5 mg/kg PCBs. These areas will be planted with native obligate or facultative species comprised of perennial grasses, sedges, rush and forb species. Wetland shrub and tree species will be planted in clusters surrounding and within the restored areas. A conceptual depiction of the restored channel is presented in the following illustration.



Conceptual Restored Channel

4.8 PROPOSED SCHEDULE

Lockheed Martin is planning to begin the remedial activities during June or July 2009 or earlier contingent upon approvals from USEPA, USACOE, and OEPA and any other land owner or other required approval. Completion of the site remediation activities will require approximately 140 days. The first 20 days will include contractor mobilization and site preparation. The next 120 days will include the sediment and soil removal efforts, material processing, site restoration, and demobilization from the site.

4.9 POST-CONSTRUCTION ACTIVITIES

A post-excavation report will be prepared following remediation to summarize the completed field activities and present the verification sampling data. All reports will be maintained on file at the Airdock, in accordance with the record-keeping requirements of §761 Subpart J. Copies of such reports will be made available to the USEPA, upon request.

5. COMMUNITY OUTREACH PLAN

As part of this project, a Community Outreach plan will be developed and implemented before any of the remediation work outlined in this application begins. The Community Outreach plan will be designed to establish and develop working relationships with any stakeholders to ensure that constructive communication channels are established to resolve any issues or concerns that might arise efficiently and effectively. The plan will include a systematic plan of action to communicate the remedial actions to the targeted audiences and to solicit their feedback.

The overarching goals of the outreach efforts are:

1. To continue Lockheed Martin's commitment to engage the public in an informational and educational process;
2. To better understand stakeholders' concerns, issues and needs, and if concerns are discovered, to resolve them efficiently and effectively while maintaining the integrity of Lockheed Martins' remediation and community outreach process. Whenever possible a mutually agreeable settlement of the issue will be reached.

The plan also will provide a fundamental understanding with the targeted audiences about the remedial project planned for Haley's Ditch. This will help ensure the interested stakeholders have front-end input into assisting Lockheed Martin in making the appropriate decisions for the impacted area. The intent of the plan is to enable resolution of any and all stakeholder issues and concerns efficiently and effectively with mutual gains for each party whenever possible.

The plan is designed to be resilient to meet any changing needs for information exchange or interaction between the stakeholders, Lockheed Martin and the regulators.

Table 1 - Haley's Ditch Soil And Sediment Data Summary

| Sample ID | Total PCB Concentration (mg/kg) | | | | | |
|-------------|---------------------------------|---------------|-----------|-----------------|---------------|-----------|
| | Sample Depth (ft bgs) | | | | | |
| | 0.0 - 0.5 | 0.5 - 1.0 | 1.0 - 1.5 | 1.5 - 2.0 | 2.0 - 2.5 | 2.5 - 3.0 |
| SOIL | | | | | | |
| LM-SO129 | 20 J | 2.5 J | 10.1 | 31.9 | 18.6 | 43 |
| LM-SO130 | 13 J | 6.4 J | 29.2 | 14.2 | 1.4 | 0.85 |
| LM-SO131 | 1.59 J | 1.6 J | NC | NC | NC | NC |
| LM-SO132 | 1.1 J | 0.84 J | NC | NC | NC | NC |
| LM-SO133 | 28.5 J | 37.9 J | 29.8 | 1.73 | 20.4 | 6.7 [5.6] |
| LM-SO134 | 1.07 J | 0.79 | 0.28 | 0.027 | NA | NA |
| LM-SO135 | 3.36 J | 0.97 J | 23.3 | 0.94 | NA | NA |
| LM-SO136 | 0.47 | 3.46 J | 1.51 | 13 | 1.27 | 0.31 |
| LM-SO137 | 24 J | 1.5 J | NC | NC | NC | NC |
| LM-SO138 | 13.2 J | 13.6 J | 7.8 | 9.2 | 3.2 | 1.2 |
| LM-SO139 | 2.3 J | 0.65 J | 1.5 | 2.3 | 2 | 1 |
| LM-SO140 | 2.33 J | 7.2 J | 2.13 | 4 [4.7] | 36.3 | 0.37 |
| LM-SO141 | 27.8 J | 80 J | 1.74 | 54.8 | 0.064 | 0.014 J |
| LM-SO142 | 15.4 J | 22.9 J | 1.2 | 2 | 0.063 [0.048] | 0.077 |
| LM-SO143 | 0.69 J | 0.64 J | NC | NC | NC | NC |
| LM-SO144 | 5.53 J | 1.65 J | 0.51 | 0.92 | NA | NA |
| LM-SO145 | 19.8 J [22.3J] | 42 J [40.3 J] | 0.49 | 0.045 | NA | NA |
| LM-SO146 | 8.2 | 31.5 J | 1.3 | ND | NA | NA |
| LM-SO147 | 8.4 J | 18.5 J | 3.3 [2.6] | 3.3 | ND | ND |
| LM-SO148 | 22.9 J | 2.01 J | 0.42 | 2.02 | 0.79 | 0.04 |
| LM-SO149 | 0.97 J | NA | NA | NA | NA | NA |
| LM-SO150 | 15.8 J | NC | ND | 0.048 [0.039 J] | NA | NA |
| LM-SO151 | 23.1 J | NC | 2.6 | 9.3 | 1.1 | 5.6 |
| LM-SO152 | 7.2 J | 0.66 J | 0.48 | 0.88 | NA | NA |
| LM-SO153 | 16.2 J | 29.6 J | 0.047 | ND | NA | NA |
| LM-SO154 | 1.9 J | 0.29 J | 1.4 | 1.4 | 0.14 [0.14] | 0.93 |
| LM-SO155 | 44 | 7.4 | 12.8 | 14 | 41 | ND |
| LM-SO156 | 5.4 | 0.49 | NA | NA | NA | NA |
| LM-SO157 | 0.31 | 0.046 | NA | NA | NA | NA |
| LM-SO158 | ND | ND [ND] | NA | NA | NA | NA |
| LM-SO159 | 57 | 59 | 61 | 66 | 31 | 60 |
| LM-SO160 | 31.6 | 7.8 | 20.5 | 21.5 | 26.5 | 15.4 |
| LM-SO161 | 0.95 | 0.27 | NA | NA | NA | NA |
| LM-SO162 | 0.054 | ND | NA | NA | NA | NA |
| LM-SO163 | 17.4 | 1.41 | 2.11 | 12.8 | 0.047 | 0.036 J |
| LM-SO164 | ND | ND | NA | NA | NA | NA |
| LM-SO165 | 0.81 | 0.213 | NA | NA | NA | NA |
| LM-SO166 | 0.296 | 0.087 | NA | NA | NA | NA |
| LM-SO167 | ND | ND | NA | NA | NA | NA |
| LM-SO168 | 12 | 55 | 0.45 | 0.104 | NA | NA |
| LM-SO169 | 0.232 | 0.27 | NA | NA | NA | NA |

| Sample ID | Total PCB Concentration (mg/kg) | | | | | |
|-----------|---------------------------------|---------------|-------------|-------------|-------------|-------------|
| | Sample Depth (ft bgs) | | | | | |
| | 0.0 - 0.5 | 0.5 - 1.0 | 1.0 - 1.5 | 1.5 - 2.0 | 2.0 - 2.5 | 2.5 - 3.0 |
| LM-SO170 | 0.094 | 0.027 | NA | NA | NA | NA |
| LM-SO171 | 0.102 | ND | NA | NA | NA | NA |
| LM-SO172 | 10.5 | 4.4 | 3.7 | 11.3 | 0.1 | ND |
| LM-SO173 | 0.36 | 10.2 | 0.321 | 0.89 | NA | NA |
| LM-SO174 | 0.12 | 0.115 | NA | NA | NA | NA |
| LM-SO175 | 0.089 | 0.087 | NA | NA | NA | NA |
| LM-SO176 | ND | ND | NA | NA | NA | NA |
| LM-SO177 | 3.9 | 4.5 | 1.03 | 0.29 | NA | NA |
| LM-SO178 | 8.2 | 5.2 | 2 | 0.188 | NA | NA |
| LM-SO179 | 0.159 | 0.024 | NA | NA | NA | NA |
| LM-SO180 | ND | ND | NA | NA | NA | NA |
| LM-SO181 | 0.146 | 0.135 | NA | NA | NA | NA |
| LM-SO182 | 0.244 | 0.27 | NA | NA | NA | NA |
| LM-SO183 | 2.78 | 0.44 | 0.258 | 0.028 | NA | NA |
| LM-SO184 | 0.72 | 1.08 J | 6.6 | 4.1 | 0.021 | 0.021 |
| LM-SO185 | ND | ND | NA | NA | NA | NA |
| LM-SO186 | ND | ND | NA | NA | NA | NA |
| LM-SO187 | 0.38 | 0.021 | NA | NA | NA | NA |
| LM-SO188 | 0.25 | 0.23 | NA | NA | NA | NA |
| LM-SO189 | 0.35 | 0.121 | 0.032 | 0.17 | NA | NA |
| LM-SO190 | 0.19 | 0.18 | NA | 0.25 | NA | NA |
| LM-SO191 | 0.023 | ND | NA | NA | NA | NA |
| LM-SO192 | ND | ND | NA | NA | NA | NA |
| LM-SO193 | 0.333 | 0.189 | NA | NA | NA | NA |
| LM-SO194 | 0.18 | 0.203 | NA | NA | NA | NA |
| LM-SO195 | 19 | 21 | 3.65 | 24.8 | 23.5 | 5.98 |
| LM-SO196 | 0.74 | 0.67 | 0.23 | 6.1 | 0.78 | 0.424 |
| LM-SO197 | 0.03 | 0.025 [0.031] | ND | ND | NA | NA |
| LM-SO198 | ND | NA | NA | NA | NA | NA |
| LM-SO199 | 0.071 J | 0.077 J | NA | NA | NA | NA |
| LM-SO200 | 0.101 | 0.091 | NA | NA | NA | NA |
| LM-SO201 | 0.06 | 0.24 | 0.19 | 10 | 0.22 | 0.67 |
| LM-SO202 | 1.09 | 1.9 | 0.52 | 2.2 | 1 | 1.5 |
| LM-SO203 | 0.42 | 0.238 | NA | NA | NA | NA |
| LM-SO204 | 0.099 | 0.06 [0.048] | NA | NA | NA | NA |
| LM-SO205 | 0.92 | 2.5 | 2.3 | 0.38 | 0.59 | 1.7 |
| LM-SO206 | 0.59 | 0.61 | NA | NA | NA | NA |
| LM-SO207 | 0.065 | 0.009 | NA | NA | NA | NA |
| LM-SO208 | 1.3 | 1.0 | 1.4 | 0.55 | 0.009 | 0.016 |
| LM-SO209 | 0.49 | 0.14 | NA | NA | NA | NA |
| LM-SO210 | 0.12 | 0.018 | NA | NA | NA | NA |
| LM-SO211 | 0.067 | 0.085 | NA | NA | NA | NA |
| LM-SO212 | 0.31 | 2.8 | 4.4 | 4.0 | 10.5 | 20.6 |
| LM-SO213 | 2.9 | 1.3 | 0.30 | NA | NA | NA |

| Sample ID | Total PCB Concentration (mg/kg) | | | | | |
|-----------------|---------------------------------|-----------|-----------|-----------|-----------|-----------|
| | Sample Depth (ft bgs) | | | | | |
| | 0.0 - 0.5 | 0.5 - 1.0 | 1.0 - 1.5 | 1.5 - 2.0 | 2.0 - 2.5 | 2.5 - 3.0 |
| LM-SO214 | 3.3 | 2.3 | 0.13 | NA | NA | NA |
| LM-SO215 | 0.039 | 0.092 | NA | NA | NA | NA |
| LM-SO216 | 0.055 | 0.041 | NA | NA | NA | NA |
| LM-SO217 | 1.4 | 39.8 | 12.0 | 17.7 | 24.1 | 1.9 |
| LM-SO218 | 1.8 | 4.1 | 1.5 | 4.2 | 1.5 | 17.9 |
| LM-SO219 | 4.2 | 30.9 | 2.7 | 0.073 | 0.043 | 0.020 |
| LM-SO220 | 3.0 | 2.5 | 8.3 | 0.042 | 0.046 | ND |
| LM-SO221 | 1.8 | 0.088 | NA | NA | NA | NA |
| LM-SO222 | 0.079 | ND | NA | NA | NA | NA |
| LM-SO223 | 3.4 | 3.7 | 1.9 | 0.13 | 0.037 | 0.019 |
| LM-SO224 | 8.5 | 11.8 | 14.6 | 3.0 | 8.3 | 7.1 |
| LM-SO225 | 12.6 | 13.3 | 1.1 | 0.11 | 0.070 | 0.013 |
| LM-SO226 | 6.2 | 4.9 | 0.18 | NA | NA | NA |
| LM-SO227 | 0.27 | 4.5 | 0.008 | NA | NA | NA |
| LM-SO228 | 1.3 | 0.90 | NA | NA | NA | NA |
| LM-SO229 | 0.085 | 0.013 | NA | NA | NA | NA |
| LM-SO230 | 6.2 | 3.5 | 20.5 | 3.5 | 0.11 | 0.007 |
| LM-SO231 | 2.5 | 9.4 | 34.9 | 20.5 | 23.6 | 5.7 |
| LM-SO232 | 3.2 | 4.8 | 1.3 | 0.54 | 0.30 | 0.66 |
| LM-SO233 | 6.1 | 17.0 | 3.1 | 0.34 | 0.60 | 0.021 |
| LM-SO234 | 3.9 | 22.2 | 5.4 | 1.2 | 0.015 | 0.048 |
| LM-SO235 | 3.7 | 5.5 | 10.2 | 5.2 | 0.89 | 0.30 |
| LM-SO236 | 2.8 | 2.0 | 0.049 | NA | NA | NA |
| LM-SO237 | 4.4 | 0.26 | NA | NA | NA | NA |
| LM-SO238 | 1.5 | 2.3 | 0.008 | NA | NA | NA |
| LM-SO239 | 1.8 | 2.6 | 0.006 | NA | NA | NA |
| LM-SO240 | 6.4 | 43.5 | 57.2 | 20.5 | 18.6 | 13.6 |
| LM-SO241 | 1.6 | 5.8 | 1.5 | 8.5 | 7.7 | 11.0 |
| LM-SO242 | 0.13 | 0.44 | NA | NA | NA | NA |
| LM-SO243 | 1.72 | 3.44 | NC | NC | NC | NC |
| LM-SO244 | 8.50 | 0.706 J | NC | NC | NC | NC |
| LM-SO245 | 0.79 | 0.78 | NC | NC | NC | NC |
| LM-SO246 | ND | ND | NC | NC | NC | NC |
| LM-SO247 | 0.023 J | 0.24 J | NC | NC | NC | NC |
| LM-SO248 | 0.105 J | ND | NC | NC | NC | NC |
| LM-SO249 | ND | ND | NC | NC | NC | NC |
| LM-SO250 | 0.416 | 45.1 J | NC | NC | NC | NC |
| LM-SO251 | ND | ND | NC | NC | NC | NC |
| LM-SO252 | ND | ND | NC | NC | NC | NC |
| LM-SO253 | 0.022 J | ND | NC | NC | NC | NC |
| LM-SO254 | 0.26 | 0.04 | NC | NC | NC | NC |
| LM-SO255 | ND | ND | NC | NC | NC | NC |
| SEDIMENT | | | | | | |
| LM-SD07 | 0.6 J | NC | NC | NC | NC | NC |

| Sample ID | Total PCB Concentration (mg/kg) | | | | | |
|-----------|---------------------------------|-----------------------|---------------|-------------|-------------|-----------|
| | Sample Depth (ft bgs) | | | | | |
| | 0.0 - 0.5 | 0.5 - 1.0 | 1.0 - 1.5 | 1.5 - 2.0 | 2.0 - 2.5 | 2.5 - 3.0 |
| LM-SD08 | 0.27 | ND | NC | NC | NC | NC |
| LM-SD09 | 20.8 J | 0.76 J | 0.66 | NC | NC | NC |
| LM-SD10 | 0.55 J | 0.94 J | NC | NC | NC | NC |
| LM-SD11 | 0.98 J | 0.49 J | NC | NC | NC | NC |
| LM-SD12 | 1.04 J [0.76 J] | 1.66 J [4.6 J] | NC | NC | NC | NC |
| LM-SD13 | 0.74 J | 1.52 J | NC | NC | NC | NC |
| LM-SD14 | 0.42 | ND | NC | NC | NC | NC |
| LM-SD15 | 3.7 J [0.66 J] | 0.54 [0.79 J] | ND | ND | NA | NA |
| LM-SD16 | 2.31 J | 2.8 J | 4.97 J | 9.40 | NC | NC |
| LM-SD17 | 2 | 0.135 | NA | NA | NA | NC |
| LM-SD18 | 0.83 | ND | NA | NA | NC | NC |
| LM-SD19 | 3.61 | 1.32 | NC | NC | NC | NC |
| LM-SD20 | 10.1 [10] | 9.6 | 14 | 8.1 | NC | NC |
| LM-SD21 | 1.67 | 8.6 | 21.3 | 5.38 | 4.88 | NC |
| LM-SD22 | 0.038 | 0.181 [0.1] | NC | NC | NC | NC |
| LM-SD23 | 3.3 | NC | NC | NC | NC | NC |
| LM-SD24 | 0.81 | NC | NC | NC | NC | NC |
| LM-SD25 | 0.23 | NC | NC | NC | NC | NC |
| LM-SD26 | 3.8 | NC | NC | NC | NC | NC |
| LM-SD27 | 0.75 | 12.8 | 0.18 | NA | NC | NC |
| LM-SD28 | 5.2 | 18.2 | 14.3 | 1.8 | 0.99 | ND |
| LM-SD29 | 11.4 | 3.4 | 2.7 | 5.5 | 0.073 | ND |

Notes:

ND - Non-detect

J - Estimated concentration

mg/kg - milligrams per kilogram

ft bgs - feet below ground surface

Bold values exceed the site action level of 1ppm.

NA - Not Analyzed

NC - sample Not Collected from this interval

Figures

- 1 Site Aerial Photograph
- 2 Haley's Ditch Proposed Soil And Sediment Removal Limits And Sample Locations
- 3 Haley's Ditch Total PCBs Data And Soil And Sediment Removal Limits (0-1 Ft)
- 4 Haley's Ditch Total PCBs Data And Soil And Sediment Removal Limits (1-2 Ft)
- 5 Haley's Ditch Total PCBs Data And Soil And Sediment Removal Limits (2-3 Ft)
- 6 Haley's Ditch Proposed Confirmation Sampling Grid


CITY: CARY DIV/GRP: 141 DB: LEE GMS LD:(Op) PIC:(Op) PM:(Reqd) TM:(Op) LVR:(Option)-OFF-REF 10/8/2008 9:37 AM ACADVER: 17.05 (LMS TECH) PAGESETUP: —PLOTSTYLETABLE: PLTFULL.CTB PLOTTED: 12/5/2008 11:19 AM BY: ROSENAUER, USA
 G:\ENVCAD\SYRACUSE\ACT\B0038693\000002\DWG\HALEY\38693B01.dwg LAYOUT: 1SAVED: 10/8/2008 9:37 AM ACADVER: 17.05 (LMS TECH) PAGESETUP: —PLOTSTYLETABLE: PLTFULL.CTB PLOTTED: 12/5/2008 11:19 AM BY: ROSENAUER, USA



AREFS: IMAGES: PROJECTNAME: 38693B01.jpg

LEGEND:

—▶ STORM SEWER




LOCKHEED MARTIN CORPORATION
 AKRON AIRDOCK FACILITY
 AKRON, OHIO

SITE AERIAL PHOTOGRAPH



FIGURE
1



LOCKHEED MARTIN CORPORATION
 AKRON AIRDOCK FACILITY
 AKRON, OHIO


**HALEY'S DITCH PROPOSED
 SOIL/SEDIMENT REMOVAL LIMITS
 AND SAMPLE LOCATIONS**

ARCADIS | **FIGURE 2**

XREFS
 3805301
 3805304
 3805300

- LEGEND:**
- APPROXIMATE LOCKHEED MARTIN CORPORATION PROPERTY LINE
 - CHAIN LINK FENCE
 - CORRUGATED METAL WALL
 - LM-50136 Δ SURFACE SOIL SAMPLE LOCATION
 - LM-5007 □ SEDIMENT SAMPLE LOCATION
 - (0.6,0.2) TOTAL PCBs CONCENTRATION (mg/kg) IN INTERVAL [0-0.5 FT/0.5-1 FT]
 - T-1 TRANSECT LOCATION
 - EXCAVATION DEPTH OF 1 FOOT

- NOTES:**
1. BASE MAP IS DIGITIZED FROM A SCANNED IMAGE OF WESTON SOLUTIONS MAP, TITLED "HALEY'S DITCH WESTON SOLUTIONS MAP, TITLED 'HALEY'S DITCH SOIL SAMPLE RESULTS MAP', @ T=40, FIGURE 5, WITH NO KNOWN DATE. CORRUGATED METAL WALL LOCATION IS FROM SCAN FROM UNKNOWN SOURCE. SOURCE FILE IS FROM SUMMIT COUNTY GIS DATA, SUPPLIED BY WESTON SOLUTIONS.
 2. MAP FEATURE LOCATIONS ADJUSTED PER USGS ORTHO PHOTO IN UTM 17N NAD 83 METERS.
 3. SURFACE SOIL AND SEDIMENT LOCATIONS ARE FROM GPD GROUP SURVEY RECEIVED 7/14/05.
 4. BASE MAP HAS BEEN CONVERTED TO OHIO STATE PLANE, NORTH ZONE, U.S. FOOT COORDINATES.
 5. ALL LOCATIONS ARE ASSUMED APPROXIMATE ONLY.
 6. LM-5015 AND LM-5016 ARE APPROXIMATE LOCATIONS BASED ON GPS SURVEY.



| PCBs DATA (0-1 FT) | | | PCBs DATA (0-1 FT) | | |
|--------------------|--------------------|----------------|--------------------|--------------------|---------------|
| Sample Name | Total PCBs (mg/kg) | 0 - 0.5 - 1 | Sample Name | Total PCBs (mg/kg) | 0 - 0.5 - 1 |
| LM-5007 | 0.6 J | 0.5 - 1 | LM-50181 | 0.148 | 0.135 |
| LM-5008 | 0.27 J | ND | LM-50182 | 0.244 | 0.27 |
| LM-5009 | 20.8 J | 0.76 J | LM-50183 | 2.76 | 0.44 |
| LM-5010 | 0.55 J | 0.94 J | LM-50184 | 0.72 | 0.08 J |
| LM-5011 | 0.98 J | 0.49 J | LM-50185 | ND | ND |
| LM-5012 | 1.04 J [0.76 J] | 1.69 J [4.6 J] | LM-50186 | ND | ND |
| LM-5013 | 0.74 J | 1.52 J | LM-50187 | 0.38 | 0.021 |
| LM-5014 | 0.418 | ND | LM-50188 | 0.26 | 0.23 |
| LM-5015 | 3.7 J [0.66 J] | 0.54 [0.79 J] | LM-50189 | 0.35 | 0.121 |
| LM-5016 | 2.31 J | 2.8 J | LM-50190 | 0.19 | 0.18 |
| LM-5017 | 2 | 0.135 | LM-50191 | 0.023 | ND |
| LM-5018 | 0.63 | ND | LM-50192 | ND | ND |
| LM-5019 | 3.61 | 1.32 | LM-50193 | 0.333 | 0.189 |
| LM-5020 | 10.1 [10] | 9.6 | LM-50194 | 0.18 | 0.203 |
| LM-5021 | 1.67 | 8.6 | LM-50195 | 19 | 21 |
| LM-5022 | 0.038 | 0.181 [0.1] | LM-50196 | 0.74 | 0.67 |
| LM-5023 | 3.3 | ND | LM-50197 | 0.03 | 0.025 [0.031] |
| LM-5024 | 0.61 | ND | LM-50198 | ND | ND |
| LM-5025 | 0.234 | ND | LM-50199 | 0.071 J | 0.077 J |
| LM-5026 | 3.77 | ND | LM-50200 | 0.101 | 0.091 |
| LM-5027 | 0.754 | 12.8 | LM-50201 | 0.06 | 0.24 |
| LM-5028 | 5.2 | 18.2 | LM-50202 | 1.09 | 1.9 |
| LM-5029 | 11.4 | 3.4 | LM-50203 | 0.42 | 0.238 |
| LM-5030 | 2.07 | 2.5 J | LM-50204 | 0.059 | 0.06 [0.048] |
| LM-5031 | 1.3 J | 6.4 J | LM-50205 | 0.924 | 2.53 |
| LM-5032 | 1.1 J | 0.84 J | LM-50206 | 0.59 | 0.61 |
| LM-5033 | 0.8 J | 0.79 | LM-50207 | 0.065 | 0.009 |
| LM-5034 | 1.07 J | 0.79 | LM-50208 | 1.25 | 1.02 |
| LM-5035 | 3.36 J | 0.97 J | LM-50209 | 0.48 | 0.138 |
| LM-5036 | 0.47 | 3.46 J | LM-50210 | 0.123 | 0.018 |
| LM-5037 | 2.4 J | 1.5 J | LM-50211 | 0.067 | 0.085 |
| LM-5038 | 13.2 J | 13.6 J | LM-50212 | 0.31 | 2.8 |
| LM-5039 | 2.3 J | 0.65 J | LM-50213 | 2.9 | 1.31 |
| LM-5040 | 2.33 J | 7.2 J | LM-50214 | 3.33 | 2.3 |
| LM-5041 | 27.8 J | 80 J | LM-50215 | 0.039 | 0.092 |
| LM-5042 | 15.4 J | 22.9 J | LM-50216 | 0.055 | 0.041 |
| LM-5043 | 0.69 J | 0.64 J | LM-50217 | 1.37 | 39.8 |
| LM-5044 | 5.53 J | 1.65 | LM-50218 | 1.76 | 4.09 |
| LM-5045 | 18.8 J [22.3 J] | 42 J [40.3 J] | LM-50219 | 4.2 | 30.9 |
| LM-5046 | 8.2 | 31.5 J | LM-50220 | 1.28 | 2.53 |
| LM-5047 | 8.4 J | 18.5 J | LM-50221 | 1.8 | 0.088 |
| LM-5048 | 22.9 J | 2.01 J | LM-50222 | 0.079 | ND |
| LM-5049 | 0.97 J | ND | LM-50223 | 3.4 | 3.7 |
| LM-5050 | 15.8 J | ND | LM-50224 | 6.5 | 11.8 |
| LM-5051 | 23.1 J | ND | LM-50225 | 12.6 | 13.3 |
| LM-5052 | 7.2 J | 0.66 J | LM-50226 | 6.2 | 4.9 |
| LM-5053 | 16.2 J | 28.6 J | LM-50227 | 0.27 | 4.5 |
| LM-5054 | 1.2 J | 0.29 J | LM-50228 | 1.28 | 2.03 |
| LM-5055 | 44 | 7.4 | LM-50229 | 0.085 | 0.013 |
| LM-5056 | 3.4 | 0.49 | LM-50230 | 6.2 | 3.47 |
| LM-5057 | 0.31 | 0.046 | LM-50231 | 2.47 | 9.4 |
| LM-5058 | ND | ND | LM-50232 | 3.2 | 4.8 |
| LM-5059 | 57 | 59 | LM-50233 | 6.1 | 17 |
| LM-5060 | 31.6 | 7.8 | LM-50234 | 3.9 | 22.2 |
| LM-5061 | 0.05 | 0.27 | LM-50235 | 3.7 | 5.5 |
| LM-5062 | 0.054 | ND | LM-50236 | 2.78 | 2.03 |
| LM-5063 | 17.4 | 1.41 | LM-50237 | 4.4 | 0.262 |
| LM-5064 | ND | ND | LM-50238 | 1.54 | 2.32 |
| LM-5065 | 0.81 | 0.213 | LM-50239 | 1.84 | 2.6 |
| LM-5066 | 0.286 | 0.087 | LM-50240 | 6.4 | 43.5 |
| LM-5067 | ND | ND | LM-50241 | 1.6 | 5.8 |
| LM-5068 | 12 | 55 | LM-50242 | 1.25 | 0.44 |
| LM-5069 | 0.232 | 0.27 | LM-50243 | 1.72 | 3.44 |
| LM-5070 | 0.094 | 0.027 | LM-50244 | 8.5 | 0.706 J |
| LM-5071 | 0.102 | ND | LM-50245 | 0.79 | 0.78 |
| LM-5072 | 10.5 | 4.4 | LM-50246 | ND | ND |
| LM-5073 | 0.36 | 10.2 | LM-50247 | 0.023 J | 0.24 J |
| LM-5074 | 0.12 | 0.115 | LM-50248 | 0.105 J | ND |
| LM-5075 | 0.089 | 0.087 | LM-50249 | ND | ND |
| LM-5076 | ND | ND | LM-50250 | 0.416 | 45.1 J |
| LM-5077 | 3.9 | 4.5 | LM-50251 | ND | ND |
| LM-5078 | 5.2 | 5.2 | LM-50252 | ND | ND |
| LM-5079 | 0.159 | 0.024 | LM-50253 | 0.022 J | ND |
| LM-5080 | ND | ND | LM-50254 | 0.26 | 0.044 |
| | | | LM-50255 | ND | ND |

LOCKHEED MARTIN CORPORATION
 AKRON AIRDOCK FACILITY
 AKRON, OHIO

**HALEY'S DITCH
 TOTAL PCBs DATA AND 1 FT
 SOIL/SEDIMENT REMOVAL LIMITS**


FIGURE
3

AREFS 3005301
 3005304
 3005300

LEGEND:

- APPROXIMATE LOCKHEED MARTIN CORPORATION PROPERTY LINE
- CHAIN LINK FENCE
- CORRUGATED METAL WALL
- LM-S0136 Δ SURFACE SOIL SAMPLE LOCATION
- LM-S007 □ SEDIMENT SAMPLE LOCATION
- (0.5,1/1) TOTAL PCBs CONCENTRATION (mg/kg) IN INTERVAL [1-1.5 FT/1.5-2 FT]
- T-1 TRANSECT LOCATION
- APPROXIMATE EXCAVATION LIMITS
- ██ EXCAVATION DEPTH OF 2 FOOT

- NOTES:**
1. BASE MAP IS DIGITIZED FROM A SCANNED IMAGE OF WESTON SOLUTIONS MAP, TITLED "HALEY'S DITCH SOIL SAMPLE RESULTS MAP" @ 1"=40' FIGURE 5, WITH NO KNOWN DATE. CORRUGATED METAL WALL LOCATION IS FROM SCAN FROM UNKNOWN SOURCE. SOURCE FILE IS FROM SUMMIT COUNTY GIS DATA.
 2. MAP FEATURE LOCATIONS ADJUSTED PER USGS ORTHO PHOTO IN UTM 17N NAD 83 METERS, SUPPLIED BY WESTON SOLUTIONS.
 3. SURFACE SOIL AND SEDIMENT LOCATIONS ARE FROM GPD GROUP SURVEY RECEIVED 7/14/05.
 4. BASE MAP HAS BEEN CONVERTED TO OHIO STATE PLANE, NORTH ZONE, U.S. FOOT COORDINATES.
 5. ALL LOCATIONS ARE ASSUMED APPROXIMATE ONLY.
 6. LM-S015 AND LM-S016 ARE APPROXIMATE LOCATIONS BASED ON GPS SURVEY.



| Sample Name | PCBs DATA (1-2 FT) | |
|-------------|--------------------|-----------------|
| | Total PCBs (mg/kg) | 1.5 - 2 |
| LM-S009 | 0.66 | 1.5 - 2 |
| LM-S015 | ND | ND |
| LM-S016 | 4.97 J | 9.4 |
| LM-S020 | 14 | 8.1 |
| LM-S021 | 21.3 | 5.38 |
| LM-S027 | 0.18 | - |
| LM-S028 | 14.3 | 1.8 |
| LM-S029 | 2.68 | 5.5 |
| LM-S0129 | 10.1 | 31.9 |
| LM-S0130 | 28.2 | 14.2 |
| LM-S0133 | 29.8 | 1.73 |
| LM-S0134 | 0.28 | 0.027 |
| LM-S0135 | 23.3 | 0.94 |
| LM-S0136 | 1.51 | 13 |
| LM-S0138 | 2.8 | 9.2 |
| LM-S0139 | 1.5 | 2.3 |
| LM-S0140 | 2.13 | 4 [4.7] |
| LM-S0141 | 1.74 | 54.8 |
| LM-S0142 | 1.2 | 2 |
| LM-S0144 | 0.51 | 0.92 |
| LM-S0145 | 0.49 | ND |
| LM-S0146 | 1.3 | ND |
| LM-S0147 | 3.3 [2.6] | 3.3 |
| LM-S0148 | 0.42 | 2.02 |
| LM-S0150 | ND | 0.048 [0.039 J] |
| LM-S0151 | 2.6 | 9.3 |
| LM-S0152 | 0.48 | 0.88 |
| LM-S0153 | 0.047 | ND |
| LM-S0154 | 1.4 | 1.4 |
| LM-S0155 | 12.8 | 1.4 |
| LM-S0159 | 61 | 66 |
| LM-S0160 | 20.5 | 21.5 |
| LM-S0163 | 2.11 | 12.6 |
| LM-S0168 | 0.45 | 0.104 |
| LM-S0172 | 3.7 | 11.3 |
| LM-S0173 | 0.321 | 0.89 |
| LM-S0177 | 1.03 | 0.29 |
| LM-S0178 | 2 | 0.188 |
| LM-S0183 | 0.258 | 0.028 |
| LM-S0184 | 6.6 | 4.1 |
| LM-S0189 | 0.032 | 0.17 |
| LM-S0190 | - | 0.25 |
| LM-S0195 | 3.85 | 24.8 |
| LM-S0196 | 0.23 | 6.1 |
| LM-S0201 | 0.19 | 10 |
| LM-S0202 | 0.52 | 2.2 |
| LM-S0205 | 2.3 | 0.38 |
| LM-S0208 | 1.38 | 0.55 |
| LM-S0212 | 4.4 | 4 |
| LM-S0213 | 0.301 | - |
| LM-S0214 | 0.13 | 17.7 |
| LM-S0217 | 12 | 17.7 |
| LM-S0218 | 1.45 | 4.21 |
| LM-S0219 | 2.657 | 0.073 |
| LM-S0220 | 8.3 | 0.042 |
| LM-S0223 | 1.88 | 0.13 |
| LM-S0224 | 14.6 | 3.02 |
| LM-S0225 | 1.09 | 0.11 |
| LM-S0226 | 0.18 | - |
| LM-S0227 | 0.0078 | - |
| LM-S0230 | 20.5 | 3.46 |
| LM-S0231 | 34.9 | 20.5 |
| LM-S0232 | 1.26 | 0.54 |
| LM-S0233 | 3.09 | 0.34 |
| LM-S0234 | 5.4 | 1.21 |
| LM-S0235 | 10.2 | 5.2 |
| LM-S0236 | 0.049 | - |
| LM-S0238 | 0.0077 | - |
| LM-S0239 | 0.0058 | - |
| LM-S0240 | 57.2 | 20.5 |
| LM-S0241 | 1.49 | 8.5 |

LOCKHEED MARTIN CORPORATION
 AKRON AIRDOCK FACILITY
 AKRON, OHIO


**HALEY'S DITCH
 TOTAL PCBs DATA AND 2 FT
 SOIL/SEDIMENT REMOVAL LIMITS**



REFS
 3806301
 3806304
 3806300

- LEGEND:**
- APPROXIMATE LOCKHEED MARTIN CORPORATION PROPERTY LINE
 - CHAIN LINK FENCE
 - CORRUGATED METAL WALL
 - UM-S0136 Δ SURFACE SOIL SAMPLE LOCATION
 - UM-S007 □ SEDIMENT SAMPLE LOCATION
 - (0.6/0.1) TOTAL PCBs CONCENTRATION (mg/kg) IN INTERVAL [2-2.5 FT/2.5-3 FT]
 - T-1 --- TRANSECT LOCATION
 - APPROXIMATE EXCAVATION LIMITS
 - EXCAVATION DEPTH OF 3 FOOT

- NOTES:**
1. BASE MAP IS DIGITIZED FROM A SCANNED IMAGE OF WESTON SOLUTIONS MAP, TITLED "HALEY'S DITCH SOIL SAMPLE RESULTS MAP", 0 1"=40' FIGURE 5, WITH NO KNOWN DATE. CORRUGATED METAL WALL LOCATION IS FROM SCAN FROM UNKNOWN SOURCE. SOURCE FILE IS FROM SUMMIT COUNTY GIS DATA.
 2. MAP FEATURE LOCATIONS ADJUSTED PER USGS ORTHO PHOTO IN UTM 17N NAD 83 METERS, SUPPLIED BY WESTON SOLUTIONS.
 3. SURFACE SOIL AND SEDIMENT LOCATIONS ARE FROM GPD GROUP SURVEY RECEIVED 7/14/05.
 4. BASE MAP HAS BEEN CONVERTED TO OHIO STATE PLANE, NORTH ZONE, U.S. FOOT COORDINATES.
 5. ALL LOCATIONS ARE ASSUMED APPROXIMATE ONLY.
 6. LM-S015 AND LM-S016 ARE APPROXIMATE LOCATIONS BASED ON GPS SURVEY.



| PCBs DATA (2-3 FT) | | | |
|--------------------|--------------------|---------|-----------|
| Sample Name | Total PCBs (mg/kg) | 2 - 2.5 | 2.5 - 3 |
| LM-S021 | 4.88 | | ND |
| LM-S028 | 0.99 | | ND |
| LM-S029 | 0.073 | | ND |
| LM-S0129 | 18.6 | | 43 |
| LM-S0130 | 1.4 | | 0.85 |
| LM-S0133 | 20.4 | | 6.7 [5.6] |
| LM-S0136 | 1.27 | | 0.31 |
| LM-S0138 | 3.2 | | 1.2 |
| LM-S0139 | 2 | | 1 |
| LM-S0140 | 36.3 | | 0.37 |
| LM-S0141 | 0.064 | | 0.014 J |
| LM-S0142 | 0.063 [0.048] | | 0.077 |
| LM-S0147 | ND | | ND |
| LM-S0148 | 0.79 | | 0.04 |
| LM-S0151 | 1.1 | | 5.6 |
| LM-S0154 | 0.14 [0.14] | | 0.93 |
| LM-S0155 | 41 | | ND |
| LM-S0159 | 31 | | 60 |
| LM-S0160 | 26.5 | | 15.4 |
| LM-S0163 | 0.047 | | 0.036 J |
| LM-S0172 | 0.1 | | ND |
| LM-S0184 | 0.021 | | 0.021 |
| LM-S0195 | 23.5 | | 5.0072 |
| LM-S0196 | 0.78 | | 0.424 |
| LM-S0187 | ND | | ND |
| LM-S0201 | 0.22 | | 0.67 |
| LM-S0202 | 1 | | 1.5 |
| LM-S0205 | 0.59 | | 1.69 |
| LM-S0208 | 0.0087 | | 0.016 |
| LM-S0212 | 10.5 | | 20.6 |
| LM-S0217 | 24.1 | | 1.94 |
| LM-S0218 | 1.45 | | 17.8 |
| LM-S0219 | 0.043 | | 0.02 |
| LM-S0220 | 0.046 | | ND |
| LM-S0223 | 0.037 | | 0.019 |
| LM-S0224 | 8.3 | | 7.1 |
| LM-S0225 | 0.07 | | 0.013 |
| LM-S0230 | 0.11 | | 0.0072 |
| LM-S0231 | 23.6 | | 5.7 |
| LM-S0232 | 0.3 | | 0.662 |
| LM-S0233 | 0.6 | | 0.021 |
| LM-S0234 | 0.015 | | 0.048 |
| LM-S0235 | 0.89 | | 0.3 |
| LM-S0240 | 18.6 | | 13.6 |
| LM-S0241 | 7.7 | | 11 |

LOCKHEED MARTIN CORPORATION
 AKRON AIRCRAFT FACILITY
 AKRON, OHIO



**HALEY'S DITCH
 TOTAL PCBs DATA AND 3 FT
 SOIL/SEDIMENT REMOVAL LIMITS**

ARCADIS | **FIGURE 5**

XREF'S
 IMAGES PROJECTNAME
 3005301
 3005304
 3005300

- LEGEND:**
- APPROXIMATE LOCKHEED MARTIN CORPORATION PROPERTY LINE
 - CHAIN LINK FENCE
 - CORRUGATED METAL WALL
 - APPROXIMATE EXCAVATION LIMITS
 - APPROXIMATE SOIL/SEDIMENT REMOVAL AREA
 - APPROXIMATE AREA CONTAINING > 50 MG/KG TOTAL PCBs

- NOTES:**
1. BASE MAP IS DIGITIZED FROM A SCANNED IMAGE OF WESTON SOLUTIONS MAP, TITLED "HALEY'S DITCH SOIL SAMPLE RESULTS MAP" @ 1"=40', FIGURE 5, WITH NO KNOWN DATE. CORRUGATED METAL WALL LOCATION IS FROM SSAN FROM UNKNOWN SOURCE. SOURCE FILE IS FROM SUMMIT COUNTY GIS DATA.
 2. MAP FEATURE LOCATIONS ADJUSTED PER USGS ORTHO PHOTO IN UTM 17N HAD 83 METERS, SUPPLIED BY WESTON SOLUTIONS.
 3. SURFACE SOIL AND SEDIMENT LOCATIONS ARE FROM GPD GROUP SURVEY RECEIVED 7/14/05.
 4. BASE MAP HAS BEEN CONVERTED TO OHIO STATE PLANE, NORTH ZONE, U.S. FOOT COORDINATES.
 5. ALL LOCATIONS ARE ASSUMED APPROXIMATE ONLY.
 6. LM-SD15 AND LM-SD16 ARE APPROXIMATE LOCATIONS BASED ON GPS SURVEY.



LOCKHEED MARTIN CORPORATION
 AKRON AIRDOCK FACILITY
 AKRON, OHIO

**HALEY'S DITCH PROPOSED
 CONFIRMATION SAMPLING GRID**

ARCADIS

FIGURE
6

ARCADIS

Appendix A

OEPA Notice of Intent



State of Ohio Environmental Protection Agency

STREET ADDRESS:

Lazarus Government Center
50 W. Town St., Suite 700
Columbus, Ohio 43215

TELE: (614) 644-3020 FAX: (614) 644-3184
www.epa.state.oh.us

MAILING ADDRESS:

P.O. Box 1049
Columbus, OH 43216-1049

6/24/2009

ARCADIS US INC
FRANK ZAMISKA
600 WATERFRONT DR
PITTSBURGH PA 15222-

RE: Approval for coverage under Ohio EPA General Permit
STORM WATER ASSOCIATED WITH CONSTRUCTION ACTIVITY.

Dear Applicant:

The Ohio Environmental Protection Agency has received your application for coverage under the above referenced general permit you submitted for:

Notice of Intent (NOI) submitted by: LOCKHEED MARTIN MS2

Co-Permittee NOI submitted by: ARCADIS US INC

Facility Name: HALEYS DITCH

Facility Street / Location: BETWEEN ARCHWOOD BLVD & TRIPLETT A COUNTY: Summit

Ohio EPA Facility Permit Number: 3GC04442*AG TOWNSHI SPRINGFIELD

You are approved as a co-permittee for coverage under the above referenced Ohio EPA Construction general permit (CGP). Please use the Ohio EPA facility permit number above in all future correspondence.

Please familiarize yourself with your general permit. The permit contains requirements and prohibitions with which you must comply. Coverage remains in effect until a renewal general permit is issued and Ohio EPA has contacted you in writing instructing you to request continuing permit coverage.

Co-Permittees are covered under the same facility permit number as the applicant that submitted the initial NOI. There is no fee associated with the Co-permittee NOI form.

You may obtain current forms and instructions from our web site at <http://www.epa.state.oh.us/dsw/storm>

If you have any further questions, you should contact one of the following:

OHC000003 (Statewide CGP)
Mike Joseph (614) 752-0782 michael.joseph@epa.state.oh.us

OHCD00001 (Big Darby CGP) and OHCO00001 (Olentangy Permit)
Jason Fyffe (614) 728-1793 jason.fyffe@epa.state.oh.us

Or by calling (614) 644-2001 and asking to speak with a member of the Storm Water Unit.

Sincerely,


Chris Korleski
Director

Ted Strickland, Governor
Lee Fisher, Lieutenant Governor
Chris Korleski, Director



Appendix A

SWP 3 Approval



Summit Soil & Water Conservation District

2795 Front Street, Suite D, Cuyahoga Falls, Ohio 44221

phone: 330.929.2871 fax: 330.929.2872

email: staff@summitswcd.org web: summitswcd.org

May 22, 2009

Mr. Matt Lascola, PE
GPD Associates
520 South Main Street
Akron, OH 44311

Subject: *Revised* Storm Water Pollution Prevention Plan (SWPPP) review for Haley's
Ditch Remediation/ Restoration – Akron, Ohio

Dear Mr. Lascola,

Cindy Fink and Joan Hug-Anderson, from the Summit SWCD office, reviewed the *revised* SWPPP for the above referenced project. The revised plan meets with our approval.

Please note that a pre-construction meeting with the Summit SWCD staff is required prior to the start of earthmoving activities.

If you have any questions, please contact this office at (330) 929-2871.

Sincerely,

A handwritten signature in cursive script that reads "Brian James".

Brian James, Supervisor
Summit SWCD

Pc: Jamie Krejsa, Riverworks 3781 Darrow Road, Stow, OH 44224
Mark Pirie, City of Akron Engineering
Pat Gsellman, City of Akron Engineering
Daniel Joseph, Akron Public Utilities Bureau
Joe Schiavone, Summit County Building Standards
Steve Vardavas, Lockheed Martin
Mark Hurban, Arcadis - BBLES
File

ARCADIS

Appendix A

City of Akron Discharge
Authorization

Richard A. Merolla
Service Director




Michael L. McGlinchy, P.E.
Public Utilities Bureau Manager

Brian M. Gresser, P.E.
Water Pollution Control Administrator

DONALD L. PLUSQUELLIC
Mayor

July 24, 2008

Mr. Rocco J. Maffei, General Council
Lockheed Martin MS2 – DSS
1210 Massillon Road
Akron, Ohio 44315-0001



Subject: Lockheed Martin
Temporary Groundwater Discharge
Discharge Authorization

Dear Sir:

Lockheed Martin has proposed the discharge of wastewaters at the site of the soil clean-up project at Haley's Ditch. The soil and sediment are contaminated with PCBs laden dust eroded from the Airdock's fire-retardant roof and siding material. Incidental water accumulated for the duration of the project would be filtered to eliminate the discharge of any PCB laden dust. Testing conducted by Lockheed Martin was sufficient to determine that the filtered discharge is non-detect for PCBs and therefore acceptable as a discharge to the sanitary sewer. The discharge would commence immediately at a rate not to exceed 30 gallons per minute.

The Environmental Compliance Team reviewed the discharge request and it is the intention of the City of Akron, Industrial Pretreatment Program to accept the discharge subject to the following conditions:

1. This authorization is effective immediately and until the conclusion of the project, but you are required to notify the Industrial Pretreatment Engineer at (330) 928-1164 x487, within 1 hour of the initial discharge.
2. The discharge shall be automatically discontinued during any rain event that is sufficient to cause run-off of stormwater off parking lot or road surfaces. The discharge shall not be resumed within 24 hours after the conclusion of the rain event. Violation of this provision shall subject the discharger to Enforcement Actions including fines of \$500 for each violation.
3. Lockheed Martin shall log the metered discharge volumes, dates and times when the discharge commences, and when the discharge ceases. If the discharge is suspended during a rain event, as required in condition 2, log records shall be kept to document when the discharge is suspended and when it is resumed. The discharge log will be used to verify that the discharge was properly suspended during wet weather events.
4. Within seven (7) days of the conclusion of the discharge the discharger shall submit a final report to include:

Mr. Maffei
July 24, 2009
Page 2


- A summary of the discharge indicating the starting and ending date and time of the discharge, the total volume discharge and any problems encountered during the discharge, with respect to wet weather required shut-downs.
 - A copy of the discharge log
5. The system shall be monitored on site at all times during the discharge.
 6. All records collected in compliance with this authorization shall be retained for a minimum of three years, and shall be made available to the City of Akron, upon request.
 7. The City shall be copied on any other regulatory reporting required by this discharge.
 8. Any changes to any of the details as cited by this authorization shall require a renewal of this authorization.

The City may seek to recover the cost of disposal of the discharge based on the total volume reported and billed at the standard industrial discharge rate.

Lockheed Martin is required to meet all federal, state, and local pretreatment standards or regulations. Title 5, Chapter 50 of the Code of Ordinances of the City of Akron shall be met at all times. Failure to comply with all terms of this authorization may subject Lockheed Martin to Enforcement Actions as prescribed in the Enforcement Response Guideline.

If you have any questions or comments, please contact me at (330) 928-1164 x 487.

Sincerely,



Frederick Neugebauer, P.E.
Industrial Pretreatment Engineer
Water Pollution Control Division

FAN/jmn

c: Brian Gresser
Ken Lot
Steve Vardavas, Lockheed Martin
Mark Hurban, ARCADIS
File: Discharge Requests

Appendix B

Project Photographs



Photo #1: South Zone (along Landon St.) prior to clearing



Photo #2: Middle Zone prior to clearing

| | |
|-------------------|-----------------------------|
| Client: | Lockheed Martin Corporation |
| Project Name: | Haley's Run Remediation |
| Project Location: | Akron, OH |
| Page Number 1 | |

ARCADIS



Photo #3: North Zone prior to clearing



Photo #4: South Zone partially cleared

| | |
|-------------------|-----------------------------|
| Client: | Lockheed Martin Corporation |
| Project Name: | Haley's Run Remediation |
| Project Location: | Akron, OH |
| Page Number 2 | |





Photo #5: South Staging Area



Photo #6: North Staging Area and lined soil stockpile construction

| | |
|-------------------|-----------------------------|
| Client: | Lockheed Martin Corporation |
| Project Name: | Haley's Run Remediation |
| Project Location: | Akron, OH |
| Page Number 3 | |





Photo #7: Perimeter fence for access control



Photo #8: Construction of lined truck loading area in the South Zone

| | |
|-------------------|-----------------------------|
| Client: | Lockheed Martin Corporation |
| Project Name: | Haley's Run Remediation |
| Project Location: | Akron, OH |
| Page Number 4 | |

ARCADIS



Photo #9: South Zone construction entrance



Photo #10: Project signage with Community Relations material

Client: Lockheed Martin Corporation

Project Name: Haley's Run Remediation

Project Location: Akron, OH

Page Number 5





Photo #11: Installation of silt fence prior to excavation activities



Photo #12: Installed silt fence and caution tape for access control within excavation footprint

| | |
|-------------------|-----------------------------|
| Client: | Lockheed Martin Corporation |
| Project Name: | Haley's Run Remediation |
| Project Location: | Akron, OH |
| Page Number 6 | |

ARCADIS



Photo #13: Stone check dam with hay bales installed within channel



Photo #14: Temporary bridge used for stream crossing

| | |
|-------------------|-----------------------------|
| Client: | Lockheed Martin Corporation |
| Project Name: | Haley's Run Remediation |
| Project Location: | Akron, OH |
| Page Number 7 | |

ARCADIS



Photo #15: North Staging Area and temporary stone access road




Photo #16: Bypass pump and stone lined collection sump

| | |
|-------------------|-----------------------------|
| Client: | Lockheed Martin Corporation |
| Project Name: | Haley's Run Remediation |
| Project Location: | Akron, OH |
| Page Number 8 | |

ARCADIS




Photo #17: Bypass pump discharge with energy dissipation



Photo #18: Lined bypass channel constructed in the South Zone

| | |
|-------------------|-----------------------------|
| Client: | Lockheed Martin Corporation |
| Project Name: | Haley's Run Remediation |
| Project Location: | Akron, OH |
| Page Number 9 | |





Photo #19: Water filtration system (under construction): Water storage tanks, bag filters (2) and carbon filter (1 of 2 shown)



Photo #20: South Zone soil excavation and loading

| | |
|-------------------|-----------------------------|
| Client: | Lockheed Martin Corporation |
| Project Name: | Haley's Run Remediation |
| Project Location: | Akron, OH |
| Page Number | 10 |





Photo #21: South Zone channel excavation



Photo #22: South Zone truck loading operations

| | |
|-------------------|-----------------------------|
| Client: | Lockheed Martin Corporation |
| Project Name: | Haley's Run Remediation |
| Project Location: | Akron, OH |
| Page Number 11 | |

ARCADIS



Photo #23: South Zone soil stockpile secured with plastic sheeting



Photo #24: Using GPS to locate verification samples within an excavated grid

| | |
|-------------------|-----------------------------|
| Client: | Lockheed Martin Corporation |
| Project Name: | Haley's Run Remediation |
| Project Location: | Akron, OH |
| Page Number 12 | |

ARCADIS



Photo #25: South Zone excavated grids with verification sample locations staked



Photo #26: Middle Zone excavation with verification sample locations staked

| | |
|-------------------|-----------------------------|
| Client: | Lockheed Martin Corporation |
| Project Name: | Haley's Run Remediation |
| Project Location: | Akron, OH |
| Page Number 13 | |

ARCADIS



Photo #27: North Zone excavation with verification sample locations staked



Photo #28: North Zone channel excavation

| | |
|-------------------|-----------------------------|
| Client: | Lockheed Martin Corporation |
| Project Name: | Haley's Run Remediation |
| Project Location: | Akron, OH |
| Page Number 14 | |

ARCADIS



Photo #29: North Staging Area truck loading operations



Photo #30: Restored South Zone

| | |
|-------------------|-----------------------------|
| Client: | Lockheed Martin Corporation |
| Project Name: | Haley's Run Remediation |
| Project Location: | Akron, OH |
| Page Number 15 | |





Photo #31: Middle Zone undergoing restoration



Photo #32: North Zone undergoing restoration

| | |
|-------------------|-----------------------------|
| Client: | Lockheed Martin Corporation |
| Project Name: | Haley's Run Remediation |
| Project Location: | Akron, OH |
| Page Number 16 | |

ARCADIS

Appendix C

URS Backfill Sampling and
Selection Memorandum

To: David Gunnarson, Lockheed Martin
 From: Jennifer Krueger – URS
 Copy: Pat Farr, ARCADIS
 Joel Bingham, EnviroScience
 Shannon Carneal, RiverReach Construction

Date: December 15, 2009

Subject: **Imported Backfill Sampling and Selection Process for Haley’s Run Remediation and Restoration Project, Akron, OH**

This memo describes the imported material selection process used by ARCADIS, the prime remediation contractor, and RiverWorks, the prime restoration contractor, for the Haley’s Run project located in Akron, Ohio. Information was provided from the *Haley’s Ditch Remediation Plan* (ARCADIS 2009), *Haley’s Ditch Stream and Wetland Restoration Plan* (RiverWorks 2009), and from various project team members. RiverWorks imported clean fill materials to meet planned subgrades prior to restoration activities, and to restore the channel, floodplain and wetlands at the site. ARCADIS was involved with sampling candidate backfill materials but did not import material as part of the remediation scope of work as originally planned. Lockheed Martin changed the responsibility for importing materials from ARCADIS to RiverWorks during the course of the project.

Two primary criteria were established for imported material selection:

- 1) The material meets the functional specifications (e.g. textural properties, drainage capacity, soil chemistry and if applicable, nutrient content to support vegetation), and
- 2) The material is uncontaminated, specifically with a total PCB concentration less than 0.1 mg/Kg. In addition, acceptable clean imported fill is defined for this project by non-naturally occurring constituents below risk screening levels or by naturally occurring constituents (e.g. metals) within the range of local or regional background levels. A variety of literature sources is used to compare the data to local and regional background levels.

ARCADIS and RiverWorks collected candidate backfill samples for testing in August 2009. The following table summarizes the sample IDs and source areas along with the testing performed on each sample.

| Source/Location | Sample ID | Testing |
|--|---|---|
| Sober Sand & Gravel 2898 Tallmadge Road Ravenna, OH 44266 330-325-7013 | Backfill 1 | TestAmerica - analytical |
| R.P. Motors (Stockpile) 1282 Starlight Drive Akron, OH 44306 330-785-0777 | Backfill 2 ⁽¹⁾ | TestAmerica - analytical |
| Suffield Aggregate LLC 725 Highway 224 Mogadore, OH 44260 330-697-0694 | Suffield Agg Peat Suffield Agg Loam Suffield Agg Bank Run | TestAmerica - analytical Timmerman – soil texture and general soil chemistry |

Note: ⁽¹⁾The stockpile is reportedly from a residential development (Windam Ridge) in Northfield Center Township.



Imported Fill Memo
December 15, 2009
Page 2

Testing by Timmerman included:

- Organic Content by ASTM D2974
- Gradation by ASTM D422
- pH by ASTM D4972
- USDA Classification
- Topsoil specifications by ASTM D5268

This memo does not address the suitability of the candidate fill materials based on soil texture and general chemistry.

Analytical testing by TestAmerica included:

- Herbicides by EPA Method 8151A
- Pesticides by EPA Method 8081A
- Volatile Organic Compounds by EPA Method 8260B
- Semivolatile Organic Compounds by EPA Method 8270C
- PCBs by EPA Method 8082
- Metals by EPA Method 6020
- Mercury by EPA Method 7471A

ARCADIS screened the analytical data from the five samples against residential risk-based screening levels (RSLs) (USEPA, Region 9 Preliminary Remediation Goals 2009) and Ohio Voluntary Action Program (VAP) generic direct contact soil standards. Ohio background sediment reference values for metals are also shown for comparison (Ohio EPA 2008). The screening tables are attached (Tables 1 – 5).

All five samples passed the criterion for PCBs below 0.1 mg/Kg. No PCBs were detected above the analytical reporting limit range of 0.096 to 0.080 mg/Kg.

With the exception of arsenic, the remaining detected analytes were below both or at least one of the residential risk-based screening levels.

Arsenic levels in all five samples were above the residential risk-based screening level of 0.39 mg/Kg and the VAP direct contact standard of 6.7 mg/Kg. The results were also compared to the Ohio sediment reference value for arsenic, 25 mg/Kg, which represents background sediment concentrations for lotic (flowing) water bodies in the Erie-Ontario Lake Plain. Two of the five candidate fill samples, Backfill 1 and Backfill 2, have arsenic levels below the sediment reference value. The three Suffield Aggregate samples have arsenic levels above (within 25 percent) of the sediment reference value.

The reported arsenic values, ranging from 12.2 mg/Kg (Backfill 1) to 32.1 mg/Kg (Suffield Agg Loam), were also screened against available background data for arsenic in soil from a variety of sources (Table 6). The Suffield Aggregate samples are below or within 15 percent of the upper 95 percent confidence interval of the mean cited by ENSR (2008) of 27.9 mg/Kg. All candidate samples are well within the background range of arsenic of 4 to 61.9 mg/Kg for surface soil and 1.6 to 71.3 mg/Kg for subsurface (>2 feet) soil.



Imported Fill Memo
December 15, 2009
Page 3

Arsenic concentrations in the five candidate samples appear to represent background levels based on the following factors:

1. The reported concentrations are well within the range of literature values for eastern Ohio.
2. Levels of naturally occurring arsenic are cited to be the highest in the Eric-Huron Lake Plain eco region in comparison to other eco regions in Ohio (Ohio EPA 2008).
3. The candidate sources are from non-industrial sites.
4. Levels of other metals in the samples appear to fall within background ranges.

In summary, based upon the information provided, the five candidate imported fill materials meet the project criterion set forth for uncontaminated fill.

Attachments: Tables 1 - 6

REFERENCES

ARCADIS 2009. Haley's Ditch Remediation Plan, Lockheed Martin Corporation. Project B0038063. May 15.

Cox-Colvin & Associates, Inc. 1996. Evaluation of Background Metals Concentrations in Ohio Soils. Submitted to Ohio Environmental Protection Agency. June 21.

Ohio Environmental Protection Agency (Ohio EPA) 2009. RCRA Closure Plan Review Guidance, Appendix B Development of Alternate Metals Standards. October.

Ohio EPA 2008. Ecological Risk Assessment Guidance, Ohio EPA Division of Emergency and Remedial Response. Attachment H: Ohio Specific Sediment Reference Values. October.

RiverWorks 2009. Haley's Ditch Stream and Wetland Restoration Plan. Prepared for Lockheed Martin. May 18.

Venteris, Erik R., Ph.D. 2009. Preliminary research data from Summit County. Senior Geologist with Ohio Department of Natural Resources, Division of Geological Survey, Geologic Mapping & Industrial Metals Group. August 18.

Vosnakis, Kelly A.S., and Perry, Elizabeth. 2009. *Background Versus Risk-Based Screening Levels – An Examination of Arsenic Background Soil Concentrations in Seven States*. International Journal of Soil, Sediment, and Water. Article 2, Vol 2, Issue 2.

Table 1
Screening Criteria for Sample Backfill 1

| Constituent Analyte | RSLs (1) | VAP (2) | Backfill Sample | OEPA |
|--|---------------------------|--|---------------------|--------------------------------------|
| | Residential Soil mg/kg | Residential Direct Contact mg/kg | Backfill 1 mg/kg | Sediment Ref. Values (3) mg/kg |
| Acetophenone | 7.8E+03 | 6.3E+03 | 0.076 U | |
| Aluminum | 7.7E+04 | NA | 8500 | 2.90E+04 |
| Antimony (metallic) | 3.1E+01 | 3.0E+01 | 0.099 B | 1.30E+00 |
| Arsenic, Inorganic | 3.9E-01 | 6.7E+00 | 12.2 | 2.50E+01 |
| Atrazine | 2.1E+00 | NA | 0.38 U | NA |
| Barium | 1.5E+04 | 1.5E+04 | 41.3 J | 1.90E+02 |
| Benzaldehyde | 7.8E+03 | NA | 0.38 U | NA |
| Beryllium and compounds | 1.6E+02 | 1.5E+02 | 0.44 | 8.00E-01 |
| Biphenyl, 1,1'- | 3.9E+03 | NA | 0.38 U | NA |
| Bis(2-chloroethoxy)methane | 1.8E+02 | NA | 0.38 U | NA |
| Bis(2-chloroethyl)ether | 1.9E-01 | NA | 0.38 U | NA |
| Bis(2-ethylhexyl)phthalate | 3.5E+01 | 6.2E+02 | 0.38 U | NA |
| Butyl Benzyl Phthalate | 2.6E+02 | 6.2E+02 | 0.38 U | NA |
| Cadmium (Diet) | 7.0E+01 | 7.2E+01 | 0.11 | 7.90E-01 |
| Calcium | NA | NA | 6410 J | 2.10E+04 |
| Caprolactam | 3.1E+04 | NA | 0.38 U | NA |
| Carbazole | NA | 4.3E+02 | 0.38 U | NA |
| Chloro-3-methylphenol, 4- | NA | NA | 0.38 U | NA |
| Chloroaniline, p- | 2.4E+00 | NA | 0.38 U | NA |
| Chloronaphthalene, Beta- | 6.3E+03 | NA | 0.38 U | NA |
| Chlorophenol, 2- | 3.9E+02 | NA | 0.38 U | NA |
| 4-Chlorophenyl phenyl ether | NA | NA | 0.38 U | NA |
| Chromium (III) (Insoluble Salts) | 1.2E+05 | 1.1 E+05 | Not analyzed | NA |
| Chromium VI (particulates) | 2.3E+02 | 2.3 E+02 | Not analyzed | NA |
| Chromium, Total (1:6 ratio Cr VI : Cr III) | 2.8E+02 | NA | 13.5 J | 2.90E+01 |
| Cobalt | 2.3E+01 | 1.4 E+03 | 10.1 | 1.20E+01 |
| Copper | 3.1E+03 | NA | 16.9 J | 3.20E+01 |
| Dibenzofuran | NA | NA | 0.38 U | NA |
| Dichlorobenzidine, 3,3'- | 1.1E+00 | 1.9E+01 | 1.8 U | NA |
| Dichlorophenol, 2,4- | 1.8E+02 | NA | 0.38 U | NA |
| Diethyl Phthalate | 4.9E+04 | 5.0E+04 | 0.38 U | NA |
| Di-n-butyl phthalate | NA | 6.3E+03 | 0.038 U | NA |
| Dinitro-2-methylphenol, 4,6- | NA | NA | 1.8 U | NA |
| Dinitrophenol, 2,4- | 1.2E+02 | NA | 1.8 U | NA |
| Dinitrotoluene, 2,4- | 1.6E+00 | 1.3E+01 | 0.38 U | NA |
| Dinitrotoluene, 2,6- | 6.1E+01 | 1.3E+00 | 0.38 U | NA |
| Di-n-octyl phthalate | NA | 2.5E+03 | 0.38 U | NA |
| Hexachlorobenzene | 3.0E-01 | 5.2E+00 | 0.38 U | NA |
| Hexachlorobutadiene | 6.2E+00 | 1.3E+01 | 0.38 U | NA |
| Hexachlorocyclopentadiene | 3.7E+02 | NA | 1.8 U | NA |
| Hexachloroethane | 3.5E+01 | 6.3E+01 | 0.38 U | NA |
| Iron | 5.5E+04 | NA | 25,100 J | 4.10E+04 |
| Isophorone | 5.1E+02 | 9.1E+03 | 0.38 U | NA |
| ~Lead and Compounds | 4.0E+02 | NA | 12.4 J | 4.70E+01 |
| Magnesium | NA | NA | 4,280 J | 7.10E+03 |
| Manganese (Diet) | NA | NA | 360 J | 1.50E+03 |
| ~Mercury (elemental) | 4.3E+00 | 7.6E+00 | 0.020 B | NA |
| Methylphenol, 2- | NA | NA | 0.38 U | NA |
| Methylphenol, 4- | NA | NA | 0.38 U | NA |
| Molybdenum | 3.9E+02 | NA | 1 | NA |
| Nickel Soluble Salts | 1.5E+03 | 1.5 E+03 | 22.4 J | 3.30E+01 |
| Nitroaniline, 2- | 1.8E+02 | NA | 1.8 U | NA |
| Nitroaniline, 3- | NA | NA | 1.8 U | NA |
| Nitroaniline, 4- | 2.4E+01 | NA | 1.8 U | NA |
| Nitrobenzene | 4.4E+00 | 1.3E+03 | 0.38 U | NA |
| Nitrophenol, 2- | NA | NA | 0.38 U | NA |
| Nitrophenol, 4- | NA | NA | 1.8 U | NA |
| Nitroso-di-N-propylamine, N- | 6.9E-02 | NA | 0.38 U | NA |
| Nitrosodiphenylamine, N- | 9.9E+01 | NA | 0.38 U | NA |
| Oxybis, 2,2- | NA | NA | 0.38 U | NA |
| Pentachlorophenol | 3.0E+00 | 5.5E+01 | 0.38 U | NA |
| Phenanthrene | NA | 1.8E+04 | 0.38 U | NA |
| Phenol | 1.8E+04 | 1.5E+04 | 0.38 U | NA |

Table 1
Screening Criteria for Sample Backfill 1

| Constituent Analyte | RSLs (1) | VAP (2) | Backfill Sample | OEPA |
|---|---------------------------|--|---------------------|--------------------------------------|
| | Residential Soil mg/kg | Residential Direct Contact mg/kg | Backfill 1 mg/kg | Sediment Ref. Values (3) mg/kg |
| Polychlorinated Biphenyls (PCBs) | | | | |
| ~Aroclor 1016 | 3.9E+00 | NA | 0.08 U | NA |
| ~Aroclor 1221 | 1.7E-01 | NA | 0.08 U | NA |
| ~Aroclor 1232 | 1.7E-01 | NA | 0.08 U | NA |
| ~Aroclor 1242 | 2.2E-01 | NA | 0.08 U | NA |
| ~Aroclor 1248 | 2.2E-01 | NA | 0.08 U | NA |
| ~Aroclor 1254 | 2.2E-01 | NA | 0.08 U | NA |
| ~Aroclor 1260 | 2.2E-01 | NA | 0.08 U | NA |
| ~Total | NA | 1.2E+00 | | |
| Polynuclear Aromatic Hydrocarbons (PAHs) | | | | |
| ~Acenaphthene | 3.4E+03 | 3.5E+03 | 0.38 U | NA |
| ~Anthracene | 1.7E+04 | 1.8E+04 | 0.38 U | NA |
| ~Benz[a]anthracene | 1.5E-01 | 1.1E+01 | 0.38 U | NA |
| ~Benzo[a]pyrene | 1.5E-02 | 1.1E+00 | 0.38 U | NA |
| ~Benzo[b]fluoranthene | 1.5E-01 | 1.1E+01 | 0.38 U | NA |
| ~Benzo[ghi]perylene | NA | 1.8E+03 | 0.38 U | NA |
| ~Benzo[k]fluoranthene | 1.5E+00 | 1.1E+02 | 0.38 U | NA |
| ~Chrysene | 1.5E+01 | 1.1E+03 | 0.38 U | NA |
| ~Dibenz[a,h]anthracene | 1.5E-02 | 1.1E+00 | 0.38 U | NA |
| ~Fluoranthene | 2.3E+03 | 2.4E+03 | 0.38 U | NA |
| ~Fluorene | 2.3E+03 | 2.4E+03 | 0.38 U | NA |
| ~Indeno[1,2,3-cd]pyrene | 1.5E-01 | 1.1E+01 | 0.38 U | NA |
| ~Methylnaphthalene, 2- | 3.1E+02 | 4.1E+03 | 0.38 U | NA |
| ~Naphthalene | 3.9E+00 | 6.9E+01 | 0.38 U | NA |
| ~Pyrene | 1.7E+03 | 1.8E+03 | 0.38 U | NA |
| Potassium | NA | NA | 1,370 J | 6.80E+03 |
| Selenium | 3.9E+02 | 3.8 E+02 | 0.57 | 1.70E+00 |
| Silver | 3.9E+02 | 3.8 E+02 | 0.043 B | 4.30E-01 |
| Sodium | NA | NA | 55.5 B | |
| Thallium (Soluble Salts) | 5.1E+00 | 6.1E+00 | 0.15 | 4.70E+00 |
| Trichlorophenol, 2,4,5- | 6.1E+03 | 6.3E+03 | 0.38 U | NA |
| Trichlorophenol, 2,4,6- | 4.4E+01 | 7.0E+02 | 0.38 U | NA |
| Vanadium and Compounds | 3.9E+02 | 7.7E+02 | 15.3 | 4.00E+01 |
| Zinc (Metallic) | 2.3E+04 | 2.3E+04 | 54.6 J | 1.60E+02 |

Notes:

NA = Not available

J and B are data qualifiers that vary depending upon the analyses. See individual lab reports for explanations.

U = Constituent was not detected above the reporting limit.

(1) = Regional Screening Levels from US EPA Region 9 Preliminary Remediation Goals, April 2009.

(2) = Ohio EPA Voluntary Action Program Generic Numerical Standards OAC 3745-300-08.

(3) = Ohio EPA Division of Emergency & Remedial Response, Ecological Risk Assessment Guidance, April 2008.

Table 2
Screening Criteria for Sample Backfill 2

| Constituent Analyte | RSLs (1) | VAP (2) | Backfill | OEPA |
|---|---------------------|------------------------------------|------------|--------------------------------|
| | Residential Soil | Residential Direct Contact Soil | Backfill 2 | Sediment Ref. Values (3) |
| | mg/kg | mg/kg | mg/kg | mg/kg |
| Acetone | 6.1E+04 | 6.40 E+04 | 1.0E-01 | NA |
| Benzene | 1.1E+00 | 6.40 E+01 | 9.8E-04 J | NA |
| Bromodichloromethane | 2.8E-01 | NA | 3.4E-03 U | NA |
| Bromoform | 6.1E+01 | NA | 3.4E-03 U | NA |
| Bromomethane | 7.9E+00 | NA | 3.4E-03 U | NA |
| Carbon Disulfide | 6.7E+02 | 1.40E+03 | 4.5E-03 | NA |
| Carbon Tetrachloride | 2.5E-01 | 5.5 | 3.4E-03 U | NA |
| Chlorobenzene | 3.1E+02 | 4.10E+02 | 3.4E-03 U | NA |
| Chloroethane | NA | 3.7 E+03 | 3.4E-03 U | NA |
| Chloroform | 3.0E-01 | 6.6 | 3.4E-03 U | NA |
| Chloromethane | 1.2E+02 | NA | 3.4E-03 U | NA |
| Cyclohexane | 7.2E+03 | NA | 7.6E-04 J | NA |
| Dibromo-3-chloropropane, 1,2- | 5.6E-03 | NA | 6.8E-03 U | NA |
| Dibromochloromethane | 7.0E-01 | 1.30E+02 | 3.4E-03 U | NA |
| Dibromoethane, 1,2- | 3.4E-02 | NA | 3.4E-03 U | NA |
| Dichlorobenzene, 1,2- | 2.0E+03 | 2.30E+03 | 3.4E-03 U | NA |
| Dichlorobenzene, 1,3- | NA | NA | 3.4E-03 U | NA |
| Dichlorobenzene, 1,4- | 2.6E+00 | 6.00E+00 | 3.4E-03 U | NA |
| Dichlorodifluoromethane | 1.9E+02 | 3.80E+02 | 3.4E-03 U | NA |
| Dichloroethane, 1,1- | 3.4E+00 | 2.00E+03 | 3.4E-03 U | NA |
| Dichloroethane, 1,2- | 4.5E-01 | 8.70E+00 | 3.4E-03 U | NA |
| Dichloroethylene, 1,1- | 2.5E+02 | 4.10E+02 | 3.4E-03 U | NA |
| Dichloroethylene, 1,2-cis- | 7.8E+02 | 7.60E+02 | 3.4E-03 U | NA |
| Dichloroethylene, 1,2-trans- | 1.1E+02 | 1.80E+02 | 3.4E-03 U | NA |
| Dichloropropane, 1,2- | 9.3E-01 | 1.90E+01 | 3.4E-03 U | NA |
| Dichloropropene, 1,3-cis- | NA | NA | 3.4E-03 U | NA |
| Dichloropropene, 1,3-trans- | NA | NA | 3.4E-03 U | NA |
| Ethylbenzene | 5.7E+00 | 3.6 E+03 | 3.4E-03 U | NA |
| 2-Hexanone | NA | NA | 1.4E-02 U | NA |
| Isopropylbenzene | NA | 2.70E+03 | 3.4E-03 U | NA |
| Methyl Acetate | 7.8E+04 | NA | 6.8E-03 U | NA |
| Methylcyclohexane | NA | NA | 1.0E-03 J | NA |
| Methyl Ethyl Ketone (2-Butanone) | 2.8E+04 | 3.30E+04 | 8.6E-03 J | NA |
| Methyl Isobutyl Ketone (4-methyl-2-pentanone) | 5.3E+03 | 3.70E+04 | 1.4E-02 U | NA |
| Methyl tert-Butyl Ether (MTBE) | 3.9E+01 | 8.50E+02 | 1.4E-02 U | NA |
| Methylene Chloride | 1.1E+01 | 2.50E+02 | 3.4E-03 U | NA |
| Styrene | 6.5E+03 | 9.50E+03 | 3.4E-03 U | NA |
| Tetrachloroethane, 1,1,2,2- | 5.9E-01 | 1.10E+01 | 3.4E-03 U | NA |
| Tetrachloroethylene | 5.7E-01 | 1.70E+01 | 3.4E-03 U | NA |
| Toluene | 5.0E+03 | 5.1 E+03 | 1.7E-03 J | NA |
| Trichloro-1,2,2-trifluoroethane, 1,1,2- | 4.3E+04 | NA | 3.4E-03 U | NA |
| Trichlorobenzene, 1,2,4- | 8.7E+01 | NA | 3.4E-03 U | NA |
| Trichloroethane, 1,1,1- | 9.0E+03 | 6.10E+03 | 3.4E-03 U | NA |
| Trichloroethane, 1,1,2- | 1.1E+00 | 2.50E+01 | 3.4E-03 U | NA |
| Trichloroethylene | 2.8E+00 | 6.50E+01 | 3.4E-03 U | NA |
| Trichlorofluoromethane | 8.0E+02 | 1.20E+03 | 3.4E-03 U | NA |
| Vinyl Chloride | 6.0E-02 | 4.60E+00 | 3.4E-03 U | NA |
| Xylenes, Total | NA | 1.00 E+03 | 1.1E-03 J | NA |
| Acenaphthylene | NA | 3500 | 3.7E-01 U | NA |
| Acetophenone | 7.8E+03 | 6.3E+03 | 7.4E-02 U | NA |
| Aluminum | 7.7E+04 | NA | 5.8E+03 J | 2.90E+04 |
| Antimony (metallic) | 3.1E+01 | 3.0E+01 | 2.1E-01 B | 1.30E+00 |
| Arsenic, Inorganic | 3.9E-01 | 6.7E+00 | 1.3E+01 | 2.50E+01 |

Table 2
Screening Criteria for Sample Backfill 2

| Constituent Analyte | RSLs (1) | VAP (2) | Backfill | OEPA |
|--|---------------------|------------------------------------|------------|--------------------------------|
| | Residential Soil | Residential Direct Contact Soil | Backfill 2 | Sediment Ref. Values (3) |
| | mg/kg | mg/kg | mg/kg | mg/kg |
| Atrazine | 2.1E+00 | NA | 3.7E-01 U | NA |
| Barium | 1.5E+04 | 1.5E+04 | 4.8E+01 J | 1.90E+02 |
| Benzaldehyde | 7.8E+03 | NA | 3.7E-01 U | NA |
| Beryllium and compounds | 1.6E+02 | 1.5E+02 | 3.0E-01 | 8.00E-01 |
| Biphenyl, 1,1'- | 3.9E+03 | NA | 3.7E-01 U | NA |
| Bis(2-chloroethoxy)methane | 1.8E+02 | NA | 3.7E-01 U | NA |
| Bis(2-chloroethyl)ether | 1.9E-01 | NA | 3.7E-01 U | NA |
| Bis(2-ethylhexyl)phthalate | 3.5E+01 | 6.2E+02 | 2.0E-02 J | NA |
| 4-Bromophenyl phenyl ether | NA | NA | 3.7E-01 U | NA |
| Butyl Benzyl Phthlate | 2.6E+02 | 6.2E+02 | 3.7E-01 U | NA |
| Cadmium (Diet) | 7.0E+01 | 7.2E+01 | 3.1E-01 | 7.90E-01 |
| Calcium | NA | NA | 5.6E+03 J | 2.10E+04 |
| Caprolactam | 3.1E+04 | NA | 3.7E-01 U | NA |
| Carbazole | NA | 4.3E+02 | 3.7E-01 U | NA |
| Chloro-3-methylphenol, 4- | NA | NA | 3.7E-01 U | NA |
| Chloroaniline, p- | 2.4E+00 | NA | 3.7E-01 U | NA |
| Chloronaphthalene, Beta- | 6.3E+03 | NA | 3.7E-01 U | NA |
| Chlorophenol, 2- | 3.9E+02 | NA | 3.7E-01 U | NA |
| 4-Chlorophenyl phenyl ether | NA | NA | 3.7E-01 U | NA |
| Chromium, Total (1:6 ratio Cr VI : Cr III) | 2.8E+02 | NA | 9.0E+00 J | 2.90E+01 |
| Cobalt | 2.3E+01 | 1.4 E+03 | 6.3E+00 | 1.20E+01 |
| Copper | 3.1E+03 | NA | 2.2E+01 J | 3.20E+01 |
| Dibenzofuran | NA | NA | 3.7E-01 U | NA |
| Dichlorobenzidine, 3,3'- | 1.1E+00 | 1.9E+01 | 1.8E+00 U | NA |
| Dichlorophenol, 2,4- | 1.8E+02 | NA | 3.7E-01 U | NA |
| Diethyl Phthalate | 4.9E+04 | 5.0E+04 | 3.7E-01 U | NA |
| Dimethylphenol, 2,4- | 1.2E+03 | 1.3E+03 | 3.7E-01 U | NA |
| Dimethyl phthalate | NA | 3.0E+03 | 3.7E-01 U | NA |
| Di-n-butyl phthalate | NA | 6.3E+03 | 3.7E-01 U | NA |
| Dinitro-2-methylphenol, 4,6- | NA | NA | 1.8E+00 U | NA |
| Dinitrophenol, 2,4- | 1.2E+02 | NA | 1.8E+00 U | NA |
| Dinitrotoluene, 2,4- | 1.6E+00 | 1.3E+01 | 3.7E-01 U | NA |
| Dinitrotoluene, 2,6- | 6.1E+01 | 1.3E+00 | 3.7E-01 U | NA |
| Di-n-octyl phthalate | NA | 2.5E+03 | 3.7E-01 U | NA |
| Hexachlorobenzene | 3.0E-01 | 5.2E+00 | 3.7E-01 U | NA |
| Hexachlorobutadiene | 6.2E+00 | 1.3E+01 | 3.7E-01 U | NA |
| Hexachlorocyclopentadiene | 3.7E+02 | NA | 3.7E-01 U | NA |
| Hexachloroethane | 3.5E+01 | 6.3E+01 | 1.8E+00 U | NA |
| Iron | 5.5E+04 | NA | 1.8E+04 J | 4.10E+04 |
| Isophorone | 5.1E+02 | 9.1E+03 | 3.7E-01 U | NA |
| ~Lead and Compounds | 4.0E+02 | NA | 3.6E+01 J | 4.70E+01 |
| Magnesium | NA | NA | 2.9E+03 J | 7.10E+03 |
| Manganese (Water) | 1.8E+03 | NA | 6.4E+02 J | 1.50E+03 |
| ~Mercury (elemental) | 4.3E+00 | 7.6E+00 | 2.9E-02 B | 1.20E-01 |
| Methylphenol, 2- | NA | NA | 3.7E-01 U | NA |
| Methylphenol, 4- | NA | NA | 3.7E-01 U | NA |
| Molybdenum | 3.9E+02 | NA | 1.4E+00 | NA |
| Nickel Soluble Salts | 1.5E+03 | 1.5 E+03 | 1.4E+01 | 3.30E+01 |
| Nitroaniline, 2- | 1.8E+02 | NA | 1.8E+00 U | NA |
| Nitroaniline, 3- | NA | NA | 1.8E+00 U | NA |
| Nitroaniline, 4- | 2.4E+01 | NA | 1.8E+00 U | NA |
| Nitrobenzene | 4.4E+00 | 1.3E+03 | 3.7E-01 U | NA |
| Nitrophenol, 2- | NA | NA | 3.7E-01 U | NA |

Table 2
Screening Criteria for Sample Backfill 2

| Constituent Analyte | RSLs (1) | VAP (2) | Backfill | OEPA Sediment Ref. Values (3) |
|---|------------------------------|---|---------------------|--|
| | Residential Soil mg/kg | Residential Direct Contact Soil mg/kg | Backfill 2 mg/kg | mg/kg |
| Nitrophenol, 4- | NA | NA | 1.8E+00 U | NA |
| Nitroso-di-N-propylamine, N- | 6.9E-02 | NA | 3.7E-01 U | NA |
| Nitrosodiphenylamine, N- | 9.9E+01 | NA | 3.7E-01 U | NA |
| Oxybis, 2,2- | NA | NA | 3.7E-01 U | NA |
| Pentachlorophenol | 3.0E+00 | 5.5E+01 | 3.7E-01 U | NA |
| Phenanthrene | NA | 1.8E+04 | 1.3E-01 J, B | NA |
| Phenol | 1.8E+04 | 1.5E+04 | 3.7E-01 U | NA |
| Polychlorinated Biphenyls (PCBs) | | | | NA |
| ~Aroclor 1016 | 3.9E+00 | NA | 7.8E-02 U | NA |
| ~Aroclor 1221 | 1.7E-01 | NA | 7.8E-02 U | NA |
| ~Aroclor 1232 | 1.7E-01 | NA | 7.8E-02 U | NA |
| ~Aroclor 1242 | 2.2E-01 | NA | 7.8E-02 U | NA |
| ~Aroclor 1248 | 2.2E-01 | NA | 7.8E-02 U | NA |
| ~Aroclor 1254 | 2.2E-01 | NA | 7.8E-02 U | NA |
| ~Aroclor 1260 | 2.2E-01 | NA | 7.8E-02 U | NA |
| ~Aroclor 1268 | NA | NA | 7.8E-02 U | NA |
| ~Total | NA | 1.2E+00 | | NA |
| Polynuclear Aromatic Hydrocarbons (PAHs) | | | | NA |
| ~Acenaphthene | 3.4E+03 | 3.5E+03 | 8.1E-03 J | NA |
| ~Anthracene | 1.7E+04 | 1.8E+04 | 3.2E-02 J, B | NA |
| ~Benz[a]anthracene | 1.5E-01 | 1.1E+01 | 1.5E-01 J, B | NA |
| ~Benzo[a]pyrene | 1.5E-02 | 1.1E+00 | 1.5E-01 J, B | NA |
| ~Benzo[b]fluoranthene | 1.5E-01 | 1.1E+01 | 2.0E-01 J, B | NA |
| ~Benzo[ghi]perylene | NA | 1.8E+03 | 1.0E-01 J, B | NA |
| ~Benzo[k]fluoranthene | 1.5E+00 | 1.1E+02 | 9.2E-02 J, B | NA |
| ~Chrysene | 1.5E+01 | 1.1E+03 | 1.7E-01 J, B | NA |
| ~Dibenz[a,h]anthracene | 1.5E-02 | 1.1E+00 | 2.2E-02 J, B | NA |
| ~Fluoranthene | 2.3E+03 | 2.4E+03 | 3.0E-01 J, B | NA |
| ~Fluorene | 2.3E+03 | 2.4E+03 | 9.8E-03 J, B | NA |
| ~Indeno[1,2,3-cd]pyrene | 1.5E-01 | 1.1E+01 | 9.1E-02 J, B | NA |
| ~Methylnaphthalene, 2- | 3.1E+02 | 4.1E+03 | 3.7E-01 U | NA |
| ~Naphthalene | 3.9E+00 | 6.9E+01 | 3.7E-01 U | NA |
| ~Pyrene | 1.7E+03 | 1.8E+03 | 2.7E-01 J, B | NA |
| Potassium | NA | NA | 5.3E+02 J | 6.80E+03 |
| Selenium | 3.9E+02 | 3.8 E+02 | 6.2E-01 | 1.70E+00 |
| Silver | 3.9E+02 | 3.8 E+02 | 4.2E-02 B | 4.30E-01 |
| Sodium | NA | NA | 3.6E+01 B,J | NA |
| Thallium (Soluble Salts) | 5.1E+00 | 6.1E+00 | 1.7E-01 | 4.70E+00 |
| Trichlorophenol, 2,4,5- | 6.1E+03 | 6.3E+03 | 3.7E-01 U | NA |
| Trichlorophenol, 2,4,6- | 4.4E+01 | 7.0E+02 | 3.7E-01 U | NA |
| Vanadium and Compounds | 3.9E+02 | 7.7E+02 | 1.2E+01 | 4.00E+01 |
| Zinc (Metallic) | 2.3E+04 | 2.3E+04 | 9.0E+01 J | 1.60E+02 |
| alpha-BHC | 7.7E-02 | NA | 3.8E-03 U | NA |
| beta-BHC | 2.7E-01 | NA | 3.8E-03 U | NA |
| delta-BHC | NA | NA | 3.8E-03 U | NA |
| gamma-BHC (Lindane) | 5.2E-01 | 8.7E+00 | 3.8E-03 U | NA |
| Heptachlor | 1.1E-01 | 1.8E+00 | 3.8E-03 U | NA |
| Aldrin | 2.9E-02 | NA | 3.8E-03 U | NA |
| Heptachlor epoxide | 5.3E-02 | 8.1E-01 | 3.8E-03 U | NA |
| Endosulfan I | 3.7E+02 | NA | 3.8E-03 U | NA |
| Dieldrin | 3.0E-02 | NA | 3.8E-03 U | NA |
| 4,4'-DDE | 1.4E+00 | 3.0E+01 | 3.7E-03 J | NA |
| Endrin | 1.8E+01 | 1.9E+01 | 3.8E-03 U | NA |

Table 2
Screening Criteria for Sample Backfill 2

| Constituent Analyte | RSLs (1) | VAP (2) | Backfill | OEPA |
|----------------------------|------------------|---------------------------------|--------------|--------------------------|
| | Residential Soil | Residential Direct Contact Soil | Backfill 2 | Sediment Ref. Values (3) |
| | mg/kg | mg/kg | mg/kg | mg/kg |
| Endosulfan II | NA | NA | 3.8E-03 U | NA |
| 4,4'-DDD | 2.0E+00 | 4.2E+01 | 3.8E-03 U | NA |
| Endosulfan sulfate | NA | NA | 3.8E-03 U | NA |
| 4,4'-DDT | 1.7E+00 | 3.0E+01 | 2.5E-03 J | NA |
| Methoxychlor | 3.1E+02 | 3.1E+02 | 7.3E-03 U | NA |
| Endrin ketone | NA | NA | 3.8E-03 U | NA |
| Endrin aldehyde | NA | NA | 3.8E-03 U | NA |
| alpha-chlordane | NA | NA | 3.8E-03 U | NA |
| gamma-chlordane | NA | NA | 3.8E-03 U | NA |
| Toxaphene | 4.4E-01 | 7.8E+00 | 1.5E-01 U | NA |
| 2,4-D | NA | NA | 8.9E-02 U | NA |
| 2,4-DB | NA | NA | 8.9E-02 U | NA |
| 2,4,5-TP (Silvex) | NA | 5.0E+02 | 2.2E-02 U | NA |
| 2,4,5-T | NA | NA | 2.2E-02 U | NA |
| Dalapon | 1.8E+03 | NA | 2.3E-02 J, B | NA |
| Dicamba | 1.8E+03 | NA | 4.5E-02 U | NA |
| Dichlorprop | NA | NA | 8.9E-02 U | NA |
| Dinoseb | 6.1E+01 | NA | 1.3E-02 U | NA |
| MCPA | 3.1E+01 | NA | 8.9E+00 U | NA |
| MCPD | 6.1E+01 | NA | 8.9E+00 U | NA |

Notes:

NA = Not available

J and B are data qualifiers that vary depending upon the analyses. See individual lab reports for explanations.

U = Constituent was not detected above the reporting limit.

(1) = Regional Screening Levels from US EPA Region 9 Preliminary Remediation Goals, April 2009.

(2) = Ohio EPA Voluntary Action Program Generic Numerical Standards OAC 3745-300-08.

(3) = Ohio EPA Division of Emergency & Remedial Response, Ecological Risk Assessment Guidance, April 2008.

Table 3
Screening Criteria for Sample Suffield Agg Loam

| Constituent Analyte | RSLs (1) | VAP (2) | Backfill | OEPA |
|---|------------------|---------------------------------|-------------------|--------------------------|
| | Residential Soil | Residential Direct Contact Soil | Suffield Agg Loam | Sediment Ref. Values (3) |
| | mg/kg | mg/kg | mg/kg | mg/kg |
| Acetone | 6.1E+04 | 6.40 E+04 | 8.8E-02 | NA |
| Benzene | 1.1E+00 | 6.40 E+01 | 5.4E-04 J | NA |
| Bromodichloromethane | 2.8E-01 | NA | 5.4E-03 U | NA |
| Bromoform | 6.1E+01 | NA | 5.4E-03 U | NA |
| Bromomethane | 7.9E+00 | NA | 5.4E-03 U | NA |
| Carbon Disulfide | 6.7E+02 | 1.40E+03 | 5.4E-03 U | NA |
| Carbon Tetrachloride | 2.5E-01 | 5.5 | 5.4E-03 U | NA |
| Chlorobenzene | 3.1E+02 | 4.10E+02 | 5.4E-03 U | NA |
| Chloroethane | NA | 3.7 E+03 | 5.4E-03 U | NA |
| Chloroform | 3.0E-01 | 6.6 | 5.4E-03 U | NA |
| Chloromethane | 1.2E+02 | NA | 5.4E-03 U | NA |
| Cyclohexane | 7.2E+03 | NA | 1.1E-02 U | NA |
| Dibromo-3-chloropropane, 1,2- | 5.6E-03 | NA | 1.1E-02 U | NA |
| Dibromochloromethane | 7.0E-01 | 1.30E+02 | 5.4E-03 U | NA |
| Dibromoethane, 1,2- | 3.4E-02 | NA | 5.4E-03 U | NA |
| Dichlorobenzene, 1,2- | 2.0E+03 | 2.30E+03 | 5.4E-03 U | NA |
| Dichlorobenzene, 1,3- | NA | NA | 5.4E-03 U | NA |
| Dichlorobenzene, 1,4- | 2.6E+00 | 6.00E+00 | 5.4E-03 U | NA |
| Dichlorodifluoromethane | 1.9E+02 | 3.80E+02 | 5.4E-03 U | NA |
| Dichloroethane, 1,1- | 3.4E+00 | 2.00E+03 | 5.4E-03 U | NA |
| Dichloroethane, 1,2- | 4.5E-01 | 8.70E+00 | 5.4E-03 U | NA |
| Dichloroethylene, 1,1- | 2.5E+02 | 4.10E+02 | 5.4E-03 U | NA |
| Dichloroethylene, 1,2-cis- | 7.8E+02 | 7.60E+02 | 5.4E-03 U | NA |
| Dichloroethylene, 1,2-trans- | 1.1E+02 | 1.80E+02 | 5.4E-03 U | NA |
| Dichloropropane, 1,2- | 9.3E-01 | 1.90E+01 | 5.4E-03 U | NA |
| Dichloropropene, 1,3-cis- | NA | NA | 5.4E-03 U | NA |
| Dichloropropene, 1,3-trans- | NA | NA | 5.4E-03 U | NA |
| Ethylbenzene | 5.7E+00 | 3.6 E+03 | 5.4E-03 U | NA |
| 2-Hexanone | NA | NA | 2.2E-02 U | NA |
| Isopropylbenzene | NA | 2.70E+03 | 5.4E-03 U | NA |
| Methyl Acetate | 7.8E+04 | NA | 1.1E-02 U | NA |
| Methylcyclohexane | NA | NA | 1.1E-02 U | NA |
| Methyl Ethyl Ketone (2-Butanone) | 2.8E+04 | 3.30E+04 | 7.4E-03 J | NA |
| Methyl Isobutyl Ketone (4-methyl-2-pentanone) | 5.3E+03 | 3.70E+04 | 2.2E-02 U | NA |
| Methyl tert-Butyl Ether (MTBE) | 3.9E+01 | 8.50E+02 | 2.2E-02 U | NA |
| Methylene Chloride | 1.1E+01 | 2.50E+02 | 5.4E-03 U | NA |
| Styrene | 6.5E+03 | 9.50E+03 | 5.4E-03 U | NA |
| Tetrachloroethane, 1,1,2,2- | 5.9E-01 | 1.10E+01 | 5.4E-03 U | NA |
| Tetrachloroethylene | 5.7E-01 | 1.70E+01 | 5.4E-03 U | NA |
| Toluene | 5.0E+03 | 5.1 E+03 | 8.1E-04 J | NA |
| Trichloro-1,2,2-trifluoroethane, 1,1,2- | 4.3E+04 | NA | 5.4E-03 U | NA |
| Trichlorobenzene, 1,2,4- | 8.7E+01 | NA | 5.4E-03 U | NA |
| Trichloroethane, 1,1,1- | 9.0E+03 | 6.10E+03 | 5.4E-03 U | NA |
| Trichloroethane, 1,1,2- | 1.1E+00 | 2.50E+01 | 5.4E-03 U | NA |
| Trichloroethylene | 2.8E+00 | 6.50E+01 | 5.4E-03 U | NA |
| Trichlorofluoromethane | 8.0E+02 | 1.20E+03 | 5.4E-03 U | NA |
| Vinyl Chloride | 6.0E-02 | 4.60E+00 | 5.4E-03 U | NA |
| Xylenes, Total | NA | 1.00 E+03 | 1.1E-02 U | NA |
| Acenaphthylene | NA | 3500 | 4.5E-01 U | NA |
| Acetophenone | 7.8E+03 | 6.3E+03 | 9.1E-02 U | NA |
| Aluminum | 7.7E+04 | NA | 7.7E+03 J | 2.90E+04 |
| Antimony (metallic) | 3.1E+01 | 3.0E+01 | 1.7E-01 B | 1.30E+00 |
| Arsenic, Inorganic | 3.9E-01 | 6.7E+00 | 3.21E+01 | 2.50E+01 |

Table 3
Screening Criteria for Sample Suffield Agg Loam

| Constituent Analyte | RSLs (1) | VAP (2) | Backfill | OEPA |
|--|---------------------|------------------------------------|----------------------|--------------------------------|
| | Residential Soil | Residential Direct Contact Soil | Suffield Agg Loam | Sediment Ref. Values (3) |
| | mg/kg | mg/kg | mg/kg | mg/kg |
| Atrazine | 2.1E+00 | NA | 4.5E-01 U | NA |
| Barium | 1.5E+04 | 1.5E+04 | 1.6E+02 J | 1.90E+02 |
| Benzaldehyde | 7.8E+03 | NA | 4.5E-01 U | NA |
| Beryllium and compounds | 1.6E+02 | 1.5E+02 | 5.4E-01 | 8.00E-01 |
| Biphenyl, 1,1'- | 3.9E+03 | NA | 4.5E-01 U | NA |
| Bis(2-chloroethoxy)methane | 1.8E+02 | NA | 4.5E-01 U | NA |
| Bis(2-chloroethyl)ether | 1.9E-01 | NA | 4.5E-01 U | NA |
| Bis(2-ethylhexyl)phthalate | 3.5E+01 | 6.2E+02 | 4.5E-01 U | NA |
| 4-Bromophenyl phenyl ether | NA | NA | 4.5E-01 U | NA |
| Butyl Benzyl Phthlate | 2.6E+02 | 6.2E+02 | 4.5E-01 U | NA |
| Cadmium (Diet) | 7.0E+01 | 7.2E+01 | 3.8E-01 | 7.90E-01 |
| Calcium | NA | NA | 5.1E+03 J | 2.10E+04 |
| Caprolactam | 3.1E+04 | NA | 4.5E-01 U | NA |
| Carbazole | NA | 4.3E+02 | 4.5E-01 U | NA |
| Chloro-3-methylphenol, 4- | NA | NA | 4.5E-01 U | NA |
| Chloroaniline, p- | 2.4E+00 | NA | 4.5E-01 U | NA |
| Chloronaphthalene, Beta- | 6.3E+03 | NA | 4.5E-01 U | NA |
| Chlorophenol, 2- | 3.9E+02 | NA | 4.5E-01 U | NA |
| 4-Chlorophenyl phenyl ether | NA | NA | 4.5E-01 U | NA |
| Chromium, Total (1:6 ratio Cr VI : Cr III) | 2.8E+02 | NA | 1.1E+01 J | 2.90E+01 |
| Cobalt | 2.3E+01 | 1.4 E+03 | 3.9E+00 | 1.20E+01 |
| Copper | 3.1E+03 | NA | 3.0E+01 J | 3.20E+01 |
| Dibenzofuran | NA | NA | 4.5E-01 U | NA |
| Dichlorobenzidine, 3,3'- | 1.1E+00 | 1.9E+01 | 2.2E+00 U | NA |
| Dichlorophenol, 2,4- | 1.8E+02 | NA | 4.5E-01 U | NA |
| Diethyl Phthalate | 4.9E+04 | 5.0E+04 | 4.5E-01 U | NA |
| Dimethylphenol, 2,4- | 1.2E+03 | 1.3E+03 | 4.5E-01 U | NA |
| Dimethyl phthalate | NA | 3.0E+03 | 4.5E-01 U | NA |
| Di-n-butyl phthalate | NA | 6.3E+03 | 4.5E-01 U | NA |
| Dinitro-2-methylphenol, 4,6- | NA | NA | 2.2E+00 U | NA |
| Dinitrophenol, 2,4- | 1.2E+02 | NA | 2.2E+00 U | NA |
| Dinitrotoluene, 2,4- | 1.6E+00 | 1.3E+01 | 4.5E-01 U | NA |
| Dinitrotoluene, 2,6- | 6.1E+01 | 1.3E+00 | 4.5E-01 U | NA |
| Di-n-octyl phthalate | NA | 2.5E+03 | 4.5E-01 U | NA |
| Hexachlorobenzene | 3.0E-01 | 5.2E+00 | 4.5E-01 U | NA |
| Hexachlorobutadiene | 6.2E+00 | 1.3E+01 | 4.5E-01 U | NA |
| Hexachlorocyclopentadiene | 3.7E+02 | NA | 2.2E+00 U | NA |
| Hexachloroethane | 3.5E+01 | 6.3E+01 | 4.5E-01 U | NA |
| Iron | 5.5E+04 | NA | 2.4E+04 J | 4.10E+04 |
| Isophorone | 5.1E+02 | 9.1E+03 | 4.5E-01 U | NA |
| ~Lead and Compounds | 4.0E+02 | NA | 1.7E+01 J | 4.70E+01 |
| Magnesium | NA | NA | 1.6E+03 J | 7.10E+03 |
| Manganese (Water) | 1.8E+03 | NA | 3.6E+02 J | 1.50E+03 |
| ~Mercury (elemental) | 4.3E+00 | 7.6E+00 | 9.1E-02 B | 1.20E-01 |
| Methylphenol, 2- | NA | NA | 4.5E-01 U | NA |
| Methylphenol, 4- | NA | NA | 4.5E-01 U | NA |
| Molybdenum | 3.9E+02 | NA | 3.3E+00 | NA |
| Nickel Soluble Salts | 1.5E+03 | 1.5 E+03 | 1.1E+01 | 3.30E+01 |
| Nitroaniline, 2- | 1.8E+02 | NA | 2.2E+00 U | NA |
| Nitroaniline, 3- | NA | NA | 2.2E+00 U | NA |
| Nitroaniline, 4- | 2.4E+01 | NA | 2.2E+00 U | NA |
| Nitrobenzene | 4.4E+00 | 1.3E+03 | 4.5E-01 U | NA |
| Nitrophenol, 2- | NA | NA | 4.5E-01 U | NA |

Table 3
Screening Criteria for Sample Suffield Agg Loam

| Constituent | RSLs (1) | VAP (2) | Backfill | OEPA |
|---|------------------|---------------------------------|-------------------|--------------------------|
| Analyte | Residential Soil | Residential Direct Contact Soil | Suffield Agg Loam | Sediment Ref. Values (3) |
| | mg/kg | mg/kg | mg/kg | mg/kg |
| Nitrophenol, 4- | NA | NA | 2.2E+00 U | NA |
| Nitroso-di-N-propylamine, N- | 6.9E-02 | NA | 4.5E-01 U | NA |
| Nitrosodiphenylamine, N- | 9.9E+01 | NA | 4.5E-01 U | NA |
| Oxybis, 2,2- | NA | NA | 4.5E-01 U | NA |
| Pentachlorophenol | 3.0E+00 | 5.5E+01 | 4.5E-01 U | NA |
| Phenanthrene | NA | 1.8E+04 | 9.5E-03 J, B | NA |
| Phenol | 1.8E+04 | 1.5E+04 | 4.5E-01 U | NA |
| Polychlorinated Biphenyls (PCBs) | | | | NA |
| ~Aroclor 1016 | 3.9E+00 | NA | 9.6E-02 U | NA |
| ~Aroclor 1221 | 1.7E-01 | NA | 9.6E-02 U | NA |
| ~Aroclor 1232 | 1.7E-01 | NA | 9.6E-02 U | NA |
| ~Aroclor 1242 | 2.2E-01 | NA | 9.6E-02 U | NA |
| ~Aroclor 1248 | 2.2E-01 | NA | 9.6E-02 U | NA |
| ~Aroclor 1254 | 2.2E-01 | NA | 9.6E-02 U | NA |
| ~Aroclor 1260 | 2.2E-01 | NA | 9.6E-02 U | NA |
| ~Aroclor 1268 | NA | NA | 9.6E-02 U | NA |
| ~Total | NA | 1.2E+00 | | NA |
| Polynuclear Aromatic Hydrocarbons (PAHs) | | | | NA |
| ~Acenaphthene | 3.4E+03 | 3.5E+03 | 4.5E-01 U | NA |
| ~Anthracene | 1.7E+04 | 1.8E+04 | 4.5E-01 U | NA |
| ~Benz[a]anthracene | 1.5E-01 | 1.1E+01 | 1.7E-02 J, B | NA |
| ~Benzo[a]pyrene | 1.5E-02 | 1.1E+00 | 1.5E-02 J, B | NA |
| ~Benzo[b]fluoranthene | 1.5E-01 | 1.1E+01 | 4.5E-01 U | NA |
| ~Benzo[ghi]perylene | NA | 1.8E+03 | 4.5E-01 U | NA |
| ~Benzo[k]fluoranthene | 1.5E+00 | 1.1E+02 | 4.5E-01 U | NA |
| ~Chrysene | 1.5E+01 | 1.1E+03 | 1.9E-02 J, B | NA |
| ~Dibenz[a,h]anthracene | 1.5E-02 | 1.1E+00 | 4.5E-01 U | NA |
| ~Fluoranthene | 2.3E+03 | 2.4E+03 | 2.8E-02 J, B | NA |
| ~Fluorene | 2.3E+03 | 2.4E+03 | 4.5E-01 U | NA |
| ~Indeno[1,2,3-cd]pyrene | 1.5E-01 | 1.1E+01 | 4.5E-01 U | NA |
| ~Methylnaphthalene, 2- | 3.1E+02 | 4.1E+03 | 4.5E-01 U | NA |
| ~Naphthalene | 3.9E+00 | 6.9E+01 | 4.5E-01 U | NA |
| ~Pyrene | 1.7E+03 | 1.8E+03 | 2.5E-02 J, B | NA |
| Potassium | NA | NA | 5.9E+02 J | 6.80E+03 |
| Selenium | 3.9E+02 | 3.8 E+02 | 1.1E+00 | 1.70E+00 |
| Silver | 3.9E+02 | 3.8 E+02 | 1.3E-01 B | 4.30E-01 |
| Sodium | NA | NA | 6.1E+01 B,J | NA |
| Thallium (Soluble Salts) | 5.1E+00 | 6.1E+00 | 1.5E-01 | 4.70E+00 |
| Trichlorophenol, 2,4,5- | 6.1E+03 | 6.3E+03 | 4.5E-01 U | NA |
| Trichlorophenol, 2,4,6- | 4.4E+01 | 7.0E+02 | 4.5E-01 U | NA |
| Vanadium and Compounds | 3.9E+02 | 7.7E+02 | 1.6E+01 | 4.00E+01 |
| Zinc (Metallic) | 2.3E+04 | 2.3E+04 | 5.7E+01 J | 1.60E+02 |
| alpha-BHC | 7.7E-02 | NA | 1.2E-01 U | NA |
| beta-BHC | 2.7E-01 | NA | 1.2E-01 U | NA |
| delta-BHC | NA | NA | 1.2E-01 U | NA |
| gamma-BHC (Lindane) | 5.2E-01 | 8.7E+00 | 1.2E-01 U | NA |
| Heptachlor | 1.1E-01 | 1.8E+00 | 1.2E-01 U | NA |
| Aldrin | 2.9E-02 | NA | 1.2E-01 U | NA |
| Heptachlor epoxide | 5.3E-02 | 8.1E-01 | 1.2E-01 U | NA |
| Endosulfan I | 3.7E+02 | NA | 1.2E-01 U | NA |
| Dieldrin | 3.0E-02 | NA | 1.2E-01 U | NA |
| 4,4'-DDE | 1.4E+00 | 3.0E+01 | 2.3E-01 | NA |
| Endrin | 1.8E+01 | 1.9E+01 | 1.2E-01 U | NA |

Table 3
Screening Criteria for Sample Suffield Agg Loam

| Constituent | RSLs (1) | VAP (2) | Backfill | OEPA Sediment Ref. Values (3) |
|--------------------|---------------------|------------------------------------|----------------------|--|
| Analyte | Residential Soil | Residential Direct Contact Soil | Suffield Agg Loam | |
| | mg/kg | mg/kg | mg/kg | mg/kg |
| Endosulfan II | NA | NA | 1.2E-01 U | NA |
| 4,4'-DDD | 2.0E+00 | 4.2E+01 | 1.2E-01 U | NA |
| Endosulfan sulfate | NA | NA | 1.2E-01 U | NA |
| 4,4'-DDT | 1.7E+00 | 3.0E+01 | 9.3E-02 J | NA |
| Methoxychlor | 3.1E+02 | 3.1E+02 | 2.3E-01 U | NA |
| Endrin ketone | NA | NA | 1.2E-01 U | NA |
| Endrin aldehyde | NA | NA | 1.2E-01 U | NA |
| alpha-chlordane | NA | NA | 1.2E-01 U | NA |
| gamma-chlordane | NA | NA | 1.2E-01 U | NA |
| Toxaphene | 4.4E-01 | 7.8E+00 | 4.6E+00 U | NA |
| 2,4-D | NA | NA | 1.1E-01 U | NA |
| 2,4-DB | NA | NA | 1.1E-01 U | NA |
| 2,4,5-TP (Silvex) | NA | 5.0E+02 | 2.7E-02 U | NA |
| 2,4,5-T | NA | NA | 2.7E-02 U | NA |
| Dalapon | 1.8E+03 | NA | 3.3E-02 J,B | NA |
| Dicamba | 1.8E+03 | NA | 5.5E-02 U | NA |
| Dichlorprop | NA | NA | 1.1E-01 U | NA |
| Dinoseb | 6.1E+01 | NA | 1.6E-02 U | NA |
| MCPA | 3.1E+01 | NA | 1.1E+01 U | NA |
| MCPP | 6.1E+01 | NA | 1.1E+01 U | NA |

Notes:

NA = Not available

J and B are data qualifiers that vary depending upon the analyses. See individual lab reports for explanations.

U = Constituent was not detected above the reporting limit.

(1) = Regional Screening Levels from US EPA Region 9 Preliminary Remediation Goals, April 2009.

(2) = Ohio EPA Voluntary Action Program Generic Numerical Standards OAC 3745-300-08.

(3) = Ohio EPA Division of Emergency & Remedial Response, Ecological Risk Assessment Guidance, April 2008.

TABLE 4
Screening Criteria for Sample Suffield Egg Peat

| Constituent Analyte | RSLs (1) | VAP (2) | Backfill | OEPA |
|---|---------------------------|---|-------------------------------|---|
| | Residential Soil mg/kg | Residential Direct Contact Soil mg/kg | Suffield Egg Peat mg/kg | Sediment Ref. Values (3) mg/kg |
| | | | | |
| Acetone | 6.1E+04 | 6.40 E+04 | 5.0E-02 | NA |
| Benzene | 1.1E+00 | 6.40 E+01 | 2.7E-03 J | NA |
| Bromodichloromethane | 2.8E-01 | NA | 7.1E-03 U | NA |
| Bromoform | 6.1E+01 | NA | 7.1E-03 U | NA |
| Bromomethane | 7.9E+00 | NA | 7.1E-03 U | NA |
| Carbon Disulfide | 6.7E+02 | 1.40E+03 | 5.7E-02 | NA |
| Carbon Tetrachloride | 2.5E-01 | 5.5 | 7.1E-03 U | NA |
| Chlorobenzene | 3.1E+02 | 4.10E+02 | 7.1E-03 U | NA |
| Chloroethane | NA | 3.7 E+03 | 7.1E-03 U | NA |
| Chloroform | 3.0E-01 | 6.6 | 7.1E-03 U | NA |
| Chloromethane | 1.2E+02 | NA | 7.1E-03 U | NA |
| Cyclohexane | 7.2E+03 | NA | 2.2E-03 J | NA |
| Dibromo-3-chloropropane, 1,2- | 5.6E-03 | NA | 7.1E-03 U | NA |
| Dibromochloromethane | 7.0E-01 | 1.30E+02 | 1.4E-02 U | NA |
| Dibromoethane, 1,2- | 3.4E-02 | NA | 7.1E-03 U | NA |
| Dichlorobenzene, 1,2- | 2.0E+03 | 2.30E+03 | 7.1E-03 U | NA |
| Dichlorobenzene, 1,3- | NA | NA | 7.1E-03 U | NA |
| Dichlorobenzene, 1,4- | 2.6E+00 | 6.00E+00 | 7.1E-03 U | NA |
| Dichlorodifluoromethane | 1.9E+02 | 3.80E+02 | 7.1E-03 U | NA |
| Dichloroethane, 1,1- | 3.4E+00 | 2.00E+03 | 7.1E-03 U | NA |
| Dichloroethane, 1,2- | 4.5E-01 | 8.70E+00 | 7.1E-03 U | NA |
| Dichloroethylene, 1,1- | 2.5E+02 | 4.10E+02 | 7.1E-03 U | NA |
| Dichloroethylene, 1,2-cis- | 7.8E+02 | 7.60E+02 | 7.1E-03 U | NA |
| Dichloroethylene, 1,2-trans- | 1.1E+02 | 1.80E+02 | 7.1E-03 U | NA |
| Dichloropropane, 1,2- | 9.3E-01 | 1.90E+01 | 7.1E-03 U | NA |
| Dichloropropene, 1,3-cis- | NA | NA | 7.1E-03 U | NA |
| Dichloropropene, 1,3-trans- | NA | NA | 7.1E-03 U | NA |
| Ethylbenzene | 5.7E+00 | 3.6 E+03 | 1.6E-03 J | NA |
| 2-Hexanone | NA | NA | 2.8E-02 U | NA |
| Isopropylbenzene | NA | 2.70E+03 | 7.1E-03 U | NA |
| Methyl Acetate | 7.8E+04 | NA | 1.4E-02 U | NA |
| Methylcyclohexane | NA | NA | 3.1E-03 J | NA |
| Methyl Ethyl Ketone (2-Butanone) | 2.8E+04 | 3.30E+04 | 8.8E-03 J | NA |
| Methyl Isobutyl Ketone (4-methyl-2-pentanone) | 5.3E+03 | 3.70E+04 | 2.8E-02 U | NA |
| Methyl tert-Butyl Ether (MTBE) | 3.9E+01 | 8.50E+02 | 2.8E-02 U | NA |
| Methylene Chloride | 1.1E+01 | 2.50E+02 | 7.1E-03 U | NA |
| Styrene | 6.5E+03 | 9.50E+03 | 7.1E-03 U | NA |
| Tetrachloroethane, 1,1,2,2- | 5.9E-01 | 1.10E+01 | 7.1E-03 U | NA |
| Tetrachloroethylene | 5.7E-01 | 1.70E+01 | 7.1E-03 U | NA |
| Toluene | 5.0E+03 | 5.1 E+03 | 9.8E-03 | NA |
| Trichloro-1,2,2-trifluoroethane, 1,1,2- | 4.3E+04 | NA | 7.1E-03 U | NA |
| Trichlorobenzene, 1,2,4- | 8.7E+01 | NA | 7.1E-03 U | NA |
| Trichloroethane, 1,1,1- | 9.0E+03 | 6.10E+03 | 7.1E-03 U | NA |
| Trichloroethane, 1,1,2- | 1.1E+00 | 2.50E+01 | 7.1E-03 U | NA |
| Trichloroethylene | 2.8E+00 | 6.50E+01 | 7.1E-03 U | NA |
| Trichlorofluoromethane | 8.0E+02 | 1.20E+03 | 7.1E-03 U | NA |
| Vinyl Chloride | 6.0E-02 | 4.60E+00 | 7.1E-03 U | NA |
| Xylenes, Total | NA | 1.00 E+03 | 4.3E-03 J | NA |
| Acenaphthylene | NA | 3500 | 7.0E-01 U | NA |
| Acetophenone | 7.8E+03 | 6.3E+03 | 1.4E-01 U | NA |
| Aluminum | 7.7E+04 | NA | 7.4E+03 J | 2.90E+04 |

TABLE 4
Screening Criteria for Sample Suffield Agg Peat

| Constituent Analyte | RSLs (1) | VAP (2) | Backfill | OEPA |
|--|------------------|------------------------------------|----------------------|--------------------------------|
| | Residential Soil | Residential Direct Contact Soil | Suffield Agg Peat | Sediment Ref. Values (3) |
| | mg/kg | mg/kg | mg/kg | mg/kg |
| Antimony (metallic) | 3.1E+01 | 3.0E+01 | 1.2E-01 B | 1.30E+00 |
| Arsenic, Inorganic | 3.9E-01 | 6.7E+00 | 2.6E+01 | 2.50E+01 |
| Atrazine | 2.1E+00 | NA | 7.0E-01 U | NA |
| Barium | 1.5E+04 | 1.5E+04 | 2.1E+02 J | 1.90E+02 |
| Benzaldehyde | 7.8E+03 | NA | 7.0E-01 U | NA |
| Beryllium and compounds | 1.6E+02 | 1.5E+02 | 4.8E-01 | 8.00E-01 |
| Biphenyl, 1,1'- | 3.9E+03 | NA | 7.0E-01 U | NA |
| Bis(2-chloroethoxy)methane | 1.8E+02 | NA | 7.0E-01 U | NA |
| Bis(2-chloroethyl)ether | 1.9E-01 | NA | 7.0E-01 U | NA |
| Bis(2-ethylhexyl)phthalate | 3.5E+01 | 6.2E+02 | 7.0E-01 U | NA |
| 4-Bromophenyl phenyl ether | NA | NA | 7.0E-01 U | NA |
| Butyl Benzyl Phthlate | 2.6E+02 | 6.2E+02 | 7.0E-01 U | NA |
| Cadmium (Diet) | 7.0E+01 | 7.2E+01 | 4.9E-01 | 7.90E-01 |
| Calcium | NA | NA | 2.9E+05 J | 2.10E+04 |
| Caprolactam | 3.1E+04 | NA | 7.0E-01 U | NA |
| Carbazole | NA | 4.3E+02 | 7.0E-01 U | NA |
| Chloro-3-methylphenol, 4- | NA | NA | 7.0E-01 U | NA |
| Chloroaniline, p- | 2.4E+00 | NA | 7.0E-01 U | NA |
| Chloronaphthalene, Beta- | 6.3E+03 | NA | 7.0E-01 U | NA |
| Chlorophenol, 2- | 3.9E+02 | NA | 7.0E-01 U | NA |
| 4-Chlorophenyl phenyl ether | NA | NA | 7.0E-01 U | NA |
| Chromium, Total (1:6 ratio Cr VI : Cr III) | 2.8E+02 | NA | 1.3E+01 J | 2.90E+01 |
| Cobalt | 2.3E+01 | 1.4 E+03 | 9.2E+00 | 1.20E+01 |
| Copper | 3.1E+03 | NA | 2.5E+01 J | 3.20E+01 |
| Dibenzofuran | NA | NA | 7.0E-01 U | NA |
| Dichlorobenzidine, 3,3'- | 1.1E+00 | 1.9E+01 | 3.4E+00 U | NA |
| Dichlorophenol, 2,4- | 1.8E+02 | NA | 7.0E-01 U | NA |
| Diethyl Phthalate | 4.9E+04 | 5.0E+04 | 7.0E-01 U | NA |
| Dimethylphenol, 2,4- | 1.2E+03 | 1.3E+03 | 7.0E-01 U | NA |
| Dimethyl phthalate | NA | 3.0E+03 | 7.0E-01 U | NA |
| Di-n-butyl phthalate | NA | 6.3E+03 | 7.0E-01 U | NA |
| Dinitro-2-methylphenol, 4,6- | NA | NA | 3.4E+00 U | NA |
| Dinitrophenol, 2,4- | 1.2E+02 | NA | 3.4E+00 U | NA |
| Dinitrotoluene, 2,4- | 1.6E+00 | 1.3E+01 | 7.0E-01 U | NA |
| Dinitrotoluene, 2,6- | 6.1E+01 | 1.3E+00 | 7.0E-01 U | NA |
| Di-n-octyl phthalate | NA | 2.5E+03 | 7.0E-01 U | NA |
| Hexachlorobenzene | 3.0E-01 | 5.2E+00 | 7.0E-01 U | NA |
| Hexachlorobutadiene | 6.2E+00 | 1.3E+01 | 7.0E-01 U | NA |
| Hexachlorocyclopentadiene | 3.7E+02 | NA | 3.4E+00 U | NA |
| Hexachloroethane | 3.5E+01 | 6.3E+01 | 7.0E-01 U | NA |
| Iron | 5.5E+04 | NA | 4.33E+04 J | 4.10E+04 |
| Isophorone | 5.1E+02 | 9.1E+03 | 7.00E-01 U | NA |
| ~Lead and Compounds | 4.0E+02 | NA | 1.43E+01 J | 4.70E+01 |
| Magnesium | NA | NA | 2.98E+04 J | 7.10E+03 |
| Manganese (Water) | 1.8E+03 | NA | 1.63E+03 J | 1.50E+03 |
| ~Mercury (elemental) | 4.3E+00 | 7.6E+00 | 1.50E-01 B | 1.20E-01 |
| Methylphenol, 2- | NA | NA | 7.0E-01 U | NA |
| Methylphenol, 4- | NA | NA | 7.0E-01 U | NA |
| Molybdenum | 3.9E+02 | NA | 1.2E+01 | NA |
| Nickel Soluble Salts | 1.5E+03 | 1.5 E+03 | 2.0E+01 | 3.30E+01 |
| Nitroaniline, 2- | 1.8E+02 | NA | 3.4E+00 U | NA |

TABLE 4
Screening Criteria for Sample Suffield Agg Peat

| Constituent Analyte | RSLs (1) | VAP (2) | Backfill | OEPA |
|---|---------------------------|---|-------------------------------|---|
| | Residential Soil mg/kg | Residential Direct Contact Soil mg/kg | Suffield Agg Peat mg/kg | Sediment Ref. Values (3) mg/kg |
| | | | | |
| Nitroaniline, 3- | NA | NA | 3.4E+00 U | NA |
| Nitroaniline, 4- | 2.4E+01 | NA | 3.4E+00 U | NA |
| Nitrobenzene | 4.4E+00 | 1.3E+03 | 7.0E-01 U | NA |
| Nitrophenol, 2- | NA | NA | 7.0E-01 U | NA |
| Nitrophenol, 4- | NA | NA | 3.4E+00 U | NA |
| Nitroso-di-N-propylamine, N- | 6.9E-02 | NA | 7.0E-01 U | NA |
| Nitrosodiphenylamine, N- | 9.9E+01 | NA | 7.0E-01 U | NA |
| Oxybis, 2,2- | NA | NA | 7.0E-01 U | NA |
| Pentachlorophenol | 3.0E+00 | 5.5E+01 | 7.0E-01 U | NA |
| Phenanthrene | NA | 1.8E+04 | 7.0E-01 U | NA |
| Phenol | 1.8E+04 | 1.5E+04 | 7.0E-01 U | NA |
| Polychlorinated Biphenyls (PCBs) | | | | |
| ~Aroclor 1016 | 3.9E+00 | NA | 1.5E-01 U | NA |
| ~Aroclor 1221 | 1.7E-01 | NA | 1.5E-01 U | NA |
| ~Aroclor 1232 | 1.7E-01 | NA | 1.5E-01 U | NA |
| ~Aroclor 1242 | 2.2E-01 | NA | 1.5E-01 U | NA |
| ~Aroclor 1248 | 2.2E-01 | NA | 1.5E-01 U | NA |
| ~Aroclor 1254 | 2.2E-01 | NA | 1.5E-01 U | NA |
| ~Aroclor 1260 | 2.2E-01 | NA | 1.5E-01 U | NA |
| ~Aroclor 1268 | NA | NA | 1.5E-01 U | NA |
| ~Total | NA | 1.2E+00 | | NA |
| Polynuclear Aromatic Hydrocarbons (PAHs) | | | | |
| ~Acenaphthene | 3.4E+03 | 3.5E+03 | 7.0E-01 U | NA |
| ~Anthracene | 1.7E+04 | 1.8E+04 | 7.0E-01 U | NA |
| ~Benz[a]anthracene | 1.5E-01 | 1.1E+01 | 7.0E-01 U | NA |
| ~Benzo[a]pyrene | 1.5E-02 | 1.1E+00 | 7.0E-01 U | NA |
| ~Benzo[b]fluoranthene | 1.5E-01 | 1.1E+01 | 7.0E-01 U | NA |
| ~Benzo[ghi]perylene | NA | 1.8E+03 | 7.0E-01 U | NA |
| ~Benzo[k]fluoranthene | 1.5E+00 | 1.1E+02 | 7.0E-01 U | NA |
| ~Chrysene | 1.5E+01 | 1.1E+03 | 7.0E-01 U | NA |
| ~Dibenz[a,h]anthracene | 1.5E-02 | 1.1E+00 | 7.0E-01 U | NA |
| ~Fluoranthene | 2.3E+03 | 2.4E+03 | 7.0E-01 U | NA |
| ~Fluorene | 2.3E+03 | 2.4E+03 | 7.0E-01 U | NA |
| ~Indeno[1,2,3-cd]pyrene | 1.5E-01 | 1.1E+01 | 7.0E-01 U | NA |
| ~Methylnaphthalene, 2- | 3.1E+02 | 4.1E+03 | 7.0E-01 U | NA |
| ~Naphthalene | 3.9E+00 | 6.9E+01 | 7.0E-01 U | NA |
| ~Pyrene | 1.7E+03 | 1.8E+03 | 7.0E-01 U | NA |
| Potassium | NA | NA | 1.1E+03 J | NA |
| Selenium | 3.9E+02 | 3.8 E+02 | 1.6E+00 | NA |
| Silver | 3.9E+02 | 3.8 E+02 | 8.2E-02 B | NA |
| Sodium | NA | NA | 1.3E+02 B, J | NA |
| Thallium (Soluble Salts) | 5.1E+00 | 6.1E+00 | 3.5E-01 | NA |
| Trichlorophenol, 2,4,5- | 6.1E+03 | 6.3E+03 | 7.0E-01 U | NA |
| Trichlorophenol, 2,4,6- | 4.4E+01 | 7.0E+02 | 7.0E-01 U | NA |
| Vanadium and Compounds | 3.9E+02 | 7.7E+02 | 2.0E+01 | NA |
| Zinc (Metallic) | 2.3E+04 | 2.3E+04 | 6.0E+01 J | NA |
| alpha-BHC | 7.7E-02 | NA | 1.8E-01 U | NA |
| beta-BHC | 2.7E-01 | NA | 1.8E-01 U | NA |
| delta-BHC | NA | NA | 1.8E-01 U | NA |
| gamma-BHC (Lindane) | 5.2E-01 | 8.7E+00 | 1.8E-01 U | NA |
| Heptachlor | 1.1E-01 | 1.8E+00 | 1.8E-01 U | NA |

TABLE 4
Screening Criteria for Sample Suffield Agg Peat

| Constituent Analyte | RSLs (1) | VAP (2) | Backfill | OEPA |
|----------------------------|------------------|------------------------------------|----------------------|--------------------------------|
| | Residential Soil | Residential Direct Contact Soil | Suffield Agg Peat | Sediment Ref. Values (3) |
| | mg/kg | mg/kg | mg/kg | mg/kg |
| Aldrin | 2.9E-02 | NA | 1.8E-01 U | NA |
| Heptachlor epoxide | 5.3E-02 | 8.1E-01 | 1.8E-01 U | NA |
| Endosulfan I | 3.7E+02 | NA | 1.8E-01 U | NA |
| Dieldrin | 3.0E-02 | NA | 1.8E-01 U | NA |
| 4,4'-DDE | 1.4E+00 | 3.0E+01 | 3.4E-01 | NA |
| Endrin | 1.8E+01 | 1.9E+01 | 1.8E-01 U | NA |
| Endosulfan II | NA | NA | 1.8E-01 U | NA |
| 4,4'-DDD | 2.0E+00 | 4.2E+01 | 1.1E-01 J | NA |
| Endosulfan sulfate | NA | NA | 1.8E-01 U | NA |
| 4,4'-DDT | 1.7E+00 | 3.0E+01 | 2.3E-01 | NA |
| Methoxychlor | 3.1E+02 | 3.1E+02 | 3.5E-01 U | NA |
| Endrin ketone | NA | NA | 1.8E-01 U | NA |
| Endrin aldehyde | NA | NA | 1.8E-01 U | NA |
| alpha-chlordane | NA | NA | 1.8E-01 U | NA |
| gamma-chlordane | NA | NA | 1.8E-01 U | NA |
| Toxaphene | 4.4E-01 | 7.8E+00 | 7.1E+00 | NA |
| 2,4-D | NA | NA | 1.7E-01 U | NA |
| 2,4-DB | NA | NA | 1.7E-01 U | NA |
| 2,4,5-TP (Silvex) | NA | 5.0E+02 | 4.2E-02 U | NA |
| 2,4,5-T | NA | NA | 4.2E-02 U | NA |
| Dalapon | 1.8E+03 | NA | 6.4E-02 J, B | NA |
| Dicamba | 1.8E+03 | NA | 8.5E-02 U | NA |
| Dichlorprop | NA | NA | 1.7E-01 U | NA |
| Dinoseb | 6.1E+01 | NA | 2.5E-02 U | NA |
| MCPA | 3.1E+01 | NA | 1.7E+01 U | NA |
| MCPD | 6.1E+01 | NA | 1.7E+01 U | NA |

Notes:

NA = Not available

J and B are data qualifiers that vary depending upon the analyses. See individual lab reports for explanations.

U = Constituent was not detected above the reporting limit.

(1) = Regional Screening Levels from US EPA Region 9 Preliminary Remediation Goals, April 2009.

(2) = Ohio EPA Voluntary Action Program Generic Numerical Standards OAC 3745-300-08.

(3) = Ohio EPA Division of Emergency & Remedial Response, Ecological Risk Assessment Guidance, April 2008.

Table 5
Screening Criteria for Sample Suffield Agg Bank Run

| Constituent | RSLs (1) | VAP (2) | Backfill | OEPA |
|---|------------------|---------------------------------|-----------------------|--------------------------|
| Analyte | Residential Soil | Residential Direct Contact Soil | Suffield Agg Bank Run | Sediment Ref. Values (3) |
| | mg/kg | mg/kg | mg/kg | mg/kg |
| Acetone | 6.1E+04 | 6.40 E+04 | 4.2E-02 | NA |
| Benzene | 1.1E+00 | 6.40 E+01 | 5.7E-04 J | NA |
| Bromodichloromethane | 2.8E-01 | NA | 4.3E-03 U | NA |
| Bromoform | 6.1E+01 | NA | 4.3E-03 U | NA |
| Bromomethane | 7.9E+00 | NA | 4.3E-03 U | NA |
| Carbon Disulfide | 6.7E+02 | 1.40E+03 | 1.1E-01 | NA |
| Carbon Tetrachloride | 2.5E-01 | 5.5 | 4.3E-03 U | NA |
| Chlorobenzene | 3.1E+02 | 4.10E+02 | 4.3E-03 U | NA |
| Chloroethane | NA | 3.7 E+03 | 4.3E-03 U | NA |
| Chloroform | 3.0E-01 | 6.6 | 4.3E-03 U | NA |
| Chloromethane | 1.2E+02 | NA | 4.3E-03 U | NA |
| Cyclohexane | 7.2E+03 | NA | 4.9E-04 J | NA |
| Dibromo-3-chloropropane, 1,2- | 5.6E-03 | NA | 8.5E-03 U | NA |
| Dibromochloromethane | 7.0E-01 | 1.30E+02 | 4.3E-03 U | NA |
| Dibromoethane, 1,2- | 3.4E-02 | NA | 4.3E-03 U | NA |
| Dichlorobenzene, 1,2- | 2.0E+03 | 2.30E+03 | 4.3E-03 U | NA |
| Dichlorobenzene, 1,3- | NA | NA | 4.3E-03 U | NA |
| Dichlorobenzene, 1,4- | 2.6E+00 | 6.00E+00 | 4.3E-03 U | NA |
| Dichlorodifluoromethane | 1.9E+02 | 3.80E+02 | 4.3E-03 U | NA |
| Dichloroethane, 1,1- | 3.4E+00 | 2.00E+03 | 4.3E-03 U | NA |
| Dichloroethane, 1,2- | 4.5E-01 | 8.70E+00 | 4.3E-03 U | NA |
| Dichloroethylene, 1,1- | 2.5E+02 | 4.10E+02 | 4.3E-03 U | NA |
| Dichloroethylene, 1,2-cis- | 7.8E+02 | 7.60E+02 | 4.3E-03 U | NA |
| Dichloroethylene, 1,2-trans- | 1.1E+02 | 1.80E+02 | 4.3E-03 U | NA |
| Dichloropropane, 1,2- | 9.3E-01 | 1.90E+01 | 4.3E-03 U | NA |
| Dichloropropene, 1,3-cis- | NA | NA | 4.3E-03 U | NA |
| Dichloropropene, 1,3-trans- | NA | NA | 4.3E-03 U | NA |
| Ethylbenzene | 5.7E+00 | 3.6 E+03 | 4.3E-03 U | NA |
| 2-Hexanone | NA | NA | 1.7E-02 U | NA |
| Isopropylbenzene | NA | 2.70E+03 | 4.3E-03 U | NA |
| Methyl Acetate | 7.8E+04 | NA | 8.5E-03 U | NA |
| Methylcyclohexane | NA | NA | 6.4E-04 J | NA |
| Methyl Ethyl Ketone (2-Butanone) | 2.8E+04 | 3.30E+04 | 3.7E-03 J | NA |
| Methyl Isobutyl Ketone (4-methyl-2-pentanone) | 5.3E+03 | 3.70E+04 | 1.7E-02 U | NA |
| Methyl tert-Butyl Ether (MTBE) | 3.9E+01 | 8.50E+02 | 1.7E-02 U | NA |
| Methylene Chloride | 1.1E+01 | 2.50E+02 | 4.3E-03 U | NA |
| Styrene | 6.5E+03 | 9.50E+03 | 4.3E-03 U | NA |
| Tetrachloroethane, 1,1,2,2- | 5.9E-01 | 1.10E+01 | 4.3E-03 U | NA |
| Tetrachloroethylene | 5.7E-01 | 1.70E+01 | 4.3E-03 U | NA |
| Toluene | 5.0E+03 | 5.1 E+03 | 3.3E-03 J | NA |
| Trichloro-1,2,2-trifluoroethane, 1,1,2- | 4.3E+04 | NA | 4.3E-03 U | NA |
| Trichlorobenzene, 1,2,4- | 8.7E+01 | NA | 4.3E-03 U | NA |
| Trichloroethane, 1,1,1- | 9.0E+03 | 6.10E+03 | 4.3E-03 U | NA |
| Trichloroethane, 1,1,2- | 1.1E+00 | 2.50E+01 | 4.3E-03 U | NA |
| Trichloroethylene | 2.8E+00 | 6.50E+01 | 4.3E-03 U | NA |
| Trichlorofluoromethane | 8.0E+02 | 1.20E+03 | 4.3E-03 U | NA |
| Vinyl Chloride | 6.0E-02 | 4.60E+00 | 4.3E-03 U | NA |
| Xylenes, Total | NA | 1.00 E+03 | 1.0E-03 J | NA |
| Acenaphthylene | NA | 3500 | 3.8E-01 U | NA |
| Acetophenone | 7.8E+03 | 6.3E+03 | 7.8E-02 U | NA |
| Aluminum | 7.7E+04 | NA | 4.1E+03 | 2.90E+04 |
| Antimony (metallic) | 3.1E+01 | 3.0E+01 | 1.2E-01 B | 1.30E+00 |

Table 5
Screening Criteria for Sample Suffield Agg Bank Run

| Constituent | RSLs (1) | VAP (2) | Backfill | OEPA |
|--|------------------|---------------------------------|-----------------------|--------------------------|
| Analyte | Residential Soil | Residential Direct Contact Soil | Suffield Agg Bank Run | Sediment Ref. Values (3) |
| | mg/kg | mg/kg | mg/kg | mg/kg |
| Arsenic, Inorganic | 3.9E-01 | 6.7E+00 | 2.74E+01 | 2.50E+01 |
| Atrazine | 2.1E+00 | NA | 3.8E-01 U | NA |
| Barium | 1.5E+04 | 1.5E+04 | 6.1E+01 J | 1.90E+02 |
| Benzaldehyde | 7.8E+03 | NA | 3.8E-01 U | NA |
| Beryllium and compounds | 1.6E+02 | 1.5E+02 | 3.5E-01 | 8.00E-01 |
| Biphenyl, 1,1'- | 3.9E+03 | NA | 3.8E-01 U | NA |
| Bis(2-chloroethoxy)methane | 1.8E+02 | NA | 3.8E-01 U | NA |
| Bis(2-chloroethyl)ether | 1.9E-01 | NA | 3.8E-01 U | NA |
| Bis(2-ethylhexyl)phthalate | 3.5E+01 | 6.2E+02 | 3.8E-01 U | NA |
| 4-Bromophenyl phenyl ether | NA | NA | 3.8E-01 U | NA |
| Butyl Benzyl Phthlate | 2.6E+02 | 6.2E+02 | 3.8E-01 U | NA |
| Cadmium (Diet) | 7.0E+01 | 7.2E+01 | 2.7E-01 | 7.90E-01 |
| Calcium | NA | NA | 7.7E+03 J | 2.10E+04 |
| Caprolactam | 3.1E+04 | NA | 3.8E-01 U | NA |
| Carbazole | NA | 4.3E+02 | 3.8E-01 U | NA |
| Chloro-3-methylphenol, 4- | NA | NA | 3.8E-01 U | NA |
| Chloroaniline, p- | 2.4E+00 | NA | 3.8E-01 U | NA |
| Chloronaphthalene, Beta- | 6.3E+03 | NA | 3.8E-01 U | NA |
| Chlorophenol, 2- | 3.9E+02 | NA | 3.8E-01 U | NA |
| 4-Chlorophenyl phenyl ether | NA | NA | 3.8E-01 U | NA |
| Chromium, Total (1:6 ratio Cr VI : Cr III) | 2.8E+02 | NA | 6.5E+00 | 2.90E+01 |
| Cobalt | 2.3E+01 | 1.4 E+03 | 7.3E+00 | 1.20E+01 |
| Copper | 3.1E+03 | NA | 1.5E+01 J | 3.20E+01 |
| Dibenzofuran | NA | NA | 3.8E-01 U | NA |
| Dichlorobenzidine, 3,3'- | 1.1E+00 | 1.9E+01 | 1.9E+00 U | NA |
| Dichlorophenol, 2,4- | 1.8E+02 | NA | 3.8E-01 U | NA |
| Diethyl Phthalate | 4.9E+04 | 5.0E+04 | 3.8E-01 U | NA |
| Dimethylphenol, 2,4- | 1.2E+03 | 1.3E+03 | 3.8E-01 U | NA |
| Dimethyl phthalate | NA | 3.0E+03 | 3.8E-01 U | NA |
| Di-n-butyl phthalate | NA | 6.3E+03 | 3.8E-01 U | NA |
| Dinitro-2-methylphenol, 4,6- | NA | NA | 1.9E+00 U | NA |
| Dinitrophenol, 2,4- | 1.2E+02 | NA | 1.9E+00 U | NA |
| Dinitrotoluene, 2,4- | 1.6E+00 | 1.3E+01 | 3.8E-01 U | NA |
| Dinitrotoluene, 2,6- | 6.1E+01 | 1.3E+00 | 3.8E-01 U | NA |
| Di-n-octyl phthalate | NA | 2.5E+03 | 3.8E-01 U | NA |
| Hexachlorobenzene | 3.0E-01 | 5.2E+00 | 3.8E-01 U | NA |
| Hexachlorobutadiene | 6.2E+00 | 1.3E+01 | 3.8E-01 U | NA |
| Hexachlorocyclopentadiene | 3.7E+02 | NA | 1.9E+00 U | NA |
| Hexachloroethane | 3.5E+01 | 6.3E+01 | 3.8E-01 U | NA |
| Iron | 5.5E+04 | NA | 1.9E+04 J | 4.10E+04 |
| Isophorone | 5.1E+02 | 9.1E+03 | 3.8E-01 U | NA |
| ~Lead and Compounds | 4.0E+02 | NA | 9.3E+00 J | 4.70E+01 |
| Magnesium | NA | NA | 2.2E+03 J | 7.10E+03 |
| Manganese (Water) | 1.8E+03 | NA | 8.3E+01 J | 1.50E+03 |
| ~Mercury (elemental) | 4.3E+00 | 7.6E+00 | 1.2E-01 U | 1.20E-01 |
| Methylphenol, 2- | NA | NA | 3.8E-01 U | NA |
| Methylphenol, 4- | NA | NA | 3.8E-01 U | NA |
| Molybdenum | 3.9E+02 | NA | 7.0E+00 | NA |
| Nickel Soluble Salts | 1.5E+03 | 1.5 E+03 | 1.7E+01 J | 3.30E+01 |
| Nitroaniline, 2- | 1.8E+02 | NA | 1.9E+00 U | NA |
| Nitroaniline, 3- | NA | NA | 1.9E+00 U | NA |
| Nitroaniline, 4- | 2.4E+01 | NA | 1.9E+00 U | NA |

Table 5
Screening Criteria for Sample Suffield Agg Bank Run

| Constituent | RSLs (1) | VAP (2) | Backfill | OEPA |
|---|------------------|---------------------------------|-----------------------|--------------------------|
| Analyte | Residential Soil | Residential Direct Contact Soil | Suffield Agg Bank Run | Sediment Ref. Values (3) |
| | mg/kg | mg/kg | mg/kg | mg/kg |
| Nitrobenzene | 4.4E+00 | 1.3E+03 | 3.8E-01 U | NA |
| Nitrophenol, 2- | NA | NA | 3.8E-01 U | NA |
| Nitrophenol, 4- | NA | NA | 1.9E+00 U | NA |
| Nitroso-di-N-propylamine, N- | 6.9E-02 | NA | 3.8E-01 U | NA |
| Nitrosodiphenylamine, N- | 9.9E+01 | NA | 3.8E-01 U | NA |
| Oxybis, 2,2- | NA | NA | 3.8E-01 U | NA |
| Pentachlorophenol | 3.0E+00 | 5.5E+01 | 3.8E-01 U | NA |
| Phenanthrene | NA | 1.8E+04 | 3.8E-01 U | NA |
| Phenol | 1.8E+04 | 1.5E+04 | 3.8E-01 U | NA |
| Polychlorinated Biphenyls (PCBs) | | | | NA |
| ~Aroclor 1016 | 3.9E+00 | NA | 8.2E-02 U | NA |
| ~Aroclor 1221 | 1.7E-01 | NA | 8.2E-02 U | NA |
| ~Aroclor 1232 | 1.7E-01 | NA | 8.2E-02 U | NA |
| ~Aroclor 1242 | 2.2E-01 | NA | 8.2E-02 U | NA |
| ~Aroclor 1248 | 2.2E-01 | NA | 8.2E-02 U | NA |
| ~Aroclor 1254 | 2.2E-01 | NA | 8.2E-02 U | NA |
| ~Aroclor 1260 | 2.2E-01 | NA | 8.2E-02 U | NA |
| ~Aroclor 1268 | NA | NA | 8.2E-02 U | NA |
| ~Total | NA | 1.2E+00 | NA | NA |
| Polynuclear Aromatic Hydrocarbons (PAHs) | | | | NA |
| ~Acenaphthene | 3.4E+03 | 3.5E+03 | 3.8E-01 U | NA |
| ~Anthracene | 1.7E+04 | 1.8E+04 | 3.8E-01 U | NA |
| ~Benz[a]anthracene | 1.5E-01 | 1.1E+01 | 3.8E-01 U | NA |
| ~Benzo[a]pyrene | 1.5E-02 | 1.1E+00 | 3.8E-01 U | NA |
| ~Benzo[b]fluoranthene | 1.5E-01 | 1.1E+01 | 3.8E-01 U | NA |
| ~Benzo[ghi]perylene | NA | 1.8E+03 | 3.8E-01 U | NA |
| ~Benzo[k]fluoranthene | 1.5E+00 | 1.1E+02 | 3.8E-01 U | NA |
| ~Chrysene | 1.5E+01 | 1.1E+03 | 3.8E-01 U | NA |
| ~Dibenz[a,h]anthracene | 1.5E-02 | 1.1E+00 | 3.8E-01 U | NA |
| ~Fluoranthene | 2.3E+03 | 2.4E+03 | 3.8E-01 U | NA |
| ~Fluorene | 2.3E+03 | 2.4E+03 | 3.8E-01 U | NA |
| ~Indeno[1,2,3-cd]pyrene | 1.5E-01 | 1.1E+01 | 3.8E-01 U | NA |
| ~Methylnaphthalene, 2- | 3.1E+02 | 4.1E+03 | 3.8E-01 U | NA |
| ~Naphthalene | 3.9E+00 | 6.9E+01 | 3.8E-01 U | NA |
| ~Pyrene | 1.7E+03 | 1.8E+03 | 3.8E-01 U | NA |
| Potassium | NA | NA | 4.8E+02 J | 6.80E+03 |
| Selenium | 3.9E+02 | 3.8 E+02 | 5.1E-01 B | 1.70E+00 |
| Silver | 3.9E+02 | 3.8 E+02 | 4.3E-02 B | 4.30E-01 |
| Sodium | NA | NA | 5.4E+01 B,J | NA |
| Thallium (Soluble Salts) | 5.1E+00 | 6.1E+00 | 1.4E-01 | 4.70E+00 |
| Trichlorophenol, 2,4,5- | 6.1E+03 | 6.3E+03 | 3.8E-01 U | NA |
| Trichlorophenol, 2,4,6- | 4.4E+01 | 7.0E+02 | 3.8E-01 U | NA |
| Vanadium and Compounds | 3.9E+02 | 7.7E+02 | 1.2E+01 | 4.00E+01 |
| Zinc (Metallic) | 2.3E+04 | 2.3E+04 | 5.1E+01 J | 1.60E+02 |
| alpha-BHC | 7.7E-02 | NA | 9.9E-03 U | NA |
| beta-BHC | 2.7E-01 | NA | 9.9E-03 U | NA |
| delta-BHC | NA | NA | 9.9E-03 U | NA |
| gamma-BHC (Lindane) | 5.2E-01 | 8.7E+00 | 9.9E-03 U | NA |
| Heptachlor | 1.1E-01 | 1.8E+00 | 9.9E-03 U | NA |
| Aldrin | 2.9E-02 | NA | 9.9E-03 U | NA |
| Heptachlor epoxide | 5.3E-02 | 8.1E-01 | 9.9E-03 U | NA |
| Endosulfan I | 3.7E+02 | NA | 9.9E-03 U | NA |

Table 5
Screening Criteria for Sample Suffield Agg Bank Run

| Constituent | RSLs (1) | VAP (2) | Backfill | OEPA |
|--------------------|------------------|---------------------------------|-----------------------|--------------------------|
| Analyte | Residential Soil | Residential Direct Contact Soil | Suffield Agg Bank Run | Sediment Ref. Values (3) |
| | mg/kg | mg/kg | mg/kg | mg/kg |
| Dieldrin | 3.0E-02 | NA | 9.9E-03 U | NA |
| 4,4'-DDE | 1.4E+00 | 3.0E+01 | 9.7E-03 J | NA |
| Endrin | 1.8E+01 | 1.9E+01 | 9.9E-03 U | NA |
| Endosulfan II | NA | NA | 9.9E-03 U | NA |
| 4,4'-DDD | 2.0E+00 | 4.2E+01 | 8.5E-03 J | NA |
| Endosulfan sulfate | NA | NA | 9.9E-03 U | NA |
| 4,4'-DDT | 1.7E+00 | 3.0E+01 | 9.9E-03 U | NA |
| Methoxychlor | 3.1E+02 | 3.1E+02 | 1.9E-02 U | NA |
| Endrin ketone | NA | NA | 9.9E-03 U | NA |
| Endrin aldehyde | NA | NA | 9.9E-03 U | NA |
| alpha-chlordane | NA | NA | 9.9E-03 U | NA |
| gamma-chlordane | NA | NA | 9.9E-03 U | NA |
| Toxaphene | 4.4E-01 | 7.8E+00 | 3.9E-01 U | NA |
| 2,4-D | NA | NA | 4.7E-01 U | NA |
| 2,4-DB | NA | NA | 4.7E-01 U | NA |
| 2,4,5-TP (Silvex) | NA | 5.0E+02 | 1.2E-01 U | NA |
| 2,4,5-T | NA | NA | 1.2E-01 U | NA |
| Dalapon | 1.8E+03 | NA | 2.3E-01 U | NA |
| Dicamba | 1.8E+03 | NA | 2.3E-01 U | NA |
| Dichlorprop | NA | NA | 4.7E-01 U | NA |
| Dinoseb | 6.1E+01 | NA | 7.0E-02 U | NA |
| MCPA | 3.1E+01 | NA | 4.7E+01 U | NA |
| MCPP | 6.1E+01 | NA | 4.7E+01 U | NA |

Notes:

NA = Not available

J and B are data qualifiers that vary depending upon the analyses. See individual lab reports for explanations.

U = Constituent was not detected above the reporting limit.

(1) = Regional Screening Levels from US EPA Region 9 Preliminary Remediation Goals, April 2009.

(2) = Ohio EPA Voluntary Action Program Generic Numerical Standards OAC 3745-300-08.

(3) = Ohio EPA Division of Emergency & Remedial Response, Ecological Risk Assessment Guidance, April 2008.

**TABLE 6
COMPARISON OF ARSENIC IN OHIO BACKGROUND SOIL AND CANDIDATE BACKFILL SAMPLES**

| BACKGROUND ARSENIC IN OHIO SOIL FROM VARIOUS SOURCES | | | | | |
|---|------------------------------------|--------------------------|-----------------------|-----------------------|-------------------------|
| Arsenic (mg/Kg) | 13 (upper default threshold) | 12 (mean) | 5.72 (geometric mean) | 21.7 (95 UCL) | 27.9 (95 UCL) |
| n, number of samples | Not provided | 6 | 686 | 143 | 170 |
| Range | Not provided | 2.3 - 30 | 0.5 - 56 | 4 - 61.9 | 1.6 - 71.3 |
| Sample Source Locations | Statewide | Summit County | Statewide | Eastern half | Eastern half |
| Source | Ohio Div. Haz Waste Management (1) | Ohio Geologic Survey (2) | Cox-Colvin 1996 (3) | ENSR 2008 (4) | ENSR 2008 (4) |
| Depth, if noted | Not specified | "Sub-soil" | Varies | Surface Soil (0-2 ft) | Subsurface Soil (>2 ft) |

| ARSENIC IN CANDIDATE BACKFILL SAMPLES | | | | | |
|--|------------|------------|-------------------|-------------------|-----------------------|
| Backfill Sample | Backfill 1 | Backfill 2 | Suffield Agg Peat | Suffield Agg Loam | Suffield Agg Bank Run |
| Lab Report | A9H040259 | A9H040259 | A9H040261 | A9H040261 | A9H050310 |
| Arsenic (mg/Kg) | 12.2 | 13.0 | 26.0 | 32.1 | 27.4 |

Sources:

- (1) Ohio EPA Division of Hazardous Waste Management Closure Plan Review Guidance Document (March 2008), Appendix B Alternate Metals Standards.
- (2) Erik Venteris, Ph.D., Ohio Division of Geological Survey, preliminary data from ongoing research.
- (3) Evaluation of Background Metal Concentrations in Ohio Soils, Cox-Colvin & Associates, Inc. Prepared for Ohio EPA, 1996.
- (4) Background Versus Risk-Based Screening Levels - An Examination of Arsenic Background Soil Concentrations in Seven States, Vosnakis, Kelly A.S., Elizabeth Perry, Karen Madsen, and Lisa Bradley, 2008.


95 UCL = upper 95 percent confidence interval of the mean.

Appendix D

Sample As-Remediated
Excavation Grid

CITY, SYRACUSE, NY, DIV/GROUP: 141/ENVCAD, DB, LJP, LD, LJP, PIC, L.MCBURNNEY, PM: M.HURBAN, TM: M.FELTON, LYR:(OPTION="OFF=REF",
 G:\ENVCAD\STRACUSE\ACT18\03\06\00000002\DWG\HALEY\SDATA\38063C19.dwg, LAYOUT: 466SAVED, 6/11/2009 4:16 PM, ACADVER: 17.0S (LMS TECH) PAGESETUP: C-PA-PDFPLOTSTYLETABLE, PLT:FULL, CTB: PLOTTED, 6/12/2009 9:27 AM, BY: POSENAUER, LISA


Changed 10-22-09



LEGEND:

- 466A ● CONFIRMATION SAMPLE ALIQUOT
- 1 SUBGRID NUMBER
- EXCAVATION DEPTH OF 1 FOOT
- EXCAVATION DEPTH OF 2 FOOT
- EXCAVATION DEPTH OF 3 FOOT

| GRID 466 | | |
|------------|-------------|-------------|
| ALIQUOT ID | EASTING | NORTHING |
| 466A | 2252296.797 | 504638.2207 |
| 466B | 2252291.797 | 504628.2207 |
| 466C | 2252296.797 | 504623.2207 |



NOTES:

1. CONFIRMATION SOIL SAMPLE ID FOR GRID 466 IS LM-SO-C-466.
2. CONFIRMATION SOIL SAMPLE COLLECTED AS A COMPOSITE OF ALIQUOTS A, B, AND C AS SHOWN. ALIQUOTS COLLECTED FROM DEPTH OF 0 TO 3 INCHES BELOW BASE OF EXCAVATION.
3. CONFIRMATION SAMPLE ALIQUOTS WILL BE COLLECTED FROM THE CENTER OF EACH SUBGRID BOX SELECTED VIA RANDOM NUMBER GENERATOR, OR FROM THE CENTER OF EXCAVATION AREAS WITHIN SUBGRID BOXES, AS NEEDED.

DRAFT


PRIVILEGED AND CONFIDENTIAL

LOCKHEED MARTIN CORPORATION
 AKRON AIRDOCK FACILITY
 AKRON, OHIO

**EXCAVATION/CONFIRMATION SAMPLE
 GRID 466**

FIGURE
466


CITY: SYRACUSE, NY DIV: GROUP: 141/EN/CAD DB: LIP LD: LIP PIC: L.MC BURNEY PM: M.HURBAN TM: M.PELTON LYN: (OPTION) OFF: "REF"
 G:\EN\CAD\STRACUSE\XCT18063806300000002\DWG\HALET\SDATA\38063X01.dwg LAYOUT: "13\$AVED: 5/14/2009 4:40 PM ACADVER: 17.05 (LIMS TECH) PAGESETUP: --- PLOTSTYLE TABLE: PLTFULL.CTB PLOTTED: 5/14/2009 4:47 PM BY: POSENAUER, LISA
 XREFS: 38063X0/A 38063X0/B 38063X0/C 38063X0/D 38063X0/E 38063X0/F 38063X0/G 38063X0/H 38063X0/I 38063X0/J 38063X0/K 38063X0/L 38063X0/M 38063X0/N 38063X0/O 38063X0/P 38063X0/Q 38063X0/R 38063X0/S 38063X0/T 38063X0/U 38063X0/V 38063X0/W 38063X0/X 38063X0/Y 38063X0/Z
 IMAGES: PROJECTNAME: ---



LEGEND:

- 13A ● CONFIRMATION SAMPLE ALIQUOT
- 1 SUBGRID NUMBER
- EXCAVATION DEPTH OF 1 FOOT
- EXCAVATION DEPTH OF 2 FOOT
- EXCAVATION DEPTH OF 3 FOOT

| GRID 13 | | |
|------------|-------------|-------------|
| ALIQUOT ID | EASTING | NORTHING |
| 13A | 2251716.797 | 503128.2207 |
| 13B | 2251706.797 | 503138.2207 |
| 13C | 2251721.797 | 503118.2207 |



NOTES:

1. CONFIRMATION SOIL SAMPLE ID FOR GRID 13 IS LM-SO-C-13.
2. CONFIRMATION SOIL SAMPLE COLLECTED AS A COMPOSITE OF ALIQUOTS A, B, AND C AS SHOWN. ALIQUOTS COLLECTED FROM DEPTH OF 0 TO 3 INCHES BELOW BASE OF EXCAVATION.
3. CONFIRMATION SAMPLE ALIQUOTS WILL BE COLLECTED FROM THE CENTER OF EACH SUBGRID BOX SELECTED VIA RANDOM NUMBER GENERATOR, OR FROM THE CENTER OF EXCAVATION AREAS WITHIN SUBGRID BOXES, AS NEEDED.

| | |
|--|---------------------|
| LOCKHEED MARTIN CORPORATION AKRON AIRDOCK FACILITY AKRON, OHIO | |
| EXCAVATION/CONFIRMATION SAMPLE GRID 13 | |
| | FIGURE 13 |

Appendix E

Waste Manifest Logs

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/17/2009

Waste Shipped to: EQ - Wayne Disposal, Inc.
 Transporter: Clean Harbors / U.S. Bulk
 Profile: I084054WDI-OTS

| Load Number | Manifest Number | Date Shipped | Date Received | Date Manifest Returned | Weight (tons) | Weight (kg) | Amount > 22 Tons |
|-------------|-----------------|--------------|---------------|------------------------|---------------|-------------|------------------|
| 1 | 002654926 | 7/28/2009 | 7/28/2009 | 8/4/2009 | 28.00 | 25455 | 6.00 |
| 2 | 002654927 | 7/28/2009 | 7/28/2009 | 8/4/2009 | 26.70 | 24273 | 4.70 |
| 3 | 002654928 | 7/28/2009 | 7/28/2009 | 8/4/2009 | 24.38 | 22164 | 2.38 |
| 4 | 002654929 | 7/28/2009 | 7/29/2009 | 8/4/2009 | 26.14 | 23764 | 4.14 |
| 5 | 002654930 | 7/28/2009 | 7/29/2009 | 8/4/2009 | 23.30 | 21182 | 1.30 |
| 6 | 002654931 | 7/28/2009 | 7/29/2009 | 8/4/2009 | 23.71 | 21555 | 1.71 |
| 7 | 002654932 | 7/29/2009 | 7/29/2009 | 8/4/2009 | 27.36 | 24873 | 5.36 |
| 8 | 002654933 | 7/29/2009 | 7/29/2009 | 8/4/2009 | 27.04 | 24582 | 5.04 |
| 9 | 002654934 | 7/29/2009 | 7/29/2009 | 8/4/2009 | 24.15 | 21955 | 2.15 |
| 10 | 002654935 | 7/29/2009 | 7/29/2009 | 8/4/2009 | 23.17 | 21064 | 1.17 |
| 11 | 002654936 | 7/29/2009 | 7/29/2009 | 8/4/2009 | 24.61 | 22373 | 2.61 |
| 12 | 002654937 | 7/29/2009 | 7/29/2009 | 8/10/2009 | 21.96 | 19964 | 0.00 |
| 13 | 002654938 | 7/29/2009 | 7/29/2009 | 8/4/2009 | 23.60 | 21455 | 1.60 |
| 14 | 002654939 | 7/29/2009 | 7/29/2009 | 8/10/2009 | 24.22 | 22018 | 2.22 |
| 15 | 002654940 | 7/29/2009 | 7/29/2009 | 8/10/2009 | 23.55 | 21409 | 1.55 |
| 16 | 002654941 | 7/29/2009 | 7/29/2009 | 8/10/2009 | 24.95 | 22682 | 2.95 |
| 17 | 002654942 | 7/29/2009 | 7/29/2009 | 8/10/2009 | 23.13 | 21027 | 1.13 |
| 18 | 002654943 | 7/29/2009 | 7/29/2009 | 8/10/2009 | 21.69 | 19718 | 0.00 |
| 19 | 002654944 | 7/29/2009 | 7/30/2009 | 8/10/2009 | 29.15 | 26500 | 7.15 |
| 20 | 002654945 | 7/29/2009 | 7/30/2009 | 8/10/2009 | 24.25 | 22045 | 2.25 |
| 21 | 002654946 | 7/29/2009 | 7/30/2009 | 8/10/2009 | 21.88 | 19891 | 0.00 |
| 22 | 002654947 | 7/30/2009 | 7/30/2009 | 8/10/2009 | 27.08 | 24618 | 5.08 |
| 23 | 002654948 | 7/30/2009 | 7/30/2009 | 8/10/2009 | 27.14 | 24673 | 5.14 |
| 24 | 002654949 | 7/30/2009 | 7/30/2009 | 8/10/2009 | 24.22 | 22018 | 2.22 |
| 25 | 002654950 | 7/30/2009 | 7/30/2009 | 8/10/2009 | 24.14 | 21945 | 2.14 |
| 26 | 002654951 | 7/30/2009 | 7/30/2009 | 8/10/2009 | 23.15 | 21045 | 1.15 |
| 27 | 002654952 | 7/30/2009 | 7/30/2009 | 8/10/2009 | 25.76 | 23418 | 3.76 |
| 28 | 002654953 | 7/30/2009 | 7/30/2009 | 8/10/2009 | 25.49 | 23173 | 3.49 |
| 29 | 002654954 | 7/30/2009 | 7/30/2009 | 8/10/2009 | 25.24 | 22945 | 3.24 |
| 30 | 002654955 | 7/30/2009 | 7/30/2009 | 8/10/2009 | 23.66 | 21509 | 1.66 |
| 31 | 002654956 | 7/30/2009 | 7/30/2009 | 8/10/2009 | 26.07 | 23700 | 4.07 |
| 32 | 002654957 | 7/30/2009 | 7/30/2009 | 8/10/2009 | 22.19 | 20173 | 0.19 |
| 33 | 002654958 | 7/30/2009 | 7/30/2009 | 8/10/2009 | 25.13 | 22845 | 3.13 |
| 34 | 002654959 | 7/30/2009 | 7/30/2009 | 8/10/2009 | 29.88 | 27164 | 7.88 |
| 35 | 002654960 | 7/30/2009 | 7/30/2009 | 8/10/2009 | 25.01 | 22736 | 3.01 |
| 36 | 002654961 | 7/30/2009 | 7/31/2009 | 8/10/2009 | 22.63 | 20573 | 0.63 |
| 37 | 002654962 | 7/30/2009 | 7/31/2009 | 8/10/2009 | 23.66 | 21509 | 1.66 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/17/2009

Waste Shipped to: EQ - Wayne Disposal, Inc.
 Transporter: Clean Harbors / U.S. Bulk
 Profile: I084054WDI-OTS

| Load Number | Manifest Number | Date Shipped | Date Received | Date Manifest Returned | Weight (tons) | Weight (kg) | Amount > 22 Tons |
|-------------|-----------------|--------------|---------------|------------------------|---------------|-------------|------------------|
| 38 | 002654963 | 7/31/2009 | 7/31/2009 | 8/10/2009 | 26.01 | 23645 | 4.01 |
| 39 | 002654983 | 7/31/2009 | 7/31/2009 | 8/10/2009 | 24.15 | 21955 | 2.15 |
| 40 | 002654984 | 7/31/2009 | 7/31/2009 | 8/10/2009 | 24.67 | 22427 | 2.67 |
| 41 | 002654985 | 7/31/2009 | 7/31/2009 | 8/10/2009 | 25.58 | 23255 | 3.58 |
| 42 | 002654986 | 7/31/2009 | 7/31/2009 | 8/10/2009 | 25.42 | 23109 | 3.42 |
| 43 | 002654987 | 7/31/2009 | 7/31/2009 | 8/10/2009 | 25.97 | 23609 | 3.97 |
| 44 | 002654988 | 7/31/2009 | 7/31/2009 | 8/10/2009 | 24.80 | 22545 | 2.80 |
| 45 | 002654989 | 7/31/2009 | 7/31/2009 | 8/10/2009 | 24.64 | 22400 | 2.64 |
| 46 | 002654990 | 7/31/2009 | 7/31/2009 | 8/10/2009 | 28.02 | 25473 | 6.02 |
| 47 | 002654991 | 7/31/2009 | 7/31/2009 | 8/10/2009 | 24.21 | 22009 | 2.21 |
| 48 | 002654992 | 7/31/2009 | 7/31/2009 | 8/10/2009 | 26.68 | 24255 | 4.68 |
| 49 | 002654993 | 8/4/2009 | 8/4/2009 | 8/10/2009 | 26.68 | 24255 | 4.68 |
| 50 | 002654994 | 8/4/2009 | 8/4/2009 | 9/18/2009 | 26.91 | 24464 | 4.91 |
| 51 | 002654995 | 8/7/2009 | 8/7/2009 | 9/18/2009 | 25.77 | 23427 | 3.77 |
| 52 | 002654996 | 8/11/2009 | 8/11/2009 | 9/18/2009 | 25.87 | 23518 | 3.87 |
| 53 | 002654997 | 8/11/2009 | 8/11/2009 | 9/18/2009 | 27.13 | 24664 | 5.13 |
| 54 | 002654999 | 8/11/2009 | 8/11/2009 | 9/18/2009 | 25.51 | 23191 | 3.51 |
| 55 | 002655000 | 8/11/2009 | 8/11/2009 | 9/18/2009 | 24.86 | 22600 | 2.86 |
| 56 | 002655024 | 8/11/2009 | 8/11/2009 | 9/18/2009 | 27.91 | 25373 | 5.91 |
| 57 | 002655025 | 8/11/2009 | 8/11/2009 | 9/18/2009 | 25.97 | 23609 | 3.97 |
| 58 | 002655026 | 8/12/2009 | 8/12/2009 | 9/18/2009 | 29.63 | 26936 | 7.63 |
| 59 | 002655027 | 8/12/2009 | 8/12/2009 | 9/18/2009 | 20.45 | 18591 | 0.00 |
| 60 | 002655028 | 8/12/2009 | 8/12/2009 | 9/18/2009 | 27.21 | 24736 | 5.21 |
| 61 | 002655029 | 8/12/2009 | 8/12/2009 | 9/18/2009 | 25.56 | 23236 | 3.56 |
| 62 | 002655030 | 8/12/2009 | 8/12/2009 | 9/18/2009 | 28.08 | 25527 | 6.08 |
| 63 | 002655031 | 8/12/2009 | 8/12/2009 | 9/18/2009 | 25.74 | 23400 | 3.74 |
| 64 | 002655032 | 8/12/2009 | 8/12/2009 | 9/18/2009 | 24.89 | 22627 | 2.89 |
| 65 | 002655033 | 8/12/2009 | 8/12/2009 | 9/18/2009 | 23.36 | 21236 | 1.36 |
| 66 | 002655034 | 8/12/2009 | 8/12/2009 | 9/18/2009 | 23.88 | 21709 | 1.88 |
| 67 | 002655035 | 8/12/2009 | 8/12/2009 | 9/18/2009 | 25.71 | 23373 | 3.71 |
| 68 | 002655036 | 8/13/2009 | 8/13/2009 | 9/18/2009 | 25.41 | 23100 | 3.41 |
| 69 | 002655037 | 8/13/2009 | 8/13/2009 | 9/18/2009 | 23.86 | 21691 | 1.86 |
| 70 | 002655038 | 8/13/2009 | 8/13/2009 | 9/18/2009 | 23.33 | 21209 | 1.33 |
| 71 | 002655039 | 8/13/2009 | 8/13/2009 | 9/18/2009 | 30.07 | 27336 | 8.07 |
| 72 | 002655040 | 8/17/2009 | 8/17/2009 | 9/18/2009 | 26.36 | 23964 | 4.36 |
| 73 | 002655119 | 8/17/2009 | 8/17/2009 | 9/18/2009 | 23.43 | 21300 | 1.43 |
| 74 | 002655120 | 8/17/2009 | 8/17/2009 | 9/18/2009 | 26.90 | 24455 | 4.90 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/17/2009

Waste Shipped to: EQ - Wayne Disposal, Inc.
 Transporter: Clean Harbors / U.S. Bulk
 Profile: I084054WDI-OTS

| Load Number | Manifest Number | Date Shipped | Date Received | Date Manifest Returned | Weight (tons) | Weight (kg) | Amount > 22 Tons |
|-------------|-----------------|--------------|---------------|------------------------|---------------|-------------|------------------|
| 75 | 002655121 | 8/18/2009 | 8/18/2009 | 9/18/2009 | 25.55 | 23227 | 3.55 |
| 76 | 002655122 | 8/21/2009 | 8/21/2009 | 9/18/2009 | 23.35 | 21227 | 1.35 |
| 77 | 002655123 | 8/21/2009 | 8/21/2009 | 9/18/2009 | 21.85 | 19864 | 0.00 |
| 78 | 002655124 | 8/24/2009 | 8/24/2009 | 9/18/2009 | 23.04 | 20945 | 1.04 |
| 79 | 002655125 | 8/24/2009 | 8/24/2009 | 9/18/2009 | 23.75 | 21591 | 1.75 |
| 80 | 002655126 | 8/24/2009 | 8/24/2009 | 9/18/2009 | 25.73 | 23391 | 3.73 |
| 81 | 002655127 | 9/4/2009 | 9/4/2009 | 9/18/2009 | 30.23 | 27482 | 8.23 |
| 82 | 002655128 | 9/4/2009 | 9/4/2009 | 9/18/2009 | 22.02 | 20018 | 0.02 |
| 83 | 002655129 | 9/4/2009 | 9/4/2009 | 9/18/2009 | 27.40 | 24909 | 5.40 |
| 84 | 002655130 | 9/4/2009 | 9/4/2009 | 9/18/2009 | 28.29 | 25718 | 6.29 |
| 85 | 002655131 | 9/4/2009 | 9/4/2009 | 9/18/2009 | 25.10 | 22818 | 3.10 |
| 86 | 002655132 | 9/4/2009 | 9/4/2009 | 9/18/2009 | 26.78 | 24345 | 4.78 |
| 87 | 002655133 | 9/4/2009 | 9/4/2009 | 9/18/2009 | 23.35 | 21227 | 1.35 |
| 88 | 002655134 | 9/14/2009 | 9/14/2009 | 10/6/2009 | 21.76 | 19782 | 0.00 |
| 89 | 002655135 | 9/14/2009 | 9/14/2009 | 10/6/2009 | 22.76 | 20691 | 0.76 |
| 90 | 002655136 | 9/15/2009 | 9/15/2009 | 10/6/2009 | 25.95 | 23591 | 3.95 |
| 91 | 002655137 | 9/15/2009 | 9/15/2009 | 10/6/2009 | 23.19 | 21082 | 1.19 |
| 92 | 002655138 | 9/15/2009 | 9/15/2009 | 10/6/2009 | 25.01 | 22736 | 3.01 |
| 93 | 002655139 | 9/15/2009 | 9/15/2009 | 10/6/2009 | 28.52 | 25927 | 6.52 |
| 94 | 002655140 | 9/15/2009 | 9/15/2009 | 10/6/2009 | 25.04 | 22764 | 3.04 |
| 95 | 002655141 | 9/15/2009 | 9/15/2009 | 10/6/2009 | 22.83 | 20755 | 0.83 |
| 96 | 002655142 | 9/15/2009 | 9/15/2009 | 10/6/2009 | 23.30 | 21182 | 1.30 |
| 97 | 002655143 | 9/15/2009 | 9/15/2009 | 10/6/2009 | 25.18 | 22891 | 3.18 |
| 98 | 002655144 | 9/15/2009 | 9/15/2009 | 10/6/2009 | 21.04 | 19127 | 0.00 |
| 99 | 002655145 | 9/28/2009 | 9/28/2009 | 10/6/2009 | 24.25 | 22045 | 2.25 |
| 100 | 002655329 | 9/28/2009 | 9/28/2009 | 10/6/2009 | 25.64 | 23309 | 3.64 |
| 101 | 002655330 | 9/28/2009 | 9/28/2009 | 10/6/2009 | 25.30 | 23000 | 3.30 |
| 102 | 002655331 | 9/28/2009 | 9/28/2009 | 10/6/2009 | 23.60 | 21455 | 1.60 |
| 103 | 002655332 | 9/28/2009 | 9/28/2009 | 10/6/2009 | 24.31 | 22100 | 2.31 |
| 104 | 002655333 | 9/28/2009 | 9/28/2009 | 10/6/2009 | 23.24 | 21127 | 1.24 |
| 105 | 002655334 | 9/28/2009 | 9/28/2009 | 10/6/2009 | 23.84 | 21673 | 1.84 |
| 106 | 002655335 | 9/28/2009 | 9/28/2009 | 10/6/2009 | 22.58 | 20527 | 0.58 |
| 107 | 002655336 | 9/28/2009 | 9/28/2009 | 10/6/2009 | 23.33 | 21209 | 1.33 |
| 108 | 002655337 | 9/28/2009 | 9/28/2009 | 10/6/2009 | 24.90 | 22636 | 2.90 |
| 109 | 002655338 | 9/28/2009 | 9/28/2009 | 10/6/2009 | 25.38 | 23073 | 3.38 |
| 110 | 002655339 | 9/29/2009 | 9/29/2009 | 10/6/2009 | 25.04 | 22764 | 3.04 |
| 111 | 002655340 | 9/29/2009 | 9/29/2009 | 10/6/2009 | 22.54 | 20491 | 0.54 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/17/2009

Waste Shipped to: EQ - Wayne Disposal, Inc.
 Transporter: Clean Harbors / U.S. Bulk
 Profile: I084054WDI-OTS

| Load Number | Manifest Number | Date Shipped | Date Received | Date Manifest Returned | Weight (tons) | Weight (kg) | Amount > 22 Tons |
|-------------|-----------------|--------------|---------------|------------------------|---------------|-------------|------------------|
| 112 | 002655341 | 9/29/2009 | 9/29/2009 | 10/6/2009 | 22.08 | 20073 | 0.08 |
| 113 | 002655342 | 9/30/2009 | 9/30/2009 | 10/6/2009 | 24.23 | 22027 | 2.23 |
| 114 | 002655343 | 9/30/2009 | 9/30/2009 | 10/6/2009 | 21.52 | 19564 | 0.00 |
| 115 | 002655344 | 10/14/2009 | 10/14/2009 | 10/23/2009 | 21.73 | 19755 | 0.00 |
| 116 | 002655345 | 10/14/2009 | 10/14/2009 | 10/23/2009 | 21.73 | 19755 | 0.00 |
| 117 | 002655346 | 10/14/2009 | 10/14/2009 | 10/23/2009 | 25.01 | 22736 | 3.01 |
| 118 | 002655347 | 10/14/2009 | 10/14/2009 | 10/23/2009 | 24.10 | 21909 | 2.10 |
| 119 | 002655348 | 10/14/2009 | 10/14/2009 | 10/23/2009 | 25.48 | 23164 | 3.48 |
| 120 | 002655349 | 10/14/2009 | 10/14/2009 | 10/23/2009 | 25.86 | 23509 | 3.86 |
| 121 | 002655350 | 10/14/2009 | 10/14/2009 | 10/23/2009 | 25.47 | 23155 | 3.47 |
| 122 | 002655351 | 10/14/2009 | 10/14/2009 | 10/23/2009 | 23.23 | 21118 | 1.23 |
| 123 | 002952569 | 10/15/2009 | 10/15/2009 | 10/23/2009 | 22.59 | 20536 | 0.59 |
| 124 | 002952570 | 10/15/2009 | 10/15/2009 | 10/23/2009 | 22.86 | 20782 | 0.86 |
| 125 | 002952571 | 10/15/2009 | 10/15/2009 | 10/23/2009 | 21.39 | 19445 | 0.00 |
| 126 | 002952572 | 10/15/2009 | 10/15/2009 | 10/23/2009 | 23.39 | 21264 | 1.39 |
| 127 | 002952573 | 10/15/2009 | 10/15/2009 | 10/23/2009 | 26.78 | 24345 | 4.78 |
| 128 | 002952574 | 10/15/2009 | 10/15/2009 | 10/23/2009 | 27.39 | 24900 | 5.39 |
| 129 | 002952575 | 10/15/2009 | 10/15/2009 | 10/23/2009 | 28.01 | 25464 | 6.01 |
| 130 | 002952576 | 10/15/2009 | 10/15/2009 | 10/23/2009 | 25.52 | 23200 | 3.52 |
| 131 | 002952577 | 10/15/2009 | 10/15/2009 | 10/23/2009 | 22.66 | 20600 | 0.66 |
| 132 | 002952578 | 10/15/2009 | 10/15/2009 | 10/23/2009 | 23.66 | 21509 | 1.66 |
| 133 | 002952579 | 10/15/2009 | 10/15/2009 | 10/23/2009 | 23.70 | 21545 | 1.70 |
| 134 | 002952580 | 10/15/2009 | 10/15/2009 | 10/23/2009 | 23.52 | 21382 | 1.52 |
| 135 | 002952581 | 10/15/2009 | 10/15/2009 | 10/23/2009 | 22.53 | 20482 | 0.53 |
| 136 | 002952582 | 10/15/2009 | 10/15/2009 | 10/23/2009 | 26.79 | 24355 | 4.79 |
| 137 | 002952585 | 10/15/2009 | 10/15/2009 | 10/23/2009 | 23.13 | 21027 | 1.13 |
| 138 | 002952586 | 10/15/2009 | 10/15/2009 | 10/23/2009 | 20.32 | 18473 | 0.00 |
| 139 | 002952587 | 10/16/2009 | 10/16/2009 | 10/23/2009 | 23.09 | 20991 | 1.09 |
| 140 | 002952588 | 10/16/2009 | 10/16/2009 | 10/23/2009 | 22.85 | 20773 | 0.85 |
| 141 | 002952589 | 10/16/2009 | 10/16/2009 | 10/23/2009 | 24.00 | 21818 | 2.00 |
| 142 | 002952590 | 10/16/2009 | 10/16/2009 | 10/23/2009 | 24.15 | 21955 | 2.15 |
| 143 | 002952594 | 10/16/2009 | 10/16/2009 | 10/23/2009 | 22.24 | 20218 | 0.24 |
| 144 | 002952604 | 10/16/2009 | 10/16/2009 | 10/23/2009 | 24.37 | 22155 | 2.37 |
| | | | | | | | |
| Totals | | | | | 3558.37 | 3234882 | 397.05 |
| | | | | | | | |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH
 Transporter: Bertolini Trucking
 Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 1 | 327435 | 8/5/2009 | 8/5/2009 | Soil | 10.47 | 9518 |
| 2 | 327434 | 8/5/2009 | 8/5/2009 | Soil | 17.73 | 16118 |
| 3 | 327433 | 8/5/2009 | 8/5/2009 | Soil | 17.75 | 16136 |
| 4 | 327436 | 8/5/2009 | 8/5/2009 | Soil | 17.76 | 16145 |
| 5 | 327437 | 8/5/2009 | 8/5/2009 | Soil | 25.34 | 23036 |
| 6 | 327438 | 8/5/2009 | 8/5/2009 | Soil | 22.39 | 20355 |
| 7 | 327439 | 8/5/2009 | 8/5/2009 | Soil | 22.75 | 20682 |
| 8 | 327440 | 8/5/2009 | 8/5/2009 | Soil | 21.49 | 19536 |
| 9 | 327442 | 8/6/2009 | 8/6/2009 | Soil | 27.66 | 25145 |
| 10 | 327441 | 8/6/2009 | 8/6/2009 | Soil | 21.80 | 19818 |
| 11 | 327444 | 8/6/2009 | 8/6/2009 | Soil | 20.71 | 18827 |
| 12 | 327443 | 8/6/2009 | 8/6/2009 | Soil | 25.82 | 23473 |
| 13 | 327445 | 8/6/2009 | 8/6/2009 | Soil | 22.21 | 20191 |
| 14 | 327446 | 8/6/2009 | 8/6/2009 | Soil | 23.07 | 20973 |
| 15 | 327447 | 8/6/2009 | 8/6/2009 | Soil | 18.97 | 17245 |
| 16 | 327448 | 8/6/2009 | 8/6/2009 | Soil | 16.91 | 15373 |
| 17 | 327449 | 8/6/2009 | 8/6/2009 | Soil | 23.06 | 20964 |
| 18 | 327451 | 8/6/2009 | 8/6/2009 | Soil | 25.74 | 23400 |
| 19 | 327450 | 8/6/2009 | 8/6/2009 | Soil | 19.72 | 17927 |
| 20 | 327452 | 8/6/2009 | 8/6/2009 | Soil | 20.26 | 18418 |
| 21 | 330913 | 8/6/2009 | 8/6/2009 | Soil | 26.57 | 24155 |
| 22 | 330886 | 8/6/2009 | 8/6/2009 | Soil | 24.03 | 21845 |
| 23 | 330887 | 8/6/2009 | 8/6/2009 | Soil | 21.76 | 19782 |
| 24 | 330915 | 8/6/2009 | 8/6/2009 | Soil | 24.37 | 22155 |
| 25 | 330914 | 8/6/2009 | 8/6/2009 | Soil | 19.51 | 17736 |
| 26 | 330888 | 8/7/2009 | 8/7/2009 | Soil | 24.75 | 22500 |
| 27 | 330889 | 8/7/2009 | 8/7/2009 | Soil | 24.05 | 21864 |
| 28 | 330891 | 8/7/2009 | 8/7/2009 | Soil | 25.27 | 22973 |
| 29 | 330894? | 8/7/2009 | 8/7/2009 | Soil | 19.44 | 17673 |
| 30 | 330893 | 8/7/2009 | 8/7/2009 | Soil | 21.20 | 19273 |
| 31 | 330896? | 8/7/2009 | 8/7/2009 | Soil | 22.30 | 20273 |
| 32 | 330892 | 8/7/2009 | 8/7/2009 | Soil | 23.73 | 21573 |
| 33 | 330895 | 8/7/2009 | 8/7/2009 | Soil | 19.98 | 18164 |
| 34 | 330897? | 8/7/2009 | 8/7/2009 | Soil | 22.80 | 20727 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH
 Transporter: Bertolini Trucking
 Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 35 | 330898 | 8/7/2009 | 8/7/2009 | Soil | 17.57 | 15973 |
| 36 | 330899? | 8/7/2009 | 8/7/2009 | Soil | 26.64 | 24218 |
| 37 | 330900 | 8/7/2009 | 8/7/2009 | Soil | 27.02 | 24564 |
| 38 | 330901 | 8/7/2009 | 8/7/2009 | Stumps | 6.65 | 6045 |
| 39 | 330902 | 8/7/2009 | 8/7/2009 | Soil | 22.29 | 20264 |
| 40 | 330903 | 8/7/2009 | 8/7/2009 | Soil | 25.69 | 23355 |
| 41 | 330904 | 8/7/2009? | 8/7/2009 | Soil | 21.61 | 19645 |
| 42 | 330905 | 8/7/2009 | 8/7/2009 | Soil | 21.38 | 19436 |
| 43 | 330906 | 8/7/2009 | 8/7/2009 | Soil | 29.05 | 26409 |
| 44 | 330907 | 8/7/2009 | 8/7/2009 | Soil | 26.17 | 23791 |
| 45 | 330908 | 8/7/2009 | 8/7/2009 | Soil | 31.61 | 28736 |
| 46 | 330909 | 8/7/2009 | 8/7/2009 | Soil | 22.20 | 20182 |
| 47 | 330910? | 8/7/2009 | 8/7/2009 | Soil | 23.38 | 21255 |
| 48 | 330911 | 8/7/2009 | 8/7/2009 | Soil | 24.38 | 22164 |
| 49 | 330912 | 8/7/2009 | 8/7/2009 | Soil | 28.71 | 26100 |
| 50 | 327463 | 8/7/2009 | 8/7/2009 | Soil | 18.85 | 17136 |
| 51 | 327473 | 8/10/2009 | 8/10/2009 | Stumps | 6.30 | 5727 |
| 52 | 327474 | 8/10/2009 | 8/10/2009 | Soil | 31.50 | 28636 |
| 53 | 327464 | 8/10/2009 | 8/10/2009 | Soil | 18.49 | 16809 |
| 54 | 327472 | 8/10/2009 | 8/10/2009 | Soil | 23.51 | 21373 |
| 55 | 327471 | 8/10/2009 | 8/10/2009 | Soil | 23.44 | 21309 |
| 56 | 327470 | 8/10/2009 | 8/10/2009 | Soil | 22.80 | 20727 |
| 57 | 327469 | 8/10/2009 | 8/10/2009 | Soil | 27.93 | 25391 |
| 58 | 327468 | 8/10/2009 | 8/10/2009 | Soil | 18.60 | 16909 |
| 59 | 327467 | 8/10/2009 | 8/10/2009 | Stumps | 6.15 | 5591 |
| 60 | 320504 | 8/14/2009 | 8/14/2009 | Soil | 23.46 | 21327 |
| 61 | 320505 | 8/14/2009 | 8/14/2009 | Soil | 26.74 | 24309 |
| 62 | 320506 | 8/14/2009 | 8/14/2009 | Soil | 22.97 | 20882 |
| 63 | 320507 | 8/14/2009 | 8/14/2009 | Soil | 26.06 | 23691 |
| 64 | 320509 | 8/14/2009 | 8/14/2009 | Soil | 20.28 | 18436 |
| 65 | 320510 | 8/14/2009 | 8/14/2009 | Soil | 23.20 | 21091 |
| 66 | 320511 | 8/14/2009 | 8/14/2009 | Soil | 26.75 | 24318 |
| 67 | 320508 | 8/14/2009 | 8/14/2009 | Soil | 22.53 | 20482 |
| 68 | 320515 | 8/14/2009 | 8/14/2009 | Soil | 26.03 | 23664 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 69 | 320514 | 8/14/2009 | 8/14/2009 | Soil | 20.19 | 18355 |
| 70 | 320513 | 8/14/2009 | 8/14/2009 | Soil | 21.49 | 19536 |
| 71 | 320512 | 8/14/2009 | 8/14/2009 | Soil | 25.07 | 22791 |
| 72 | 320503 | 8/17/2009 | 8/17/2009 | Soil | 29.17 | 26518 |
| 73 | 320502 | 8/17/2009 | 8/17/2009 | Soil | 18.62 | 16927 |
| 74 | 320501 | 8/17/2009 | 8/17/2009 | Soil | 28.18 | 25618 |
| 75 | 320500 | 8/17/2009 | 8/17/2009 | Soil | 24.26 | 22055 |
| 76 | 320499 | 8/17/2009 | 8/17/2009 | Soil | 22.50 | 20455 |
| 77 | 320498 | 8/17/2009 | 8/21/2009 | Soil | 25.56 | 23236 |
| 78 | 320497 | 8/17/2009 | 8/17/2009 | Soil | 27.25 | 24773 |
| 79 | 320496 | 8/17/2009 | 8/17/2009 | Soil | 21.00 | 19091 |
| 80 | 320495 | 8/17/2009 | 8/17/2009 | Soil | 25.68 | 23345 |
| 81 | 320482 | 8/18/2009 | 8/18/2009 | Soil | 26.62 | 24200 |
| 82 | 320483 | 8/18/2009 | 8/18/2009 | Soil | 29.43 | 26755 |
| 83 | 320484 | 8/18/2009 | 8/18/2009 | Soil | 27.13 | 24664 |
| 84 | 320485 | 8/18/2009 | 8/18/2009 | Soil | 23.23 | 21118 |
| 85 | 320486 | 8/20/2009 | 8/20/2009 | Soil | 19.35 | 17591 |
| 86 | 320487 | 8/20/2009 | 8/20/2009 | Soil | 24.51 | 22282 |
| 87 | 320488 | 8/20/2009 | 8/20/2009 | Soil | 18.74 | 17036 |
| 88 | 320489 | 8/20/2009 | 8/20/2009 | Soil | 21.44 | 19491 |
| 89 | 320490 | 8/20/2009 | 8/20/2009 | Soil | 24.49 | 22264 |
| 90 | 320491 | 8/20/2009 | 8/20/2009 | Soil | 16.51 | 15009 |
| 91 | 320492 | 8/20/2009 | 8/20/2009 | Soil | 18.47 | 16791 |
| 92 | 320493 | 8/20/2009 | 8/20/2009 | Soil | 20.49 | 18627 |
| 93 | 320494 | 8/20/2009 | 8/20/2009 | Soil | 20.72 | 18836 |
| 94 | 320516 | 8/20/2009 | 8/20/2009 | Soil | 17.26 | 15691 |
| 95 | 320517 | 8/20/2009 | 8/20/2009 | Soil | 20.24 | 18400 |
| 96 | 320518 | 8/20/2009 | 8/20/2009 | Soil | 22.03 | 20027 |
| 97 | 320519 | 8/20/2009 | 8/20/2009 | Soil | 20.85 | 18955 |
| 98 | 320521 | 8/21/2009 | 8/21/2009 | Stumps | 7.36 | 6691 |
| 99 | 320522 | 8/21/2009 | 8/21/2009 | Stumps | 6.71 | 6100 |
| 100 | 320523 | 8/21/2009 | 8/21/2009 | Stumps | 7.62 | 6927 |
| 101 | 320524 | 9/2/2009 | 9/2/2009 | Soil | 18.80 | 17091 |
| 102 | 320525 | 9/2/2009 | 9/2/2009 | Soil | 17.36 | 15782 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 103 | 320526 | 9/2/2009 | 9/2/2009 | Soil | 22.34 | 20309 |
| 104 | 320527 | 9/2/2009 | 9/2/2009 | Soil | 16.88 | 15345 |
| 105 | 320528 | 9/2/2009 | 9/2/2009 | Soil | 17.04 | 15491 |
| 106 | 320529 | 9/2/2009 | 9/2/2009 | Soil | 16.64 | 15127 |
| 107 | 320530 | 9/2/2009 | 9/2/2009 | Soil | 22.66 | 20600 |
| 108 | 320531 | 9/2/2009 | 9/2/2009 | Soil | 18.45 | 16773 |
| 109 | 320532 | 9/2/2009 | 9/2/2009 | Soil | 18.42 | 16745 |
| 110 | 320533 | 9/2/2009 | 9/3/2009 | Soil | 16.90 | 15364 |
| 111 | 320534 | 9/2/2009 | 9/2/2009 | Soil | 21.87 | 19882 |
| 112 | 320535 | 9/2/2009 | 9/2/2009 | Soil | 15.52 | 14109 |
| 113 | 320536 | 9/3/2009 | 9/3/2009 | Soil | 18.15 | 16500 |
| 114 | 320537 | 9/3/2009 | 9/3/2009 | Soil | 18.56 | 16873 |
| 115 | 320538 | 9/3/2009 | 9/3/2009 | Soil | 23.37 | 21245 |
| 116 | 320539 | 9/3/2009 | 9/3/2009 | Soil | 16.84 | 15309 |
| 117 | 320540 | 9/3/2009 | 9/3/2009 | Soil | 16.75 | 15227 |
| 118 | 320541 | 9/3/2009 | 9/3/2009 | Soil | 19.26 | 17509 |
| 119 | 320542 | 9/3/2009 | 9/3/2009 | Soil | 15.73 | 14300 |
| 120 | 320543 | 9/3/2009 | 9/3/2009 | Soil | 21.75 | 19773 |
| 121 | 320544 | 9/3/2009 | 9/3/2009 | Soil | 14.71 | 13373 |
| 122 | 320545 | 9/3/2009 | 9/4/2009 | Soil | 24.79 | 22536 |
| 123 | 320546 | 9/3/2009 | 9/3/2009 | Soil | 15.83 | 14391 |
| 124 | 320547 | 9/3/2009 | 9/3/2009 | Soil | 17.35 | 15773 |
| 125 | 320548 | 9/4/2009 | 9/4/2009 | Soil | 29.21 | 26555 |
| 126 | 320549 | 9/4/2009 | 9/4/2009 | Soil | 20.80 | 18909 |
| 127 | 320550 | 9/4/2009 | 9/4/2009 | Soil | 18.92 | 17200 |
| 128 | 320551 | 9/4/2009 | 9/4/2009 | Soil | 22.09 | 20082 |
| 129 | 320552 | 9/4/2009 | 9/4/2009 | Soil | 31.08 | 28255 |
| 130 | 320553 | 9/4/2009 | 9/4/2009 | Soil | 26.00 | 23636 |
| 131 | 320554 | 9/4/2009 | 9/4/2009 | Soil | 28.41 | 25827 |
| 132 | 320555 | 9/4/2009 | 9/4/2009 | Soil | 22.50 | 20455 |
| 133 | 320556 | 9/4/2009 | 9/4/2009 | Soil | 18.97 | 17245 |
| 134 | 320557 | 9/4/2009 | 9/4/2009 | Soil | 22.06 | 20055 |
| 135 | 320558 | 9/4/2009 | 9/4/2009 | Soil | 21.43 | 19482 |
| 136 | 320559 | 9/4/2009 | 9/4/2009 | Soil | 25.51 | 23191 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 137 | 320560 | 9/4/2009 | 9/4/2009 | Soil | 21.26 | 19327 |
| 138 | 320561 | 9/4/2009 | 9/4/2009 | Soil | 29.65 | 26955 |
| 139 | 320562 | 9/4/2009 | 9/4/2009 | Soil | 14.96 | 13600 |
| 140 | 320563 | 9/4/2009 | 9/4/2009 | Soil | 15.25 | 13864 |
| 141 | 320564 | 9/4/2009 | 9/4/2009 | Soil | 19.84 | 18036 |
| 142 | 320565 | 9/4/2009 | 9/4/2009 | Soil | 22.99 | 20900 |
| 143 | 320566 | 9/8/2009 | 9/8/2009 | Soil | 27.71 | 25191 |
| 144 | 320567 | 9/8/2009 | 9/8/2009 | Soil | 22.96 | 20873 |
| 145 | 320568 | 9/8/2009 | 9/8/2009 | Soil | 23.48 | 21345 |
| 146 | 320569 | 9/8/2009 | 9/8/2009 | Soil | 22.44 | 20400 |
| 147 | 320570 | 9/8/2009 | 9/8/2009 | Soil | 21.30 | 19364 |
| 148 | 320571 | 9/8/2009 | 9/8/2009 | Soil | 28.20 | 25636 |
| 149 | 320572 | 9/8/2009 | 9/8/2009 | Soil | 17.12 | 15564 |
| 150 | 320573 | 9/8/2009 | 9/8/2009 | Soil | 15.91 | 14464 |
| 151 | 320574 | 9/8/2009 | 9/8/2009 | Soil | 19.02 | 17291 |
| 152 | 320575 | 9/8/2009 | 9/8/2009 | Soil | 19.7 | 17909 |
| 153 | 320576 | 9/8/2009 | 9/8/2009 | Soil | 26.62 | 24200 |
| 154 | 320577 | 9/8/2009 | 9/8/2009 | Soil | 18.89 | 17173 |
| 155 | 320578 | 9/8/2009 | 9/8/2009 | Soil | 20.26 | 18418 |
| 156 | 320579 | 9/8/2009 | 9/8/2009 | Soil | 13.83 | 12573 |
| 157 | 320580 | 9/8/2009 | 9/8/2009 | Soil | 19.44 | 17673 |
| 158 | 320581 | 9/8/2009 | 9/8/2009 | Soil | 25.61 | 23282 |
| 159 | 320582 | 9/8/2009 | 9/8/2009 | Soil | 30.08 | 27345 |
| 160 | 320583 | 9/8/2009 | 9/8/2009 | Soil | 22.22 | 20200 |
| 161 | 320584 | 9/8/2009 | 9/8/2009 | Soil | 20.79 | 18900 |
| 162 | 320585 | 9/8/2009 | 9/8/2009 | Soil | 26.66 | 24236 |
| 163 | 320586 | 9/8/2009 | 9/8/2009 | Soil | 16.97 | 15427 |
| 164 | 320587 | 9/8/2009 | 9/8/2009 | Soil | 15.57 | 14155 |
| 165 | 320588 | 9/8/2009 | 9/8/2009 | Soil | 18.59 | 16900 |
| 166 | 320589 | 9/8/2009 | 9/8/2009 | Soil | 20.17 | 18336 |
| 167 | 320590 | 9/8/2009 | 9/8/2009 | Soil | 20.97 | 19064 |
| 168 | 320591 | 9/9/2009 | 9/9/2009 | Soil | 20.65 | 18773 |
| 169 | 320592 | 9/9/2009 | 9/9/2009 | Soil | 26.47 | 24064 |
| 170 | 320593 | 9/9/2009 | 9/9/2009 | Soil | 17.97 | 16336 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH
 Transporter: Bertolini Trucking
 Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 171 | 320594 | 9/9/2009 | 9/9/2009 | Soil | 28.14 | 25582 |
| 172 | 320595 | 9/9/2009 | 9/9/2009 | Soil | 22.4 | 20364 |
| 173 | 320596 | 9/9/2009 | 9/9/2009 | Soil | 24.35 | 22136 |
| 174 | 320597 | 9/9/2009 | 9/9/2009 | Soil | 20.7 | 18818 |
| 175 | 320598 | 9/9/2009 | 9/9/2009 | Soil | 16.47 | 14973 |
| 176 | 320599 | 9/9/2009 | 9/9/2009 | Soil | 20.2 | 18364 |
| 177 | 320600 | 9/9/2009 | 9/9/2009 | Soil | 15.18 | 13800 |
| 178 | 320601 | 9/9/2009 | 9/9/2009 | Soil | 21.97 | 19973 |
| 179 | 320602 | 9/9/2009 | 9/9/2009 | Soil | 17.09 | 15536 |
| 180 | 320603 | 9/9/2009 | 9/9/2009 | Soil | 19.85 | 18045 |
| 181 | 320604 | 9/9/2009 | 9/9/2009 | Soil | 21 | 19091 |
| 182 | 320605 | 9/9/2009 | 9/9/2009 | Soil | 25.74 | 23400 |
| 183 | 320606 | 9/9/2009 | 9/9/2009 | Soil | 15.17 | 13791 |
| 184 | 320607 | 9/9/2009 | 9/9/2009 | Soil | 14.55 | 13227 |
| 185 | 320608 | 9/9/2009 | 9/9/2009 | Soil | 20.55 | 18682 |
| 186 | 320609 | 9/9/2009 | 9/9/2009 | Soil | 18.8 | 17091 |
| 187 | 320610 | 9/9/2009 | 9/9/2009 | Soil | 17.59 | 15991 |
| 188 | 320611 | 9/9/2009 | 9/9/2009 | Soil | 20.05 | 18227 |
| 189 | 320612 | 9/9/2009 | 9/9/2009 | Soil | 23.87 | 21700 |
| 190 | 320613 | 9/9/2009 | 9/9/2009 | Soil | 15.09 | 13718 |
| 191 | 320408 | 9/9/2009 | 9/9/2009 | Soil | 17.58 | 15982 |
| 192 | 320409 | 9/9/2009 | 9/9/2009 | Soil | 19.76 | 17964 |
| 193 | 320410 | 9/9/2009 | 9/9/2009 | Soil | 19.59 | 17809 |
| 194 | 320411 | 9/9/2009 | 9/9/2009 | Soil | 21.88 | 19891 |
| 195 | 320412 | 9/10/2009 | 9/10/2009 | Soil | 23.65 | 21500 |
| 196 | 320413 | 9/10/2009 | 9/10/2009 | Soil | 19.27 | 17518 |
| 197 | 320414 | 9/10/2009 | 9/10/2009 | Soil | 15.96 | 14509 |
| 198 | 320415 | 9/10/2009 | 9/10/2009 | Soil | 14.61 | 13282 |
| 199 | 320416 | 9/10/2009 | 9/10/2009 | Soil | 13.5 | 12273 |
| 200 | 320417 | 9/10/2009 | 9/10/2009 | Soil | 16.35 | 14864 |
| 201 | 320418 | 9/10/2009 | 9/10/2009 | Soil | 20.53 | 18664 |
| 202 | 320419 | 9/10/2009 | 9/10/2009 | Soil | 25.92 | 23564 |
| 203 | 320420 | 9/10/2009 | 9/10/2009 | Soil | 17.42 | 15836 |
| 204 | 320421 | 9/10/2009 | 9/10/2009 | Soil | 23.46 | 21327 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 205 | 320422 | 9/10/2009 | 9/10/2009 | Soil | 25.32 | 23018 |
| 206 | 320423 | 9/10/2009 | 9/10/2009 | Soil | 18.66 | 16964 |
| 207 | 320424 | 9/10/2009 | 9/10/2009 | Soil | 22.59 | 20536 |
| 208 | 320425 | 9/10/2009 | 9/10/2009 | Soil | 16.49 | 14991 |
| 209 | 320426 | 9/10/2009 | 9/10/2009 | Soil | 24.08 | 21891 |
| 210 | 320427 | 9/10/2009 | 9/10/2009 | Soil | 17.52 | 15927 |
| 211 | 320428 | 9/10/2009 | 9/10/2009 | Soil | 22.21 | 20191 |
| 212 | 320429 | 9/10/2009 | 9/10/2009 | Soil | 23.95 | 21773 |
| 213 | 320430 | 9/10/2009 | 9/10/2009 | Soil | 14 | 12727 |
| 214 | 320431 | 9/10/2009 | 9/10/2009 | Soil | 24.53 | 22300 |
| 215 | 320432 | 9/10/2009 | 9/10/2009 | Soil | 19.96 | 18145 |
| 216 | 320433 | 9/10/2009 | 9/10/2009 | Soil | 18.81 | 17100 |
| 217 | 320434 | 9/10/2009 | 9/10/2009 | Soil | 15.3 | 13909 |
| 218 | 320435 | 9/10/2009 | 9/10/2009 | Soil | 24.98 | 22709 |
| 219 | 320436 | 9/10/2009 | 9/10/2009 | Soil | 22.71 | 20645 |
| 220 | 320437 | 9/10/2009 | 9/10/2009 | Soil | 22.81 | 20736 |
| 221 | 320438 | 9/10/2009 | 9/10/2009 | Soil | 27.78 | 25255 |
| 222 | 320439 | 9/10/2009 | 9/10/2009 | Soil | 17.2 | 15636 |
| 223 | 320440 | 9/10/2009 | 9/10/2009 | Soil | 17.01 | 15464 |
| 224 | 320441 | 9/10/2009 | 9/10/2009 | Soil | 18.86 | 17145 |
| 225 | 320442 | 9/10/2009 | 9/10/2009 | Soil | 19.78 | 17982 |
| 226 | 320443 | 9/10/2009 | 9/10/2009 | Soil | 18.74 | 17036 |
| 227 | 320444 | 9/10/2009 | 9/10/2009 | Soil | 16.05 | 14591 |
| 228 | 320445 | 9/10/2009 | 9/10/2009 | Soil | 25.83 | 23482 |
| 229 | 320446 | 9/10/2009 | 9/10/2009 | Soil | 21.33 | 19391 |
| 230 | 320447 | 9/10/2009 | 9/10/2009 | Soil | 21.08 | 19164 |
| 231 | 320448 | 9/10/2009 | 9/10/2009 | Soil | 25.01 | 22736 |
| 232 | 320449 | 9/10/2009 | 9/10/2009 | Soil | 18.78 | 17073 |
| 233 | 320450 | 9/10/2009 | 9/10/2009 | Soil | 17.4 | 15818 |
| 234 | 320451 | 9/10/2009 | 9/10/2009 | Soil | 18.43 | 16755 |
| 235 | 320452 | 9/10/2009 | 9/10/2009 | Soil | 20.34 | 18491 |
| 236 | 320453 | 9/10/2009 | 9/10/2009 | Soil | 19.42 | 17655 |
| 237 | 320454 | 9/10/2009 | 9/10/2009 | Soil | 18.68 | 16982 |
| 238 | 320455 | 9/11/2009 | 9/11/2009 | Soil | 22.49 | 20445 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH
 Transporter: Bertolini Trucking
 Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 239 | 320456 | 9/11/2009 | 9/11/2009 | Soil | 20.27 | 18427 |
| 240 | 320457 | 9/11/2009 | 9/11/2009 | Soil | 19.89 | 18082 |
| 241 | 320458 | 9/11/2009 | 9/11/2009 | Soil | 16.73 | 15209 |
| 242 | 320459 | 9/11/2009 | 9/11/2009 | Soil | 18.68 | 16982 |
| 243 | 320460 | 9/11/2009 | 9/11/2009 | Soil | 18.05 | 16409 |
| 244 | 320461 | 9/11/2009 | 9/11/2009 | Soil | 18.34 | 16673 |
| 245 | 320462 | 9/11/2009 | 9/11/2009 | Soil | 19.29 | 17536 |
| 246 | 320463 | 9/11/2009 | 9/11/2009 | Soil | 21.13 | 19209 |
| 247 | 320464 | 9/11/2009 | 9/11/2009 | Soil | 24.2 | 22000 |
| 248 | 320465 | 9/11/2009 | 9/11/2009 | Soil | 18.71 | 17009 |
| 249 | 320466 | 9/11/2009 | 9/11/2009 | Soil | 17.84 | 16218 |
| 250 | 320467 | 9/11/2009 | 9/11/2009 | Soil | 20.17 | 18336 |
| 251 | 320468 | 9/11/2009 | 9/11/2009 | Soil | 15.82 | 14382 |
| 252 | 320469 | 9/11/2009 | 9/11/2009 | Soil | 18.43 | 16755 |
| 253 | 320470 | 9/11/2009 | 9/11/2009 | Soil | 22.8 | 20727 |
| 254 | 320471 | 9/11/2009 | 9/11/2009 | Soil | 14.6 | 13273 |
| 255 | 320472 | 9/11/2009 | 9/11/2009 | Soil | 22.64 | 20582 |
| 256 | 320473 | 9/11/2009 | 9/11/2009 | Soil | 17.54 | 15945 |
| 257 | 320474 | 9/11/2009 | 9/11/2009 | Soil | 15.43 | 14027 |
| 258 | 320475 | 9/11/2009 | 9/11/2009 | Soil | 19.67 | 17882 |
| 259 | 320476 | 9/11/2009 | 9/11/2009 | Soil | 18.58 | 16891 |
| 260 | 320477 | 9/11/2009 | 9/11/2009 | Soil | 14.37 | 13064 |
| 261 | 320478 | 9/11/2009 | 9/11/2009 | Soil | 12.78 | 11618 |
| 262 | 320479 | 9/11/2009 | 9/11/2009 | Soil | 17.73 | 16118 |
| 263 | 320480 | 9/11/2009 | 9/11/2009 | Soil | 21.62 | 19655 |
| 264 | 320481A | 9/11/2009 | 9/11/2009 | Soil | 15.97 | 14518 |
| 265 | 320481B | 9/11/2009 | 9/11/2009 | Soil | 14.49 | 13173 |
| 266 | 320481C | 9/11/2009 | 9/11/2009 | Soil | 17.34 | 15764 |
| 267 | 320481D | 9/11/2009 | 9/11/2009 | Soil | 13.2 | 12000 |
| 268 | 320480E | 9/11/2009 | 9/11/2009 | Soil | 19.4 | 17636 |
| 269 | 320481F | 9/11/2009 | 9/11/2009 | Soil | 16.16 | 14691 |
| 270 | 320481G | 9/11/2009 | 9/11/2009 | Soil | 15.95 | 14500 |
| 271 | 320481H | 9/11/2009 | 9/11/2009 | Soil | 16.49 | 14991 |
| 272 | 342803 | 9/16/2009 | 9/16/2009 | Soil | 21.02 | 19109 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 273 | 342804 | 9/16/2009 | 9/16/2009 | Soil | 24.58 | 22345 |
| 274 | 342805 | 9/16/2009 | 9/16/2009 | Soil | 29.47 | 26791 |
| 275 | 342806 | 9/16/2009 | 9/16/2009 | Soil | 23.96 | 21782 |
| 276 | 342807 | 9/16/2009 | 9/16/2009 | Soil | 16.45 | 14955 |
| 277 | 342808 | 9/16/2009 | 9/16/2009 | Soil | 14.4 | 13091 |
| 278 | 342809 | 9/16/2009 | 9/16/2009 | Soil | 16.33 | 14845 |
| 279 | 342810 | 9/16/2009 | 9/16/2009 | Soil | 17.16 | 15600 |
| 280 | 342811 | 9/16/2009 | 9/16/2009 | Soil | 23.28 | 21164 |
| 281 | 342812 | 9/16/2009 | 9/16/2009 | Soil | 15.39 | 13991 |
| 282 | 342813 | 9/16/2009 | 9/16/2009 | Soil | 21.41 | 19464 |
| 283 | 342814 | 9/16/2009 | 9/16/2009 | Soil | 15.89 | 14445 |
| 284 | 342815 | 9/16/2009 | 9/16/2009 | Soil | 18.87 | 17155 |
| 285 | 342816 | 9/16/2009 | 9/16/2009 | Soil | 18.81 | 17100 |
| 286 | 342817 | 9/16/2009 | 9/16/2009 | Soil | 14.15 | 12864 |
| 287 | 342818 | 9/16/2009 | 9/16/2009 | Soil | 16.41 | 14918 |
| 288 | 342819 | 9/16/2009 | 9/16/2009 | Soil | 16.77 | 15245 |
| 289 | 342820 | 9/16/2009 | 9/16/2009 | Soil | 23.14 | 21036 |
| 290 | 342821 | 9/16/2009 | 9/16/2009 | Soil | 18.21 | 16555 |
| 291 | 342822 | 9/16/2009 | 9/16/2009 | Soil | 16.98 | 15436 |
| 292 | 342823 | 9/16/2009 | 9/16/2009 | Soil | 20.1 | 18273 |
| 293 | 342824 | 9/16/2009 | 9/16/2009 | Soil | 23.13 | 21027 |
| 294 | 342825 | 9/16/2009 | 9/16/2009 | Soil | 16.99 | 15445 |
| 295 | 342826 | 9/16/2009 | 9/16/2009 | Soil | 25.44 | 23127 |
| 296 | 342827 | 9/16/2009 | 9/16/2009 | Soil | 23.37 | 21245 |
| 297 | 342828 | 9/16/2009 | 9/16/2009 | Soil | 25.58 | 23255 |
| 298 | 342829 | 9/16/2009 | 9/16/2009 | Soil | 17.43 | 15845 |
| 299 | 342830 | 9/16/2009 | 9/16/2009 | Soil | 20.17 | 18336 |
| 300 | 342831 | 9/16/2009 | 9/16/2009 | Soil | 20.35 | 18500 |
| 301 | 342832 | 9/16/2009 | 9/16/2009 | Soil | 23.14 | 21036 |
| 302 | 342833 | 9/16/2009 | 9/16/2009 | Soil | 16.91 | 15373 |
| 303 | 342834 | 9/17/2009 | 9/17/2009 | Soil | 22.33 | 20300 |
| 304 | 342835 | 9/17/2009 | 9/17/2009 | Soil | 22.69 | 20627 |
| 305 | 342836 | 9/17/2009 | 9/17/2009 | Soil | 23.06 | 20964 |
| 306 | 342837 | 9/17/2009 | 9/17/2009 | Soil | 23.93 | 21755 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 307 | 342839 | 9/17/2009 | 9/17/2009 | Soil | 14.98 | 13618 |
| 308 | 342840 | 9/17/2009 | 9/17/2009 | Soil | 16.67 | 15155 |
| 309 | 342841 | 9/17/2009 | 9/17/2009 | Soil | 18.66 | 16964 |
| 310 | 342842 | 9/17/2009 | 9/17/2009 | Soil | 16.18 | 14709 |
| 311 | 342843 | 9/17/2009 | 9/17/2009 | Soil | 24.51 | 22282 |
| 312 | 342844 | 9/17/2009 | 9/17/2009 | Soil | 24.82 | 22564 |
| 313 | 342845 | 9/17/2009 | 9/17/2009 | Soil | 16.71 | 15191 |
| 314 | 342846 | 9/17/2009 | 9/17/2009 | Soil | 25.8 | 23455 |
| 315 | 342847 | 9/17/2009 | 9/17/2009 | Soil | 15.71 | 14282 |
| 316 | 342848 | 9/17/2009 | 9/17/2009 | Soil | 22.51 | 20464 |
| 317 | 342849 | 9/17/2009 | 9/17/2009 | Soil | 16.1 | 14636 |
| 318 | 342850 | 9/17/2009 | 9/17/2009 | Soil | 17.89 | 16264 |
| 319 | 342851 | 9/17/2009 | 9/17/2009 | Soil | 24.06 | 21873 |
| 320 | 342852 | 9/17/2009 | 9/17/2009 | Soil | 16.7 | 15182 |
| 321 | 342853 | 9/17/2009 | 9/17/2009 | Soil | 23.41 | 21282 |
| 322 | 342854 | 9/17/2009 | 9/17/2009 | Soil | 17.29 | 15718 |
| 323 | 342855 | 9/17/2009 | 9/17/2009 | Soil | 23.28 | 21164 |
| 324 | 342856 | 9/17/2009 | 9/23/2009 | Soil | 21.18 | 19255 |
| 325 | 342857 | 9/17/2009 | 9/17/2009 | Soil | 19.25 | 17500 |
| 326 | 342858 | 9/17/2009 | 9/17/2009 | Soil | 17.67 | 16064 |
| 327 | 342859 | 9/17/2009 | 9/17/2009 | Soil | 16.49 | 14991 |
| 328 | 342860 | 9/17/2009 | 9/17/2009 | Soil | 25.06 | 22782 |
| 329 | 342861 | 9/17/2009 | 9/17/2009 | Soil | 23.75 | 21591 |
| 330 | 342862 | 9/17/2009 | 9/17/2009 | Soil | 23.66 | 21509 |
| 331 | 342863 | 9/17/2009 | 9/17/2009 | Soil | 21.52 | 19564 |
| 332 | 342864 | 9/17/2009 | 9/17/2009 | Soil | 18.19 | 16536 |
| 333 | 342865 | 9/17/2009 | 9/17/2009 | Soil | 15.37 | 13973 |
| 334 | 342866 | 9/18/2009 | 9/18/2009 | Soil | 21.8 | 19818 |
| 335 | 342867 | 9/18/2009 | 9/18/2009 | Soil | 17.78 | 16164 |
| 336 | 342868 | 9/18/2009 | 9/18/2009 | Soil | 24.11 | 21918 |
| 337 | 342869 | 9/18/2009 | 9/18/2009 | Soil | 20.01 | 18191 |
| 338 | 342870 | 9/18/2009 | 9/18/2009 | Soil | 23.94 | 21764 |
| 339 | 342871 | 9/18/2009 | 9/18/2009 | Soil | 23.2 | 21091 |
| 340 | 342872 | 9/18/2009 | 9/18/2009 | Soil | 23.04 | 20945 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 341 | 342873 | 9/18/2009 | 9/18/2009 | Soil | 15.06 | 13691 |
| 342 | 342874 | 9/18/2009 | 9/18/2009 | Soil | 17.2 | 15636 |
| 343 | 342875 | 9/18/2009 | 9/18/2009 | Soil | 16.72 | 15200 |
| 344 | 342876 | 9/18/2009 | 9/18/2009 | Soil | 22.36 | 20327 |
| 345 | 342877 | 9/18/2009 | 9/18/2009 | Soil | 21.52 | 19564 |
| 346 | 342878 | 9/18/2009 | 9/18/2009 | Soil | 24.38 | 22164 |
| 347 | 342879 | 9/18/2009 | 9/18/2009 | Soil | 17.78 | 16164 |
| 348 | 342880 | 9/18/2009 | 9/18/2009 | Soil | 19.73 | 17936 |
| 349 | 342881 | 9/18/2009 | 9/18/2009 | Soil | 27.89 | 25355 |
| 350 | 342882 | 9/18/2009 | 9/18/2009 | Soil | 25.38 | 23073 |
| 351 | 342883 | 9/18/2009 | 9/18/2009 | Soil | 25.05 | 22773 |
| 352 | 342884 | 9/18/2009 | 9/18/2009 | Soil | 25.87 | 23518 |
| 353 | 342885 | 9/18/2009 | 9/18/2009 | Soil | 16.12 | 14655 |
| 354 | 342886 | 9/18/2009 | 9/18/2009 | Soil | 16.24 | 14764 |
| 355 | 342887 | 9/18/2009 | 9/18/2009 | Soil | 17.75 | 16136 |
| 356 | 342888 | 9/18/2009 | 9/18/2009 | Soil | 24.22 | 22018 |
| 357 | 342889 | 9/18/2009 | 9/18/2009 | Soil | 23.02 | 20927 |
| 358 | 342890 | 9/18/2009 | 9/18/2009 | Soil | 29.51 | 26827 |
| 359 | 342891 | 9/18/2009 | 9/18/2009 | Soil | 21.72 | 19745 |
| 360 | 342892 | 9/18/2009 | 9/18/2009 | Soil | 26.79 | 24355 |
| 361 | 342893 | 9/18/2009 | 9/18/2009 | Soil | 21.91 | 19918 |
| 362 | 342894 | 9/18/2009 | 9/18/2009 | Soil | 25.6 | 23273 |
| 363 | 342895 | 9/18/2009 | 9/18/2009 | Soil | 18.22 | 16564 |
| 364 | 342896 | 9/18/2009 | 9/18/2009 | Soil | 17.19 | 15627 |
| 365 | 342897 | 9/18/2009 | 9/18/2009 | Soil | 16.74 | 15218 |
| 366 | 342898 | 9/18/2009 | 9/18/2009 | Soil | 19.7 | 17909 |
| 367 | 342899 | 9/18/2009 | 9/18/2009 | Soil | 18.33 | 16664 |
| 368 | 342900 | 9/18/2009 | 9/18/2009 | Soil | 17.77 | 16155 |
| 369 | 342901 | 9/18/2009 | 9/18/2009 | Soil | 17.91 | 16282 |
| 370 | 342902 | 9/18/2009 | 9/18/2009 | Soil | 24.45 | 22227 |
| 371 | 342903 | 9/18/2009 | 9/18/2009 | Soil | 18.93 | 17209 |
| 372 | 342904 | 9/18/2009 | 9/18/2009 | Soil | 22.72 | 20655 |
| 373 | 342905 | 9/18/2009 | 9/18/2009 | Soil | 17.05 | 15500 |
| 374 | 342911 | 9/18/2009 | 9/18/2009 | Soil | 15.27 | 13882 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 375 | 342912 | 9/18/2009 | 9/18/2009 | Soil | 17.46 | 15873 |
| 376 | 342913 | 9/18/2009 | 9/18/2009 | Soil | 20.67 | 18791 |
| 377 | 342914 | 9/18/2009 | 9/18/2009 | Soil | 17.35 | 15773 |
| 378 | 342915 | 9/18/2009 | 9/18/2009 | Soil | 19.09 | 17355 |
| 379 | 342916 | 9/18/2009 | 9/18/2009 | Soil | 20.86 | 18964 |
| 380 | 342917 | 9/21/2009 | 9/21/2009 | Soil | 25.7 | 23364 |
| 381 | 342918 | 9/21/2009 | 9/21/2009 | Soil | 18.53 | 16845 |
| 382 | 342919 | 9/21/2009 | 9/21/2009 | Soil | 18.5 | 16818 |
| 383 | 342920 | 9/21/2009 | 9/21/2009 | Soil | 23.68 | 21527 |
| 384 | 342921 | 9/21/2009 | 9/21/2009 | Soil | 17.49 | 15900 |
| 385 | 342922 | 9/21/2009 | 9/21/2009 | Soil | 17.25 | 15682 |
| 386 | 342923 | 9/21/2009 | 9/21/2009 | Soil | 17.24 | 15673 |
| 387 | 342924 | 9/21/2009 | 9/21/2009 | Soil | 20.74 | 18855 |
| 388 | 342925 | 9/21/2009 | 9/21/2009 | Soil | 25.53 | 23209 |
| 389 | 342926 | 9/21/2009 | 9/21/2009 | Soil | 17.96 | 16327 |
| 390 | 342927 | 9/21/2009 | 9/21/2009 | Soil | 21.02 | 19109 |
| 391 | 342928 | 9/21/2009 | 9/21/2009 | Soil | 17.24 | 15673 |
| 392 | 342929 | 9/21/2009 | 9/21/2009 | Soil | 21 | 19091 |
| 393 | 342930 | 9/21/2009 | 9/21/2009 | Soil | 21.28 | 19345 |
| 394 | 342931 | 9/21/2009 | 9/21/2009 | Soil | 24.23 | 22027 |
| 395 | 342932 | 9/21/2009 | 9/21/2009 | Soil | 18.49 | 16809 |
| 396 | 342933 | 9/21/2009 | 9/21/2009 | Soil | 16.86 | 15327 |
| 397 | 342934 | 9/21/2009 | 9/21/2009 | Soil | 24.11 | 21918 |
| 398 | 342935 | 9/21/2009 | 9/21/2009 | Soil | 22.22 | 20200 |
| 399 | 342936 | 9/21/2009 | 9/21/2009 | Soil | 26.2 | 23818 |
| 400 | 342937 | 9/21/2009 | 9/21/2009 | Soil | 24.11 | 21918 |
| 401 | 342938 | 9/21/2009 | 9/21/2009 | Soil | 19.45 | 17682 |
| 402 | 342939 | 9/21/2009 | 9/21/2009 | Soil | 18.74 | 17036 |
| 403 | 342940 | 9/21/2009 | 9/21/2009 | Soil | 19.78 | 17982 |
| 404 | 342941 | 9/21/2009 | 9/21/2009 | Soil | 15.97 | 14518 |
| 405 | 342942 | 9/21/2009 | 9/21/2009 | Soil | 24.79 | 22536 |
| 406 | 342943 | 9/21/2009 | 9/21/2009 | Soil | 16.65 | 15136 |
| 407 | 342944 | 9/21/2009 | 9/21/2009 | Soil | 23.78 | 21618 |
| 408 | 342945 | 9/21/2009 | 9/21/2009 | Soil | 19.2 | 17455 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 409 | 342946 | 9/21/2009 | 9/21/2009 | Soil | 18.59 | 16900 |
| 410 | 342947 | 9/21/2009 | 9/21/2009 | Soil | 24.02 | 21836 |
| 411 | 342948 | 9/21/2009 | 9/21/2009 | Soil | 22.65 | 20591 |
| 412 | 342949 | 9/21/2009 | 9/21/2009 | Soil | 18.67 | 16973 |
| 413 | 342950 | 9/21/2009 | 9/21/2009 | Soil | 19.41 | 17645 |
| 414 | 342951 | 9/21/2009 | 9/21/2009 | Soil | 22.29 | 20264 |
| 415 | 342952 | 9/21/2009 | 9/21/2009 | Soil | 18.17 | 16518 |
| 416 | 342953 | 9/22/2009 | 9/22/2009 | Soil | 26.66 | 24236 |
| 417 | 342954 | 9/22/2009 | 9/22/2009 | Soil | 22.58 | 20527 |
| 418 | 342955 | 9/22/2009 | 9/22/2009 | Soil | 17.44 | 15855 |
| 419 | 342956 | 9/22/2009 | 9/22/2009 | Soil | 18.66 | 16964 |
| 420 | 342957 | 9/22/2009 | 9/22/2009 | Soil | 14.69 | 13355 |
| 421 | 342958 | 9/22/2009 | 9/22/2009 | Soil | 17.36 | 15782 |
| 422 | 342959 | 9/22/2009 | 9/22/2009 | Soil | 15.4 | 14000 |
| 423 | 342960 | 9/22/2009 | 9/22/2009 | Soil | 16.42 | 14927 |
| 424 | 342961 | 9/22/2009 | 9/22/2009 | Soil | 16.8 | 15273 |
| 425 | 342962 | 9/22/2009 | 9/22/2009 | Soil | 15.79 | 14355 |
| 426 | 342963 | 9/22/2009 | 9/22/2009 | Soil | 25.44 | 23127 |
| 427 | 342964 | 9/22/2009 | 9/22/2009 | Soil | 14.73 | 13391 |
| 428 | 342965 | 9/22/2009 | 9/22/2009 | Soil | 23.8 | 21636 |
| 429 | 342966 | 9/22/2009 | 9/22/2009 | Soil | 14.66 | 13327 |
| 430 | 342967 | 9/22/2009 | 9/22/2009 | Soil | 18.46 | 16782 |
| 431 | 342968 | 9/22/2009 | 9/22/2009 | Soil | 16.42 | 14927 |
| 432 | 342969 | 9/22/2009 | 9/22/2009 | Soil | 19.19 | 17445 |
| 433 | 342970 | 9/22/2009 | 9/22/2009 | Soil | 16.46 | 14964 |
| 434 | 342971 | 9/22/2009 | 9/22/2009 | Soil | 17.97 | 16336 |
| 435 | 342972 | 9/22/2009 | 9/22/2009 | Soil | 18.64 | 16945 |
| 436 | 342973 | 9/22/2009 | 9/22/2009 | Soil | 26.87 | 24427 |
| 437 | 342974 | 9/22/2009 | 9/22/2009 | Soil | 17.08 | 15527 |
| 438 | 342982 | 9/22/2009 | 9/22/2009 | Soil | 21.24 | 19309 |
| 439 | 342983 | 9/22/2009 | 9/22/2009 | Soil | 21.01 | 19100 |
| 440 | 342984 | 9/22/2009 | 9/22/2009 | Soil | 20.64 | 18764 |
| 441 | 342985 | 9/22/2009 | 9/22/2009 | Soil | 23.58 | 21436 |
| 442 | 342986 | 9/22/2009 | 9/22/2009 | Soil | 19.68 | 17891 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH
 Transporter: Bertolini Trucking
 Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 443 | 342987 | 9/22/2009 | 9/22/2009 | Soil | 18.39 | 16718 |
| 444 | 342988 | 9/22/2009 | 9/22/2009 | Soil | 17.64 | 16036 |
| 445 | 342989 | 9/22/2009 | 9/22/2009 | Soil | 22.4 | 20364 |
| 446 | 342990 | 9/22/2009 | 9/22/2009 | Soil | 20.05 | 18227 |
| 447 | 342991 | 9/22/2009 | 9/22/2009 | Soil | 24.82 | 22564 |
| 448 | 342992 | 9/22/2009 | 9/22/2009 | Soil | 16.92 | 15382 |
| 449 | 342993 | 9/22/2009 | 9/22/2009 | Soil | 19.07 | 17336 |
| 450 | 342994 | 9/22/2009 | 9/22/2009 | Soil | 24.72 | 22473 |
| 451 | 342995 | 9/22/2009 | 9/22/2009 | Soil | 15.85 | 14409 |
| 452 | 342996 | 9/22/2009 | 9/22/2009 | Soil | 18.4 | 16727 |
| 453 | 342997 | 9/22/2009 | 9/22/2009 | Soil | 18.52 | 16836 |
| 454 | 342998 | 9/22/2009 | 9/22/2009 | Soil | 15.56 | 14145 |
| 455 | 342999 | 9/22/2009 | 9/22/2009 | Soil | 19.56 | 17782 |
| 456 | 343000 | 9/22/2009 | 9/22/2009 | Soil | 17.33 | 15755 |
| 457 | 343001 | 9/23/2009 | 9/23/2009 | Soil | 26.56 | 24145 |
| 458 | 343002 | 9/23/2009 | 9/23/2009 | Soil | 25.61 | 23282 |
| 459 | 343003 | 9/23/2009 | 9/23/2009 | Soil | 19.87 | 18064 |
| 460 | 343004 | 9/23/2009 | 9/23/2009 | Soil | 22.72 | 20655 |
| 461 | 343005 | 9/23/2009 | 9/23/2009 | Soil | 18.35 | 16682 |
| 462 | 343006 | 9/23/2009 | 9/23/2009 | Soil | 26.37 | 23973 |
| 463 | 343007 | 9/23/2009 | 9/23/2009 | Soil | 20.14 | 18309 |
| 464 | 343008 | 9/23/2009 | 9/23/2009 | Soil | 15.76 | 14327 |
| 465 | 343009 | 9/23/2009 | 9/23/2009 | Soil | 15.58 | 14164 |
| 466 | 343010 | 9/23/2009 | 9/23/2009 | Soil | 19.92 | 18109 |
| 467 | 343011 | 9/23/2009 | 9/23/2009 | Soil | 20.13 | 18300 |
| 468 | 343012 | 9/23/2009 | 9/23/2009 | Soil | 15.31 | 13918 |
| 469 | 343013 | 9/23/2009 | 9/23/2009 | Soil | 16.52 | 15018 |
| 470 | 343014 | 9/23/2009 | 9/23/2009 | Soil | 15.12 | 13745 |
| 471 | 343015 | 9/23/2009 | 9/23/2009 | Soil | 21.77 | 19791 |
| 472 | 343016 | 9/23/2009 | 9/23/2009 | Soil | 16.92 | 15382 |
| 473 | 343017 | 9/23/2009 | 9/23/2009 | Soil | 16.76 | 15236 |
| 474 | 343018 | 9/23/2009 | 9/23/2009 | Soil | 18.31 | 16645 |
| 475 | 343019 | 9/23/2009 | 9/23/2009 | Soil | 24.32 | 22109 |
| 476 | 343020 | 9/23/2009 | 9/23/2009 | Soil | 20.44 | 18582 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 477 | 343021 | 9/23/2009 | 9/23/2009 | Soil | 15.7 | 14273 |
| 478 | 343022 | 9/23/2009 | 9/23/2009 | Soil | 18.53 | 16845 |
| 479 | 343023 | 9/23/2009 | 9/23/2009 | Soil | 23.41 | 21282 |
| 480 | 343024 | 9/23/2009 | 9/23/2009 | Soil | 19.4 | 17636 |
| 481 | 343025 | 9/23/2009 | 9/23/2009 | Soil | 17.51 | 15918 |
| 482 | 343026 | 9/23/2009 | 9/23/2009 | Soil | 27.9 | 25364 |
| 483 | 343027 | 9/23/2009 | 9/23/2009 | Soil | 17.57 | 15973 |
| 484 | 343028 | 9/23/2009 | 9/23/2009 | Soil | 20.74 | 18855 |
| 485 | 343029 | 9/23/2009 | 9/23/2009 | Soil | 22.78 | 20709 |
| 486 | 343030 | 9/23/2009 | 9/23/2009 | Soil | 28.12 | 25564 |
| 487 | 343031 | 9/23/2009 | 9/23/2009 | Soil | 20.33 | 18482 |
| 488 | 343032 | 9/23/2009 | 9/23/2009 | Soil | 17.26 | 15691 |
| 489 | 343033 | 9/24/2009 | 9/24/2009 | Soil | 25.77 | 23427 |
| 490 | 343034 | 9/24/2009 | 9/24/2009 | Soil | 21.52 | 19564 |
| 491 | 343035 | 9/24/2009 | 9/24/2009 | Soil | 15.82 | 14382 |
| 492 | 343036 | 9/24/2009 | 9/24/2009 | Soil | 23.52 | 21382 |
| 493 | 343037 | 9/24/2009 | 9/24/2009 | Soil | 18.75 | 17045 |
| 494 | 343038 | 9/24/2009 | 9/24/2009 | Soil | 16.04 | 14582 |
| 495 | 343039 | 9/24/2009 | 9/24/2009 | Soil | 15.04 | 13673 |
| 496 | 343040 | 9/24/2009 | 9/24/2009 | Soil | 16.62 | 15109 |
| 497 | 343041 | 9/24/2009 | 9/24/2009 | Soil | 25.73 | 23391 |
| 498 | 343042 | 9/24/2009 | 9/24/2009 | Soil | 19.52 | 17745 |
| 499 | 343043 | 9/24/2009 | 9/24/2009 | Soil | 18.64 | 16945 |
| 500 | 343044 | 9/24/2009 | 9/24/2009 | Soil | 23.6 | 21455 |
| 501 | 343045 | 9/24/2009 | 9/24/2009 | Soil | 24.78 | 22527 |
| 502 | 343046 | 9/24/2009 | 9/24/2009 | Soil | 17.7 | 16091 |
| 503 | 343047 | 9/24/2009 | 9/24/2009 | Soil | 15.95 | 14500 |
| 504 | 343048 | 9/24/2009 | 9/24/2009 | Soil | 16.89 | 15355 |
| 505 | 343049 | 9/24/2009 | 9/24/2009 | Soil | 16.25 | 14773 |
| 506 | 343050 | 9/24/2009 | 9/24/2009 | Soil | 26.33 | 23936 |
| 507 | 343051 | 9/24/2009 | 9/24/2009 | Soil | 18.62 | 16927 |
| 508 | 343052 | 9/24/2009 | 9/24/2009 | Soil | 15.38 | 13982 |
| 509 | 343053 | 9/24/2009 | 9/24/2009 | Soil | 27.66 | 25145 |
| 510 | 343054 | 9/24/2009 | 9/24/2009 | Soil | 25.07 | 22791 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 511 | 343055 | 9/24/2009 | 9/24/2009 | Soil | 17.22 | 15655 |
| 512 | 343056 | 9/24/2009 | 9/24/2009 | Soil | 16.76 | 15236 |
| 513 | 343057 | 9/24/2009 | 9/24/2009 | Soil | 18.45 | 16773 |
| 514 | 343058 | 9/24/2009 | 9/24/2009 | Soil | 17.75 | 16136 |
| 515 | 343059 | 9/24/2009 | 9/24/2009 | Soil | 26.19 | 23809 |
| 516 | 343060 | 9/24/2009 | 9/24/2009 | Soil | 22.48 | 20436 |
| 517 | 343061 | 9/24/2009 | 9/24/2009 | Soil | 15.98 | 14527 |
| 518 | 343062 | 9/24/2009 | 9/24/2009 | Soil | 21.47 | 19518 |
| 519 | 343063 | 9/24/2009 | 9/24/2009 | Soil | 22.49 | 20445 |
| 520 | 343064 | 9/24/2009 | 9/24/2009 | Soil | 12.52 | 11382 |
| 521 | 343065 | 9/24/2009 | 9/24/2009 | Soil | 16.06 | 14600 |
| 522 | 343066 | 9/24/2009 | 9/24/2009 | Soil | 15.25 | 13864 |
| 523 | 343067 | 9/24/2009 | 9/24/2009 | Soil | 14.82 | 13473 |
| 524 | 343068 | 9/24/2009 | 9/24/2009 | Soil | 18.51 | 16827 |
| 525 | 343069 | 9/24/2009 | 9/24/2009 | Soil | 14.82 | 13473 |
| 526 | 343070 | 9/25/2009 | 9/25/2009 | Soil | 26.38 | 23982 |
| 527 | 343071 | 9/25/2009 | 9/25/2009 | Soil | 20.93 | 19027 |
| 528 | 343072 | 9/25/2009 | 9/25/2009 | Soil | 17.34 | 15764 |
| 529 | 343073 | 9/25/2009 | 9/25/2009 | Soil | 21.25 | 19318 |
| 530 | 343074 | 9/25/2009 | 9/25/2009 | Soil | 15.01 | 13645 |
| 531 | 343075 | 9/25/2009 | 9/25/2009 | Soil | 17.58 | 15982 |
| 532 | 343076 | 9/25/2009 | 9/25/2009 | Soil | 20.72 | 18836 |
| 533 | 343077 | 9/25/2009 | 9/25/2009 | Soil | 15.39 | 13991 |
| 534 | 343078 | 9/25/2009 | 9/25/2009 | Soil | 15.16 | 13782 |
| 535 | 343079 | 9/25/2009 | 9/25/2009 | Soil | 16.81 | 15282 |
| 536 | 343080 | 9/25/2009 | 9/25/2009 | Soil | 16.08 | 14618 |
| 537 | 343081 | 9/25/2009 | 9/25/2009 | Soil | 16.12 | 14655 |
| 538 | 343082 | 9/25/2009 | 9/25/2009 | Soil | 25.96 | 23600 |
| 539 | 343083 | 9/25/2009 | 9/25/2009 | Soil | 26.54 | 24127 |
| 540 | 343084 | 9/25/2009 | 9/25/2009 | Soil | 23.65 | 21500 |
| 541 | 343085 | 9/25/2009 | 9/25/2009 | Soil | 18.04 | 16400 |
| 542 | 343086 | 9/25/2009 | 9/25/2009 | Soil | 15.19 | 13809 |
| 543 | 343087 | 9/25/2009 | 9/25/2009 | Soil | 18.86 | 17145 |
| 544 | 343088 | 9/25/2009 | 9/25/2009 | Soil | 16.64 | 15127 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH
 Transporter: Bertolini Trucking
 Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 545 | 343089 | 9/25/2009 | 9/25/2009 | Soil | 26.53 | 24118 |
| 546 | 343090 | 9/25/2009 | 9/25/2009 | Soil | 15.34 | 13945 |
| 547 | 343091 | 9/25/2009 | 9/25/2009 | Soil | 17.41 | 15827 |
| 548 | 343122 | 9/25/2009 | 9/25/2009 | Soil | 14.92 | 13564 |
| 549 | 343123 | 9/25/2009 | 9/25/2009 | Soil | 16.17 | 14700 |
| 550 | 343124 | 9/25/2009 | 9/25/2009 | Soil | 24.89 | 22627 |
| 551 | 343125 | 9/25/2009 | 9/25/2009 | Soil | 21.61 | 19645 |
| 552 | 343126 | 9/25/2009 | 9/25/2009 | Soil | 21.89 | 19900 |
| 553 | 343127 | 9/25/2009 | 9/25/2009 | Soil | 16.35 | 14864 |
| 554 | 343128 | 9/25/2009 | 9/25/2009 | Soil | 14.33 | 13027 |
| 555 | 343130 | 9/25/2009 | 9/25/2009 | Soil | 17.12 | 15564 |
| 556 | 343131 | 9/25/2009 | 9/25/2009 | Soil | 23.16 | 21055 |
| 557 | 343132 | 9/25/2009 | 9/25/2009 | Soil | 17.31 | 15736 |
| 558 | 343133 | 9/25/2009 | 9/25/2009 | Soil | 14.02 | 12745 |
| 559 | 343134 | 9/25/2009 | 9/25/2009 | Soil | 18.36 | 16691 |
| 560 | 343135 | 9/25/2009 | 9/25/2009 | Soil | 16 | 14545 |
| 561 | 343136 | 9/25/2009 | 9/25/2009 | Soil | 25.82 | 23473 |
| 562 | 343137 | 9/25/2009 | 9/25/2009 | Soil | 22.32 | 20291 |
| 563 | 343138 | 9/25/2009 | 9/25/2009 | Soil | 18.8 | 17091 |
| 564 | 343139 | 9/25/2009 | 9/25/2009 | Soil | 17.13 | 15573 |
| 565 | 343140 | 9/25/2009 | 9/25/2009 | Soil | 17.45 | 15864 |
| 566 | 343141 | 9/25/2009 | 9/25/2009 | Soil | 18.54 | 16855 |
| 567 | 343142 | 9/25/2009 | 9/25/2009 | Soil | 22.88 | 20800 |
| 568 | 343143 | 9/25/2009 | 9/25/2009 | Soil | 16.41 | 14918 |
| 569 | 343144 | 9/25/2009 | 9/25/2009 | Soil | 13.47 | 12245 |
| 570 | 343145 | 9/25/2009 | 9/25/2009 | Soil | 20.06 | 18236 |
| 571 | 343146 | 9/25/2009 | 9/25/2009 | Soil | 21.36 | 19418 |
| 572 | 343147 | 9/29/2009 | 9/29/2009 | Soil | 25.36 | 23055 |
| 573 | 343148 | 9/29/2009 | 9/29/2009 | Soil | 18.51 | 16827 |
| 574 | 343149 | 9/29/2009 | 9/29/2009 | Soil | 26.95 | 24500 |
| 575 | 343150 | 9/29/2009 | 9/29/2009 | Soil | 21.1 | 19182 |
| 576 | 343151 | 9/29/2009 | 9/29/2009 | Soil | 20.4 | 18545 |
| 577 | 343152 | 9/29/2009 | 9/29/2009 | Soil | 24.23 | 22027 |
| 578 | 343153 | 9/29/2009 | 9/29/2009 | Soil | 23.95 | 21773 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 579 | 343154 | 9/29/2009 | 9/29/2009 | Soil | 16.82 | 15291 |
| 580 | 343155 | 9/29/2009 | 9/29/2009 | Soil | 16.24 | 14764 |
| 581 | 343156 | 9/29/2009 | 9/29/2009 | Soil | 17.87 | 16245 |
| 582 | 343157 | 9/29/2009 | 9/29/2009 | Soil | 20.67 | 18791 |
| 583 | 343158 | 9/29/2009 | 9/29/2009 | Soil | 26.03 | 23664 |
| 584 | 343159 | 9/29/2009 | 9/29/2009 | Soil | 21.25 | 19318 |
| 585 | 343160 | 9/29/2009 | 9/29/2009 | Soil | 15.2 | 13818 |
| 586 | 343161 | 9/29/2009 | 9/29/2009 | Soil | 24.97 | 22700 |
| 587 | 343162 | 9/29/2009 | 9/29/2009 | Soil | 24.59 | 22355 |
| 588 | 343163 | 9/29/2009 | 9/29/2009 | Soil | 16.83 | 15300 |
| 589 | 343164 | 9/29/2009 | 9/29/2009 | Soil | 19.28 | 17527 |
| 590 | 343165 | 9/29/2009 | 9/29/2009 | Soil | 14.7 | 13364 |
| 591 | 343166 | 9/29/2009 | 9/29/2009 | Soil | 17.85 | 16227 |
| 592 | 343171 | 9/29/2009 | 9/29/2009 | Soil | 18.9 | 17182 |
| 593 | 343172 | 9/29/2009 | 9/29/2009 | Soil | 26.01 | 23645 |
| 594 | 343173 | 9/29/2009 | 9/29/2009 | Soil | 19.96 | 18145 |
| 595 | 343174 | 9/29/2009 | 9/29/2009 | Soil | 17.32 | 15745 |
| 596 | 343175 | 9/29/2009 | 9/29/2009 | Soil | 17.18 | 15618 |
| 597 | 343176 | 9/29/2009 | 9/29/2009 | Soil | 19.55 | 17773 |
| 598 | 343177 | 9/29/2009 | 9/29/2009 | Soil | 15.35 | 13955 |
| 599 | 343178 | 9/29/2009 | 9/29/2009 | Soil | 15.76 | 14327 |
| 600 | 343179 | 9/29/2009 | 9/29/2009 | Soil | 15.97 | 14518 |
| 601 | 343180 | 9/29/2009 | 9/29/2009 | Soil | 15.86 | 14418 |
| 602 | 343181 | 9/29/2009 | 9/29/2009 | Soil | 21.66 | 19691 |
| 603 | 343182 | 9/29/2009 | 9/29/2009 | Soil | 26.61 | 24191 |
| 604 | 343183 | 9/29/2009 | 9/29/2009 | Soil | 24.28 | 22073 |
| 605 | 343184 | 9/29/2009 | 9/29/2009 | Soil | 21.56 | 19600 |
| 606 | 343185 | 9/29/2009 | 9/29/2009 | Soil | 17.32 | 15745 |
| 607 | 343186 | 9/29/2009 | 9/29/2009 | Soil | 16.46 | 14964 |
| 608 | 343187 | 9/29/2009 | 9/29/2009 | Soil | 26.25 | 23864 |
| 609 | 343188 | 9/29/2009 | 9/29/2009 | Soil | 20.46 | 18600 |
| 610 | 343189 | 9/29/2009 | 9/29/2009 | Soil | 17.91 | 16282 |
| 611 | 343190 | 9/30/2009 | 9/30/2009 | Soil | 24.64 | 22400 |
| 612 | 343191 | 9/30/2009 | 9/30/2009 | Soil | 26.03 | 23664 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 613 | 343192 | 9/30/2009 | 9/30/2009 | Soil | 15.59 | 14173 |
| 614 | 343193 | 9/30/2009 | 9/30/2009 | Soil | 16.48 | 14982 |
| 615 | 343194 | 9/30/2009 | 9/30/2009 | Soil | 17.37 | 15791 |
| 616 | 343195 | 9/30/2009 | 9/30/2009 | Soil | 24.25 | 22045 |
| 617 | 343196 | 9/30/2009 | 9/30/2009 | Soil | 17.53 | 15936 |
| 618 | 343197 | 9/30/2009 | 9/30/2009 | Soil | 13.03 | 11845 |
| 619 | 343198 | 9/30/2009 | 9/30/2009 | Soil | 19.94 | 18127 |
| 620 | 343199 | 9/30/2009 | 9/30/2009 | Soil | 18.36 | 16691 |
| 621 | 343200 | 9/30/2009 | 9/30/2009 | Soil | 25.43 | 23118 |
| 622 | 343201 | 9/30/2009 | 9/30/2009 | Soil | 18.52 | 16836 |
| 623 | 343202 | 9/30/2009 | 9/30/2009 | Soil | 19.63 | 17845 |
| 624 | 343203 | 9/30/2009 | 9/30/2009 | Soil | 15.87 | 14427 |
| 625 | 343204 | 9/30/2009 | 9/30/2009 | Soil | 16.61 | 15100 |
| 626 | 343205 | 9/30/2009 | 9/30/2009 | Soil | 21.87 | 19882 |
| 627 | 343206 | 9/30/2009 | 9/30/2009 | Soil | 16 | 14545 |
| 628 | 343207 | 9/30/2009 | 9/30/2009 | Soil | 16 | 14545 |
| 629 | 343208 | 9/30/2009 | 9/30/2009 | Soil | 16.48 | 14982 |
| 630 | 343209 | 9/30/2009 | 9/30/2009 | Soil | 17.31 | 15736 |
| 631 | 343210 | 9/30/2009 | 9/30/2009 | Soil | 24.28 | 22073 |
| 632 | 343211 | 9/30/2009 | 9/30/2009 | Soil | 18.34 | 16673 |
| 633 | 343212 | 9/30/2009 | 9/30/2009 | Soil | 16.55 | 15045 |
| 634 | 343213 | 9/30/2009 | 9/30/2009 | Soil | 15.85 | 14409 |
| 635 | 343214 | 9/30/2009 | 9/30/2009 | Soil | 19.45 | 17682 |
| 636 | 343215 | 9/30/2009 | 9/30/2009 | Soil | 21.66 | 19691 |
| 637 | 343216 | 9/30/2009 | 9/30/2009 | Soil | 14.51 | 13191 |
| 638 | 343217 | 9/30/2009 | 9/30/2009 | Soil | 13.87 | 12609 |
| 639 | 343218 | 9/30/2009 | 9/30/2009 | Soil | 20.57 | 18700 |
| 640 | 343219 | 9/30/2009 | 9/30/2009 | Soil | 18.52 | 16836 |
| 641 | 343220 | 9/30/2009 | 9/30/2009 | Soil | 18.98 | 17255 |
| 642 | 343221 | 9/30/2009 | 9/30/2009 | Soil | 19.31 | 17555 |
| 643 | 343222 | 9/30/2009 | 9/30/2009 | Soil | 27.02 | 24564 |
| 644 | 343223 | 9/30/2009 | 9/30/2009 | Soil | 20.09 | 18264 |
| 645 | 343224 | 9/30/2009 | 9/30/2009 | Soil | 21.1 | 19182 |
| 646 | 343225 | 9/30/2009 | 9/30/2009 | Soil | 22.01 | 20009 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH
 Transporter: Bertolini Trucking
 Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 647 | 343226 | 9/30/2009 | 9/30/2009 | Soil | 15.26 | 13873 |
| 648 | 343227 | 10/1/2009 | 10/1/2009 | Soil | 26.71 | 24282 |
| 649 | 343228 | 10/1/2009 | 10/1/2009 | Soil | 24.26 | 22055 |
| 650 | 343229 | 10/1/2009 | 10/1/2009 | Soil | 21.68 | 19709 |
| 651 | 343230 | 10/1/2009 | 10/1/2009 | Soil | 20.99 | 19082 |
| 652 | 343231 | 10/1/2009 | 10/1/2009 | Soil | 17.23 | 15664 |
| 653 | 343232 | 10/1/2009 | 10/1/2009 | Soil | 19.39 | 17627 |
| 654 | 343233 | 10/1/2009 | 10/1/2009 | Soil | 24.63 | 22391 |
| 655 | 343239 | 10/1/2009 | 10/1/2009 | Soil | 16.85 | 15318 |
| 656 | 343240 | 10/1/2009 | 10/1/2009 | Soil | 17.75 | 16136 |
| 657 | 343241 | 10/1/2009 | 10/1/2009 | Soil | 16.32 | 14836 |
| 658 | 343242 | 10/1/2009 | 10/1/2009 | Soil | 27.05 | 24591 |
| 659 | 343243 | 10/1/2009 | 10/1/2009 | Soil | 23.68 | 21527 |
| 660 | 343244 | 10/1/2009 | 10/1/2009 | Soil | 17.11 | 15555 |
| 661 | 343245 | 10/1/2009 | 10/1/2009 | Soil | 21.64 | 19673 |
| 662 | 343246 | 10/1/2009 | 10/1/2009 | Soil | 12.12 | 11018 |
| 663 | 343247 | 10/1/2009 | 10/1/2009 | Soil | 25.13 | 22845 |
| 664 | 343248 | 10/1/2009 | 10/1/2009 | Soil | 18.91 | 17191 |
| 665 | 343249 | 10/1/2009 | 10/1/2009 | Soil | 20.49 | 18627 |
| 666 | 343250 | 10/1/2009 | 10/1/2009 | Soil | 21.51 | 19555 |
| 667 | 343251 | 10/1/2009 | 10/1/2009 | Soil | 17.13 | 15573 |
| 668 | 343252 | 10/1/2009 | 10/1/2009 | Soil | 16.96 | 15418 |
| 669 | 343253 | 10/1/2009 | 10/1/2009 | Soil | 25.31 | 23009 |
| 670 | 343254 | 10/1/2009 | 10/1/2009 | Soil | 16.25 | 14773 |
| 671 | 343255 | 10/1/2009 | 10/1/2009 | Soil | 20.54 | 18673 |
| 672 | 343256 | 10/1/2009 | 10/1/2009 | Soil | 17.47 | 15882 |
| 673 | 343257 | 10/1/2009 | 10/1/2009 | Soil | 19.54 | 17764 |
| 674 | 343258 | 10/1/2009 | 10/1/2009 | Soil | 18.43 | 16755 |
| 675 | 343259 | 10/1/2009 | 10/1/2009 | Soil | 25.76 | 23418 |
| 676 | 343260 | 10/1/2009 | 10/1/2009 | Soil | 18.83 | 17118 |
| 677 | 343261 | 10/1/2009 | 10/1/2009 | Soil | 15.13 | 13755 |
| 678 | 343262 | 10/1/2009 | 10/1/2009 | Soil | 16.6 | 15091 |
| 679 | 343263 | 10/1/2009 | 10/1/2009 | Soil | 15.5 | 14091 |
| 680 | 343264 | 10/5/2009 | 10/5/2009 | Stumps | 8.05 | 7318 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 681 | 343265 | 10/5/2009 | 10/5/2009 | Stumps | 9.32 | 8473 |
| 682 | 343266 | 10/5/2009 | 10/5/2009 | Stumps | 10.75 | 9773 |
| 683 | 343267 | 10/6/2009 | 10/6/2009 | Stumps | 10.39 | 9445 |
| 684 | 343268 | 10/6/2009 | 10/6/2009 | Stumps | 11.98 | 10891 |
| 685 | 343269 | 10/6/2009 | 10/6/2009 | Stumps | 9.04 | 8218 |
| 686 | 343270 | 10/6/2009 | 10/6/2009 | Stumps | 12.2 | 11091 |
| 687 | 343271 | 10/7/2009 | 10/7/2009 | Stumps | 10.21 | 9282 |
| 688 | 343272 | 10/7/2009 | 10/7/2009 | Stumps | 14.09 | 12809 |
| 689 | 343273 | 10/7/2009 | 10/7/2009 | Stumps | 13.69 | 12445 |
| 690 | 343274 | 10/9/2009 | 10/9/2009 | Soil | 20.07 | 18245 |
| 691 | 343275 | 10/9/2009 | 10/9/2009 | Soil | 17.29 | 15718 |
| 692 | 343276 | 10/9/2009 | 10/9/2009 | Soil | 16.65 | 15136 |
| 693 | 343277 | 10/9/2009 | 10/9/2009 | Soil | 18.84 | 17127 |
| 694 | 343278 | 10/9/2009 | 10/9/2009 | Soil | 11.38 | 10345 |
| 695 | 343279 | 10/9/2009 | 10/9/2009 | Soil | 18.28 | 16618 |
| 696 | 343280 | 10/9/2009 | 10/9/2009 | Soil | 12.02 | 10927 |
| 697 | 343281 | 10/9/2009 | 10/9/2009 | Soil | 20.91 | 19009 |
| 698 | 343282 | 10/9/2009 | 10/9/2009 | Soil | 18.11 | 16464 |
| 699 | 343283 | 10/9/2009 | 10/9/2009 | Soil | 18.57 | 16882 |
| 700 | 343284 | 10/9/2009 | 10/9/2009 | Soil | 21.5 | 19545 |
| 701 | 343285 | 10/9/2009 | 10/9/2009 | Soil | 21.16 | 19236 |
| 702 | 343286 | 10/9/2009 | 10/9/2009 | Soil | 22.58 | 20527 |
| 703 | 343287 | 10/9/2009 | 10/9/2009 | Soil | 14.26 | 12964 |
| 704 | 343288 | 10/9/2009 | 10/9/2009 | Soil | 16.1 | 14636 |
| 705 | 343289 | 10/9/2009 | 10/9/2009 | Soil | 21 | 19091 |
| 706 | 343290 | 10/9/2009 | 10/9/2009 | Soil | 17.95 | 16318 |
| 707 | 343291 | 10/9/2009 | 10/9/2009 | Soil | 22.81 | 20736 |
| 708 | 343292 | 10/9/2009 | 10/9/2009 | Soil | 17.18 | 15618 |
| 709 | 343293 | 10/9/2009 | 10/9/2009 | Soil | 25.36 | 23055 |
| 710 | 343294 | 10/9/2009 | 10/9/2009 | Soil | 25.2 | 22909 |
| 711 | 343295 | 10/9/2009 | 10/9/2009 | Soil | 21.35 | 19409 |
| 712 | 343296 | 10/12/2009 | 10/12/2009 | Soil | 20.17 | 18336 |
| 713 | 343297 | 10/12/2009 | 10/12/2009 | Soil | 19.79 | 17991 |
| 714 | 343298 | 10/12/2009 | 10/12/2009 | Soil | 23.48 | 21345 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 715 | 343299 | 10/12/2009 | 10/12/2009 | Soil | 15.89 | 14445 |
| 716 | 343300 | 10/12/2009 | 10/12/2009 | Soil | 18.25 | 16591 |
| 717 | 343301 | 10/12/2009 | 10/12/2009 | Soil | 24.94 | 22673 |
| 718 | 343302 | 10/12/2009 | 10/12/2009 | Soil | 19.33 | 17573 |
| 719 | 343303 | 10/12/2009 | 10/12/2009 | Soil | 23.41 | 21282 |
| 720 | 343304 | 10/12/2009 | 10/12/2009 | Soil | 22.19 | 20173 |
| 721 | 343305 | 10/12/2009 | 10/12/2009 | Soil | 20.14 | 18309 |
| 722 | 343306 | 10/12/2009 | 10/12/2009 | Soil | 30.99 | 28173 |
| 723 | 343307 | 10/12/2009 | 10/12/2009 | Soil | 20.59 | 18718 |
| 724 | 343308 | 10/12/2009 | 10/12/2009 | Soil | 20.58 | 18709 |
| 725 | 343309 | 10/12/2009 | 10/12/2009 | Soil | 23.19 | 21082 |
| 726 | 343310 | 10/12/2009 | 10/12/2009 | Soil | 24.92 | 22655 |
| 727 | 343311 | 10/12/2009 | 10/12/2009 | Soil | 25.66 | 23327 |
| 728 | 343312 | 10/12/2009 | 10/12/2009 | Soil | 16.38 | 14891 |
| 729 | 343313 | 10/12/2009 | 10/12/2009 | Soil | 18.23 | 16573 |
| 730 | 343314 | 10/12/2009 | 10/12/2009 | Soil | 22.73 | 20664 |
| 731 | 343315 | 10/12/2009 | 10/12/2009 | Soil | 13.43 | 12209 |
| 732 | 343316 | 10/12/2009 | 10/12/2009 | Soil | 17.6 | 16000 |
| 733 | 343317 | 10/12/2009 | 10/12/2009 | Soil | 16.35 | 14864 |
| 734 | 343318 | 10/12/2009 | 10/12/2009 | Soil | 17.58 | 15982 |
| 735 | 343319 | 10/12/2009 | 10/12/2009 | Soil | 18.93 | 17209 |
| 736 | 343320 | 10/12/2009 | 10/12/2009 | Soil | 20.39 | 18536 |
| 737 | 343321 | 10/12/2009 | 10/12/2009 | Soil | 17.58 | 15982 |
| 738 | 343322 | 10/12/2009 | 10/12/2009 | Soil | 18.34 | 16673 |
| 739 | 343323 | 10/12/2009 | 10/12/2009 | Soil | 19.94 | 18127 |
| 740 | 343324 | 10/12/2009 | 10/12/2009 | Soil | 20.04 | 18218 |
| 741 | 343325 | 10/12/2009 | 10/12/2009 | Soil | 25.62 | 23291 |
| 742 | 343326 | 10/12/2009 | 10/12/2009 | Soil | 20.83 | 18936 |
| 743 | 343328 | 10/12/2009 | 10/12/2009 | Soil | 19.07 | 17336 |
| 744 | 343329 | 10/12/2009 | 10/12/2009 | Soil | 25.84 | 23491 |
| 745 | 343330 | 10/12/2009 | 10/12/2009 | Soil | 17.95 | 16318 |
| 746 | 343331 | 10/12/2009 | 10/12/2009 | Soil | 15.01 | 13645 |
| 747 | 343332 | 10/12/2009 | 10/12/2009 | Soil | 18.16 | 16509 |
| 748 | 343333 | 10/12/2009 | 10/12/2009 | Soil | 21.84 | 19855 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 749 | 343334 | 10/12/2009 | 10/12/2009 | Soil | 17.27 | 15700 |
| 750 | 343335 | 10/12/2009 | 10/12/2009 | Soil | 20.69 | 18809 |
| 751 | 343336 | 10/12/2009 | 10/12/2009 | Soil | 24.41 | 22191 |
| 752 | 343337 | 10/12/2009 | 10/12/2009 | Soil | 20.73 | 18845 |
| 753 | 343338 | 10/12/2009 | 10/12/2009 | Soil | 20.7 | 18818 |
| 754 | 343339 | 10/12/2009 | 10/12/2009 | Soil | 18.39 | 16718 |
| 755 | 343340 | 10/12/2009 | 10/12/2009 | Soil | 27.75 | 25227 |
| 756 | 343341 | 10/12/2009 | 10/12/2009 | Soil | 13.78 | 12527 |
| 757 | 343342 | 10/12/2009 | 10/12/2009 | Soil | 16.41 | 14918 |
| 758 | 343343 | 10/12/2009 | 10/12/2009 | Soil | 18.53 | 16845 |
| 759 | 343344 | 10/12/2009 | 10/12/2009 | Soil | 13.16 | 11964 |
| 760 | 343345 | 10/12/2009 | 10/12/2009 | Soil | 15.02 | 13655 |
| 761 | 343346 | 10/12/2009 | 10/12/2009 | Soil | 18.03 | 16391 |
| 762 | 343347 | 10/13/2009 | 10/13/2009 | Soil | 25.49 | 23173 |
| 763 | 343348 | 10/13/2009 | 10/13/2009 | Soil | 21.37 | 19427 |
| 764 | 343349 | 10/13/2009 | 10/13/2009 | Soil | 23.06 | 20964 |
| 765 | 343350 | 10/13/2009 | 10/13/2009 | Soil | 23.91 | 21736 |
| 766 | 343353 | 10/13/2009 | 10/13/2009 | Soil | 21.64 | 19673 |
| 767 | 343354 | 10/13/2009 | 10/13/2009 | Soil | 14.96 | 13600 |
| 768 | 343355 | 10/13/2009 | 10/13/2009 | Soil | 22.53 | 20482 |
| 769 | 343356 | 10/13/2009 | 10/13/2009 | Soil | 18.43 | 16755 |
| 770 | 343357 | 10/13/2009 | 10/13/2009 | Soil | 21.78 | 19800 |
| 771 | 343358 | 10/13/2009 | 10/13/2009 | Soil | 25.12 | 22836 |
| 772 | 343359 | 10/13/2009 | 10/13/2009 | Soil | 21.36 | 19418 |
| 773 | 343360 | 10/13/2009 | 10/13/2009 | Soil | 19.54 | 17764 |
| 774 | 343361 | 10/13/2009 | 10/13/2009 | Soil | 21.81 | 19827 |
| 775 | 343362 | 10/13/2009 | 10/13/2009 | Soil | 27.65 | 25136 |
| 776 | 343363 | 10/13/2009 | 10/13/2009 | Soil | 17.35 | 15773 |
| 777 | 343364 | 10/13/2009 | 10/13/2009 | Soil | 26.85 | 24409 |
| 778 | 343365 | 10/13/2009 | 10/13/2009 | Soil | 16.7 | 15182 |
| 779 | 343366 | 10/13/2009 | 10/13/2009 | Soil | 16.11 | 14645 |
| 780 | 343367 | 10/13/2009 | 10/13/2009 | Soil | 27.12 | 24655 |
| 781 | 343368 | 10/13/2009 | 10/13/2009 | Soil | 24.39 | 22173 |
| 782 | 343369 | 10/13/2009 | 10/13/2009 | Soil | 17.84 | 16218 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 783 | 343370 | 10/13/2009 | 10/13/2009 | Soil | 27.24 | 24764 |
| 784 | 343371 | 10/13/2009 | 10/13/2009 | Soil | 24 | 21818 |
| 785 | 343372 | 10/13/2009 | 10/13/2009 | Soil | 19.11 | 17373 |
| 786 | 343373 | 10/13/2009 | 10/13/2009 | Soil | 21.94 | 19945 |
| 787 | 343374 | 10/13/2009 | 10/13/2009 | Soil | 21.21 | 19282 |
| 788 | 343375 | 10/13/2009 | 10/13/2009 | Soil | 18.23 | 16573 |
| 789 | 343376 | 10/13/2009 | 10/13/2009 | Soil | 26.15 | 23773 |
| 790 | 343377 | 10/13/2009 | 10/13/2009 | Soil | 26.47 | 24064 |
| 791 | 343378 | 10/13/2009 | 10/13/2009 | Soil | 24.43 | 22209 |
| 792 | 343379 | 10/13/2009 | 10/13/2009 | Soil | 20.63 | 18755 |
| 793 | 343380 | 10/13/2009 | 10/13/2009 | Soil | 18.82 | 17109 |
| 794 | 343381 | 10/13/2009 | 10/13/2009 | Soil | 22.92 | 20836 |
| 795 | 343382 | 10/13/2009 | 10/13/2009 | Soil | 27.13 | 24664 |
| 796 | 343383 | 10/13/2009 | 10/13/2009 | Soil | 23.88 | 21709 |
| 797 | 343384 | 10/13/2009 | 10/13/2009 | Soil | 21.92 | 19927 |
| 798 | 343385 | 10/19/2009 | 10/19/2009 | Soil | 24.18 | 21982 |
| 799 | 343386 | 10/19/2009 | 10/19/2009 | Soil | 24.81 | 22555 |
| 800 | 343387 | 10/19/2009 | 10/19/2009 | Soil | 25.17 | 22882 |
| 801 | 343388 | 10/19/2009 | 10/19/2009 | Soil | 17.47 | 15882 |
| 802 | 343389 | 10/19/2009 | 10/19/2009 | Soil | 20.84 | 18945 |
| 803 | 343390 | 10/19/2009 | 10/19/2009 | Soil | 24.42 | 22200 |
| 804 | 343391 | 10/19/2009 | 10/19/2009 | Soil | 15.38 | 13982 |
| 805 | 343392 | 10/19/2009 | 10/19/2009 | Soil | 19.29 | 17536 |
| 806 | 343393 | 10/19/2009 | 10/19/2009 | Soil | 20.4 | 18545 |
| 807 | 343394 | 10/19/2009 | 10/19/2009 | Soil | 18.43 | 16755 |
| 808 | 343395 | 10/19/2009 | 10/19/2009 | Soil | 19.25 | 17500 |
| 809 | 343396 | 10/19/2009 | 10/19/2009 | Soil | 25.91 | 23555 |
| 810 | 343397 | 10/19/2009 | 10/19/2009 | Soil | 20.35 | 18500 |
| 811 | 343398 | 10/19/2009 | 10/19/2009 | Soil | 16.09 | 14627 |
| 812 | 343399 | 10/19/2009 | 10/19/2009 | Soil | 17.07 | 15518 |
| 813 | 343400 | 10/19/2009 | 10/19/2009 | Soil | 18.82 | 17109 |
| 814 | 343401 | 10/19/2009 | 10/19/2009 | Soil | 23.24 | 21127 |
| 815 | 343402 | 10/19/2009 | 10/19/2009 | Soil | 25.26 | 22964 |
| 816 | 343403 | 10/19/2009 | 10/19/2009 | Soil | 24.02 | 21836 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH
 Transporter: Bertolini Trucking
 Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 817 | 343549 | 10/19/2009 | 10/19/2009 | Soil | 25.46 | 23145 |
| 818 | 343550 | 10/19/2009 | 10/19/2009 | Soil | 18.71 | 17009 |
| 819 | 343551 | 10/19/2009 | 10/19/2009 | Soil | 24.07 | 21882 |
| 820 | 343552 | 10/19/2009 | 10/19/2009 | Soil | 21 | 19091 |
| 821 | 343553 | 10/19/2009 | 10/19/2009 | Soil | 14.7 | 13364 |
| 822 | 343554 | 10/19/2009 | 10/19/2009 | Soil | 18.45 | 16773 |
| 823 | 343555 | 10/19/2009 | 10/19/2009 | Soil | 26.11 | 23736 |
| 824 | 343556 | 10/19/2009 | 10/19/2009 | Soil | 22.23 | 20209 |
| 825 | 343557 | 10/19/2009 | 10/19/2009 | Soil | 18 | 16364 |
| 826 | 343558 | 10/19/2009 | 10/19/2009 | Soil | 14.85 | 13500 |
| 827 | 343559 | 10/19/2009 | 10/19/2009 | Soil | 21.86 | 19873 |
| 828 | 343560 | 10/19/2009 | 10/19/2009 | Soil | 24.38 | 22164 |
| 829 | 343561 | 10/20/2009 | 10/20/2009 | Soil | 26.49 | 24082 |
| 830 | 343562 | 10/20/2009 | 10/20/2009 | Soil | 18.58 | 16891 |
| 831 | 343563 | 10/20/2009 | 10/20/2009 | Soil | 22.42 | 20382 |
| 832 | 343564 | 10/20/2009 | 10/20/2009 | Soil | 18.82 | 17109 |
| 833 | 343565 | 10/20/2009 | 10/20/2009 | Soil | 20.74 | 18855 |
| 834 | 343566 | 10/20/2009 | 10/20/2009 | Soil | 21.75 | 19773 |
| 835 | 343567 | 10/20/2009 | 10/20/2009 | Soil | 21.9 | 19909 |
| 836 | 343568 | 10/20/2009 | 10/20/2009 | Soil | 18.68 | 16982 |
| 837 | 343569 | 10/20/2009 | 10/20/2009 | Soil | 17.6 | 16000 |
| 838 | 343404 | 10/20/2009 | 10/20/2009 | Soil | 24.99 | 22718 |
| 839 | 343405 | 10/20/2009 | 10/20/2009 | Soil | 21.8 | 19818 |
| 840 | 343406 | 10/20/2009 | 10/20/2009 | Soil | 20.86 | 18964 |
| 841 | 343407 | 10/20/2009 | 10/20/2009 | Soil | 18.25 | 16591 |
| 842 | 343408 | 10/20/2009 | 10/20/2009 | Soil | 25.26 | 22964 |
| 843 | 343409 | 10/20/2009 | 10/20/2009 | Soil | 21.89 | 19900 |
| 844 | 343410 | 10/20/2009 | 10/20/2009 | Soil | 24.91 | 22645 |
| 845 | 343411 | 10/20/2009 | 10/20/2009 | Soil | 16.2 | 14727 |
| 846 | 343412 | 10/20/2009 | 10/20/2009 | Soil | 17.12 | 15564 |
| 847 | 343413 | 10/20/2009 | 10/20/2009 | Soil | 27 | 24545 |
| 848 | 343414 | 10/20/2009 | 10/20/2009 | Soil | 23.3 | 21182 |
| 849 | 343415 | 10/20/2009 | 10/20/2009 | Soil | 27.88 | 25345 |
| 850 | 343416 | 10/20/2009 | 10/20/2009 | Soil | 25.9 | 23545 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 851 | 343417 | 10/20/2009 | 10/20/2009 | Soil | 20.35 | 18500 |
| 852 | 343418 | 10/20/2009 | 10/20/2009 | Soil | 25.15 | 22864 |
| 853 | 343419 | 10/20/2009 | 10/20/2009 | Soil | 16.89 | 15355 |
| 854 | 343420 | 10/20/2009 | 10/20/2009 | Soil | 16.02 | 14564 |
| 855 | 343421 | 10/20/2009 | 10/20/2009 | Soil | 26.53 | 24118 |
| 856 | 343422 | 10/20/2009 | 10/20/2009 | Soil | 23.53 | 21391 |
| 857 | 343423 | 10/20/2009 | 10/20/2009 | Soil | 22.84 | 20764 |
| 858 | 343424 | 10/20/2009 | 10/20/2009 | Soil | 20.69 | 18809 |
| 859 | 343425 | 10/20/2009 | 10/20/2009 | Soil | 25.68 | 23345 |
| 860 | 343426 | 10/20/2009 | 10/20/2009 | Soil | 29.17 | 26518 |
| 861 | 343427 | 10/21/2009 | 10/21/2009 | Soil | 26.23 | 23845 |
| 862 | 343428 | 10/21/2009 | 10/21/2009 | Soil | 23.93 | 21755 |
| 863 | 343429 | 10/21/2009 | 10/21/2009 | Soil | 17.56 | 15964 |
| 864 | 343430 | 10/21/2009 | 10/21/2009 | Soil | 24.52 | 22291 |
| 865 | 343431 | 10/21/2009 | 10/21/2009 | Soil | 14.51 | 13191 |
| 866 | 343432 | 10/21/2009 | 10/21/2009 | Soil | 12.29 | 11173 |
| 867 | 343433 | 10/21/2009 | 10/21/2009 | Soil | 13.66 | 12418 |
| 868 | 343434 | 10/21/2009 | 10/21/2009 | Soil | 24.07 | 21882 |
| 869 | 343435 | 10/21/2009 | 10/21/2009 | Soil | 25.66 | 23327 |
| 870 | 343436 | 10/21/2009 | 10/21/2009 | Soil | 20.78 | 18891 |
| 871 | 343437 | 10/21/2009 | 10/21/2009 | Soil | 18.35 | 16682 |
| 872 | 343438 | 10/21/2009 | 10/21/2009 | Soil | 22.09 | 20082 |
| 873 | 343439 | 10/21/2009 | 10/21/2009 | Soil | 20.01 | 18191 |
| 874 | 343440 | 10/21/2009 | 10/21/2009 | Soil | 15.27 | 13882 |
| 875 | 343441 | 10/21/2009 | 10/21/2009 | Soil | 18.25 | 16591 |
| 876 | 343442 | 10/21/2009 | 10/21/2009 | Soil | 27.48 | 24982 |
| 877 | 343443 | 10/21/2009 | 10/21/2009 | Soil | 30.63 | 27845 |
| 878 | 343444 | 10/21/2009 | 10/21/2009 | Soil | 23.36 | 21236 |
| 879 | 343445 | 10/21/2009 | 10/21/2009 | Soil | 29.64 | 26945 |
| 880 | 343446 | 10/21/2009 | 10/21/2009 | Soil | 22.88 | 20800 |
| 881 | 343447 | 10/21/2009 | 10/21/2009 | Soil | 18.5 | 16818 |
| 882 | 343448 | 10/21/2009 | 10/21/2009 | Soil | 19.47 | 17700 |
| 883 | 343449 | 10/21/2009 | 10/21/2009 | Soil | 23.41 | 21282 |
| 884 | 343450 | 10/21/2009 | 10/21/2009 | Soil | 27.45 | 24955 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH
 Transporter: Bertolini Trucking
 Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 885 | 343451 | 10/21/2009 | 10/21/2009 | Soil | 24.1 | 21909 |
| 886 | 343452 | 10/21/2009 | 10/21/2009 | Soil | 24.67 | 22427 |
| 887 | 343453 | 10/21/2009 | 10/21/2009 | Soil | 23.99 | 21809 |
| 888 | 343454 | 10/21/2009 | 10/21/2009 | Soil | 16.64 | 15127 |
| 889 | 343455 | 10/21/2009 | 10/21/2009 | Soil | 14.57 | 13245 |
| 890 | 343456 | 10/21/2009 | 10/21/2009 | Soil | 18.57 | 16882 |
| 891 | 343457 | 10/22/2009 | 10/22/2009 | Soil | 17.34 | 15764 |
| 892 | 343458 | 10/22/2009 | 10/22/2009 | Soil | 22.39 | 20355 |
| 893 | 343459 | 10/22/2009 | 10/22/2009 | Soil | 20.23 | 18391 |
| 894 | 343460 | 10/22/2009 | 10/22/2009 | Soil | 23.41 | 21282 |
| 895 | 343461 | 10/22/2009 | 10/22/2009 | Soil | 17.71 | 16100 |
| 896 | 343462 | 10/22/2009 | 10/22/2009 | Soil | 26.55 | 24136 |
| 897 | 343463 | 10/22/2009 | 10/22/2009 | Soil | 22.58 | 20527 |
| 898 | 343464 | 10/22/2009 | 10/22/2009 | Soil | 22.82 | 20745 |
| 899 | 343465 | 10/22/2009 | 10/22/2009 | Soil | 25.71 | 23373 |
| 900 | 343466 | 10/22/2009 | 10/22/2009 | Soil | 17.72 | 16109 |
| 901 | 343467 | 10/22/2009 | 10/22/2009 | Soil | 23.51 | 21373 |
| 902 | 343468 | 10/22/2009 | 10/22/2009 | Soil | 26.02 | 23655 |
| 903 | 343469 | 10/22/2009 | 10/22/2009 | Soil | 24.2 | 22000 |
| 904 | 343470 | 10/22/2009 | 10/22/2009 | Soil | 23.74 | 21582 |
| 905 | 343471 | 10/22/2009 | 10/22/2009 | Soil | 17.31 | 15736 |
| 906 | 343472 | 10/22/2009 | 10/22/2009 | Soil | 27.22 | 24745 |
| 907 | 343473 | 10/22/2009 | 10/22/2009 | Soil | 23.73 | 21573 |
| 908 | 343474 | 10/22/2009 | 10/22/2009 | Soil | 16.69 | 15173 |
| 909 | 343475 | 10/22/2009 | 10/22/2009 | Soil | 28.15 | 25591 |
| 910 | 343476 | 10/22/2009 | 10/22/2009 | Soil | 27.78 | 25255 |
| 911 | 343477 | 10/22/2009 | 10/22/2009 | Soil | 27.11 | 24645 |
| 912 | 343478 | 10/22/2009 | 10/22/2009 | Soil | 20.7 | 18818 |
| 913 | 343479 | 10/22/2009 | 10/22/2009 | Soil | 19.91 | 18100 |
| 914 | 343480 | 10/22/2009 | 10/22/2009 | Soil | 28.13 | 25573 |
| 915 | 343481 | 10/22/2009 | 10/22/2009 | Soil | 23.35 | 21227 |
| 916 | 343482 | 10/22/2009 | 10/22/2009 | Soil | 21.21 | 19282 |
| 917 | 343483 | 10/22/2009 | 10/22/2009 | Soil | 25.45 | 23136 |
| 918 | 343484 | 10/22/2009 | 10/22/2009 | Soil | 25.08 | 22800 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH
 Transporter: Bertolini Trucking
 Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 919 | 343485 | 10/22/2009 | 10/22/2009 | Soil | 27.3 | 24818 |
| 920 | 343486 | 10/23/2009 | 10/23/2009 | Soil | 25.48 | 23164 |
| 921 | 343487 | 10/23/2009 | 10/23/2009 | Soil | 19.07 | 17336 |
| 922 | 343488 | 10/23/2009 | 10/23/2009 | Soil | 21.96 | 19964 |
| 923 | 343489 | 10/23/2009 | 10/23/2009 | Soil | 23.09 | 20991 |
| 924 | 343490 | 10/23/2009 | 10/23/2009 | Soil | 17.67 | 16064 |
| 925 | 343491 | 10/23/2009 | 10/23/2009 | Soil | 20.33 | 18482 |
| 926 | 343492 | 10/23/2009 | 10/23/2009 | Soil | 25.48 | 23164 |
| 927 | 343493 | 10/23/2009 | 10/23/2009 | Soil | 21.83 | 19845 |
| 928 | 343494 | 10/23/2009 | 10/23/2009 | Soil | 19.84 | 18036 |
| 929 | 343495 | 10/23/2009 | 10/23/2009 | Soil | 16.82 | 15291 |
| 930 | 343496 | 10/23/2009 | 10/23/2009 | Soil | 18.57 | 16882 |
| 931 | 343497 | 10/23/2009 | 10/23/2009 | Soil | 26.72 | 24291 |
| 932 | 343498 | 10/23/2009 | 10/23/2009 | Soil | 21.66 | 19691 |
| 933 | 343500 | 10/23/2009 | 10/23/2009 | Soil | 21.15 | 19227 |
| 934 | 343501 | 10/23/2009 | 10/23/2009 | Soil | 18.23 | 16573 |
| 935 | 343502 | 10/23/2009 | 10/23/2009 | Soil | 18.61 | 16918 |
| 936 | 343503 | 10/23/2009 | 10/23/2009 | Soil | 22.64 | 20582 |
| 937 | 343504 | 10/23/2009 | 10/23/2009 | Soil | 25.38 | 23073 |
| 938 | 343505 | 10/23/2009 | 10/23/2009 | Soil | 21.26 | 19327 |
| 939 | 343506 | 10/23/2009 | 10/23/2009 | Soil | 23.07 | 20973 |
| 940 | 343507 | 10/23/2009 | 10/23/2009 | Soil | 23.94 | 21764 |
| 941 | 343508 | 10/23/2009 | 10/23/2009 | Soil | 16.14 | 14673 |
| 942 | 343509 | 10/23/2009 | 10/23/2009 | Soil | 25.53 | 23209 |
| 943 | 343510 | 10/23/2009 | 10/23/2009 | Soil | 20.93 | 19027 |
| 944 | 343511 | 10/23/2009 | 10/23/2009 | Soil | 21.35 | 19409 |
| 945 | 343512 | 10/23/2009 | 10/23/2009 | Soil | 17.05 | 15500 |
| 946 | 343513 | 10/23/2009 | 10/23/2009 | Soil | 18.81 | 17100 |
| 947 | 343514 | 10/23/2009 | 10/23/2009 | Soil | 22.19 | 20173 |
| 948 | 343515 | 10/23/2009 | 10/23/2009 | Soil | 21.64 | 19673 |
| 949 | 343516 | 10/23/2009 | 10/23/2009 | Soil | 26.65 | 24227 |
| 950 | 343517 | 10/23/2009 | 10/23/2009 | Soil | 21.48 | 19527 |
| 951 | 343518 | 10/23/2009 | 10/23/2009 | Soil | 16.74 | 15218 |
| 952 | 343519 | 10/23/2009 | 10/23/2009 | Soil | 17.29 | 15718 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH
 Transporter: Bertolini Trucking
 Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 953 | 343520 | 10/23/2009 | 10/23/2009 | Soil | 22.84 | 20764 |
| 954 | 343521 | 10/23/2009 | 10/23/2009 | Soil | 25.06 | 22782 |
| 955 | 343522 | 10/23/2009 | 10/23/2009 | Soil | 20.18 | 18345 |
| 956 | 343523 | 10/23/2009 | 10/23/2009 | Soil | 18.35 | 16682 |
| 957 | 343524 | 10/26/2009 | 10/26/2009 | Soil | 25.95 | 23591 |
| 958 | 343525 | 10/26/2009 | 10/26/2009 | Soil | 19.71 | 17918 |
| 959 | 343526 | 10/26/2009 | 10/26/2009 | Soil | 25.96 | 23600 |
| 960 | 343527 | 10/26/2009 | 10/26/2009 | Soil | 23.22 | 21109 |
| 961 | 343528 | 10/26/2009 | 10/26/2009 | Soil | 23.06 | 20964 |
| 962 | 343529 | 10/26/2009 | 10/26/2009 | Soil | 19.64 | 17855 |
| 963 | 343530 | 10/26/2009 | 10/26/2009 | Soil | 23.74 | 21582 |
| 964 | 343531 | 10/26/2009 | 10/26/2009 | Soil | 15.63 | 14209 |
| 965 | 343532 | 10/26/2009 | 10/26/2009 | Soil | 17.34 | 15764 |
| 966 | 343533 | 10/26/2009 | 10/26/2009 | Soil | 19.05 | 17318 |
| 967 | 343534 | 10/26/2009 | 10/26/2009 | Soil | 25.73 | 23391 |
| 968 | 343535 | 10/26/2009 | 10/26/2009 | Soil | 22.95 | 20864 |
| 969 | 343536 | 10/26/2009 | 10/26/2009 | Soil | 20.88 | 18982 |
| 970 | 343537 | 10/26/2009 | 10/26/2009 | Soil | 22.96 | 20873 |
| 971 | 343538 | 10/26/2009 | 10/26/2009 | Soil | 25.49 | 23173 |
| 972 | 343539 | 10/26/2009 | 10/26/2009 | Soil | 21.71 | 19736 |
| 973 | 343540 | 10/26/2009 | 10/26/2009 | Soil | 25.49 | 23173 |
| 974 | 343541 | 10/26/2009 | 10/26/2009 | Soil | 19.2 | 17455 |
| 975 | 343542 | 10/26/2009 | 10/26/2009 | Soil | 18.49 | 16809 |
| 976 | 343543 | 10/26/2009 | 10/26/2009 | Soil | 19.47 | 17700 |
| 977 | 343544 | 10/26/2009 | 10/26/2009 | Soil | 20.24 | 18400 |
| 978 | 343545 | 10/26/2009 | 10/26/2009 | Soil | 26.43 | 24027 |
| 979 | 343546 | 10/26/2009 | 10/26/2009 | Soil | 20.24 | 18400 |
| 980 | 343547 | 10/26/2009 | 10/26/2009 | Soil | 22.92 | 20836 |
| 981 | 343548 | 10/26/2009 | 10/26/2009 | Soil | 21.61 | 19645 |
| 982 | 343570 | 10/26/2009 | 10/26/2009 | Soil | 25.11 | 22827 |
| 983 | 343571 | 10/26/2009 | 10/26/2009 | Soil | 20.24 | 18400 |
| 984 | 343572 | 10/26/2009 | 10/26/2009 | Soil | 23.43 | 21300 |
| 985 | 343573 | 10/26/2009 | 10/26/2009 | Soil | 19.92 | 18109 |
| 986 | 343574 | 10/26/2009 | 10/26/2009 | Soil | 17.25 | 15682 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH
 Transporter: Bertolini Trucking
 Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 987 | 343575 | 10/26/2009 | 10/26/2009 | Soil | 16.3 | 14818 |
| 988 | 343576 | 10/26/2009 | 10/26/2009 | Soil | 20.52 | 18655 |
| 989 | 343577 | 10/26/2009 | 10/26/2009 | Soil | 17.04 | 15491 |
| 990 | 343578 | 10/26/2009 | 10/26/2009 | Soil | 27.26 | 24782 |
| 991 | 343579 | 10/26/2009 | 10/26/2009 | Soil | 21.77 | 19791 |
| 992 | 343580 | 10/26/2009 | 10/26/2009 | Soil | 19.82 | 18018 |
| 993 | 343581 | 10/26/2009 | 10/26/2009 | Soil | 22.82 | 20745 |
| 994 | 343582 | 10/26/2009 | 10/26/2009 | Soil | 19.71 | 17918 |
| 995 | 343583 | 10/26/2009 | 10/26/2009 | Soil | 23.02 | 20927 |
| 996 | 343584 | 10/26/2009 | 10/26/2009 | Soil | 22.36 | 20327 |
| 997 | 343585 | 10/26/2009 | 10/26/2009 | Soil | 15.29 | 13900 |
| 998 | 343586 | 10/26/2009 | 10/26/2009 | Soil | 19.67 | 17882 |
| 999 | 346732 | 10/26/2009 | 10/26/2009 | Soil | 19.57 | 17791 |
| 1000 | 346731 | 10/26/2009 | 10/26/2009 | Soil | 19.35 | 17591 |
| 1001 | 372558 | 10/27/2009 | 10/27/2009 | Soil | 27.28 | 24800 |
| 1002 | 372559 | 10/27/2009 | 10/27/2009 | Soil | 24.57 | 22336 |
| 1003 | 372560 | 10/27/2009 | 10/27/2009 | Soil | 18.49 | 16809 |
| 1004 | 372561 | 10/27/2009 | 10/27/2009 | Soil | 18.98 | 17255 |
| 1005 | 372562 | 10/27/2009 | 10/27/2009 | Soil | 22.42 | 20382 |
| 1006 | 372563 | 10/27/2009 | 10/27/2009 | Soil | 20.09 | 18264 |
| 1007 | 372564 | 10/27/2009 | 10/27/2009 | Soil | 20.82 | 18927 |
| 1008 | 372565 | 10/27/2009 | 10/27/2009 | Soil | 18.11 | 16464 |
| 1009 | 372566 | 10/27/2009 | 10/27/2009 | Soil | 15.28 | 13891 |
| 1010 | 372567 | 10/27/2009 | 10/27/2009 | Soil | 20.51 | 18645 |
| 1011 | 372568 | 10/27/2009 | 10/27/2009 | Soil | 17.97 | 16336 |
| 1012 | 372569 | 10/27/2009 | 10/27/2009 | Soil | 13.24 | 12036 |
| 1013 | 372570 | 10/27/2009 | 10/27/2009 | Soil | 23.98 | 21800 |
| 1014 | 372571 | 10/27/2009 | 10/27/2009 | Soil | 20.04 | 18218 |
| 1015 | 372572 | 10/27/2009 | 10/27/2009 | Soil | 11.51 | 10464 |
| 1016 | 372573 | 10/27/2009 | 10/27/2009 | Soil | 13.26 | 12055 |
| 1017 | 372574 | 10/27/2009 | 10/27/2009 | Soil | 21 | 19091 |
| 1018 | 372575 | 10/27/2009 | 10/27/2009 | Soil | 21.03 | 19118 |
| 1019 | 372576 | 10/27/2009 | 10/27/2009 | Soil | 23.45 | 21318 |
| 1020 | 372577 | 10/27/2009 | 10/27/2009 | Soil | 20.41 | 18555 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH
 Transporter: Bertolini Trucking
 Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 1021 | 372578 | 10/27/2009 | 10/27/2009 | Soil | 20.56 | 18691 |
| 1022 | 372579 | 10/27/2009 | 10/27/2009 | Soil | 17.58 | 15982 |
| 1023 | 372580 | 10/27/2009 | 10/27/2009 | Soil | 16.81 | 15282 |
| 1024 | 372581 | 10/27/2009 | 10/27/2009 | Soil | 12.36 | 11236 |
| 1025 | 372582 | 10/27/2009 | 10/27/2009 | Soil | 17.95 | 16318 |
| 1026 | 372583 | 10/27/2009 | 10/27/2009 | Soil | 16.78 | 15255 |
| 1027 | 372584 | 10/27/2009 | 10/27/2009 | Soil | 17.12 | 15564 |
| 1028 | 372585 | 10/27/2009 | 10/27/2009 | Soil | 24.42 | 22200 |
| 1029 | 372586 | 10/27/2009 | 10/27/2009 | Soil | 23.51 | 21373 |
| 1030 | 372587 | 10/27/2009 | 10/27/2009 | Soil | 18.56 | 16873 |
| 1031 | 372588 | 10/27/2009 | 10/27/2009 | Soil | 23.35 | 21227 |
| 1032 | 372589 | 10/27/2009 | 10/27/2009 | Soil | 19.22 | 17473 |
| 1033 | 372590 | 10/27/2009 | 10/27/2009 | Soil | 20.16 | 18327 |
| 1034 | 372591 | 10/27/2009 | 10/27/2009 | Soil | 17.72 | 16109 |
| 1035 | 372592 | 10/27/2009 | 10/27/2009 | Soil | 28.22 | 25655 |
| 1036 | 372593 | 10/27/2009 | 10/27/2009 | Soil | 21.85 | 19864 |
| 1037 | 372594 | 10/27/2009 | 10/27/2009 | Soil | 19.65 | 17864 |
| 1038 | 372595 | 10/27/2009 | 10/27/2009 | Soil | 20.04 | 18218 |
| 1039 | 372596 | 10/27/2009 | 10/27/2009 | Soil | 24.72 | 22473 |
| 1040 | 372597 | 10/27/2009 | 10/27/2009 | Soil | 22.92 | 20836 |
| 1041 | 372598 | 10/27/2009 | 10/27/2009 | Soil | 22.57 | 20518 |
| 1042 | 372599 | 10/27/2009 | 10/27/2009 | Soil | 20.75 | 18864 |
| 1043 | 372600 | 10/28/2009 | 10/28/2009 | Soil | 23.01 | 20918 |
| 1044 | 372601 | 10/28/2009 | 10/28/2009 | Soil | 22.13 | 20118 |
| 1045 | 372602 | 10/28/2009 | 10/28/2009 | Soil | 20.28 | 18436 |
| 1046 | 372603 | 10/28/2009 | 10/28/2009 | Soil | 21.65 | 19682 |
| 1047 | 372604 | 10/28/2009 | 10/28/2009 | Soil | 16.64 | 15127 |
| 1048 | 372605 | 10/28/2009 | 10/28/2009 | Soil | 16.14 | 14673 |
| 1049 | 372606 | 10/28/2009 | 10/28/2009 | Soil | 24.66 | 22418 |
| 1050 | 372607 | 10/28/2009 | 10/28/2009 | Soil | 25.9 | 23545 |
| 1051 | 372608 | 10/28/2009 | 10/28/2009 | Soil | 18.81 | 17100 |
| 1052 | 372609 | 10/28/2009 | 10/28/2009 | Soil | 25.03 | 22755 |
| 1053 | 372610 | 10/28/2009 | 10/28/2009 | Soil | 20.05 | 18227 |
| 1054 | 372611 | 10/28/2009 | 10/28/2009 | Soil | 20.03 | 18209 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 1055 | 372612 | 10/28/2009 | 10/28/2009 | Soil | 27.99 | 25445 |
| 1056 | 372613 | 10/28/2009 | 10/28/2009 | Soil | 20.53 | 18664 |
| 1057 | 372614 | 10/28/2009 | 10/28/2009 | Soil | 26.01 | 23645 |
| 1058 | 372615 | 10/28/2009 | 10/28/2009 | Soil | 25.39 | 23082 |
| 1059 | 372616 | 10/28/2009 | 10/28/2009 | Soil | 20.95 | 19045 |
| 1060 | 372617 | 10/28/2009 | 10/28/2009 | Soil | 26.12 | 23745 |
| 1061 | 372618 | 10/28/2009 | 10/28/2009 | Soil | 21.56 | 19600 |
| 1062 | 372619 | 10/28/2009 | 10/28/2009 | Soil | 18.72 | 17018 |
| 1063 | 372620 | 10/28/2009 | 10/28/2009 | Soil | 22.9 | 20818 |
| 1064 | 372621 | 11/2/2009 | 11/2/2009 | Soil | 26.02 | 23655 |
| 1065 | 372622 | 11/2/2009 | 11/2/2009 | Soil | 24.35 | 22136 |
| 1066 | 372623 | 11/2/2009 | 11/2/2009 | Soil | 21.99 | 19991 |
| 1067 | 372624 | 11/2/2009 | 11/2/2009 | Soil | 26.69 | 24264 |
| 1068 | 372625 | 11/2/2009 | 11/2/2009 | Soil | 21.78 | 19800 |
| 1069 | 372626 | 11/2/2009 | 11/2/2009 | Soil | 23.48 | 21345 |
| 1070 | 372627 | 11/2/2009 | 11/2/2009 | Soil | 24.58 | 22345 |
| 1071 | 372628 | 11/2/2009 | 11/2/2009 | Soil | 19.91 | 18100 |
| 1072 | 372629 | 11/2/2009 | 11/2/2009 | Soil | 22.71 | 20645 |
| 1073 | 372630 | 11/2/2009 | 11/2/2009 | Soil | 26.15 | 23773 |
| 1074 | 372631 | 11/2/2009 | 11/2/2009 | Soil | 26.36 | 23964 |
| 1075 | 372632 | 11/2/2009 | 11/2/2009 | Soil | 23.94 | 21764 |
| 1076 | 372633 | 11/2/2009 | 11/2/2009 | Soil | 20.23 | 18391 |
| 1077 | 372634 | 11/2/2009 | 11/2/2009 | Soil | 17.59 | 15991 |
| 1078 | 372635 | 11/2/2009 | 11/2/2009 | Soil | 23.35 | 21227 |
| 1079 | 372636 | 11/2/2009 | 11/2/2009 | Soil | 18.84 | 17127 |
| 1080 | 372637 | 11/2/2009 | 11/2/2009 | Soil | 22.89 | 20809 |
| 1081 | 372638 | 11/2/2009 | 11/2/2009 | Soil | 26.27 | 23882 |
| 1082 | 372639 | 11/2/2009 | 11/2/2009 | Soil | 23.76 | 21600 |
| 1083 | 372640 | 11/2/2009 | 11/2/2009 | Soil | 19.04 | 17309 |
| 1084 | 372641 | 11/2/2009 | 11/2/2009 | Soil | 25.9 | 23545 |
| 1085 | 372642 | 11/2/2009 | 11/2/2009 | Soil | 21.2 | 19273 |
| 1086 | 372643 | 11/2/2009 | 11/2/2009 | Soil | 27.22 | 24745 |
| 1087 | 372644 | 11/2/2009 | 11/2/2009 | Soil | 21.69 | 19718 |
| 1088 | 372645 | 11/2/2009 | 11/2/2009 | Soil | 27.07 | 24609 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH
 Transporter: Bertolini Trucking
 Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 1089 | 372646 | 11/2/2009 | 11/2/2009 | Soil | 22.93 | 20845 |
| 1090 | 372647 | 11/2/2009 | 11/2/2009 | Soil | 20.08 | 18255 |
| 1091 | 372648 | 11/2/2009 | 11/2/2009 | Soil | 17.65 | 16045 |
| 1092 | 372649 | 11/2/2009 | 11/2/2009 | Soil | 24.78 | 22527 |
| 1093 | 372650 | 11/2/2009 | 11/2/2009 | Soil | 18.99 | 17264 |
| 1094 | 372651 | 11/2/2009 | 11/2/2009 | Soil | 22.68 | 20618 |
| 1095 | 372652 | 11/3/2009 | 11/3/2009 | Soil | 26.32 | 23927 |
| 1096 | 372653 | 11/3/2009 | 11/3/2009 | Soil | 13.06 | 11873 |
| 1097 | 372654 | 11/3/2009 | 11/3/2009 | Soil | 21.52 | 19564 |
| 1098 | 372655 | 11/3/2009 | 11/3/2009 | Soil | 16.54 | 15036 |
| 1099 | 372656 | 11/3/2009 | 11/3/2009 | Soil | 24.2 | 22000 |
| 1100 | 372657 | 11/3/2009 | 11/3/2009 | Soil | 16.59 | 15082 |
| 1101 | 372658 | 11/3/2009 | 11/3/2009 | Soil | 26.88 | 24436 |
| 1102 | 372659 | 11/3/2009 | 11/3/2009 | Soil | 18.9 | 17182 |
| 1103 | 372660 | 11/3/2009 | 11/3/2009 | Soil | 27.05 | 24591 |
| 1104 | 372661 | 11/3/2009 | 11/3/2009 | Soil | 15.43 | 14027 |
| 1105 | 372662 | 11/3/2009 | 11/3/2009 | Soil | 24.63 | 22391 |
| 1106 | 372663 | 11/3/2009 | 11/3/2009 | Soil | 16.66 | 15145 |
| 1107 | 372664 | 11/3/2009 | 11/3/2009 | Soil | 23.32 | 21200 |
| 1108 | 372665 | 11/3/2009 | 11/3/2009 | Soil | 23.08 | 20982 |
| 1109 | 372666 | 11/3/2009 | 11/3/2009 | Soil | 23.17 | 21064 |
| 1110 | 372667 | 11/3/2009 | 11/3/2009 | Soil | 23.46 | 21327 |
| 1111 | 372668 | 11/3/2009 | 11/3/2009 | Soil | 25.74 | 23400 |
| 1112 | 372669 | 11/3/2009 | 11/3/2009 | Soil | 13.9 | 12636 |
| 1113 | 372670 | 11/3/2009 | 11/3/2009 | Soil | 21.63 | 19664 |
| 1114 | 372671 | 11/3/2009 | 11/3/2009 | Soil | 16.43 | 14936 |
| 1115 | 372672 | 11/3/2009 | 11/3/2009 | Soil | 20.61 | 18736 |
| 1116 | 372673 | 11/3/2009 | 11/3/2009 | Soil | 22.55 | 20500 |
| 1117 | 372674 | 11/3/2009 | 11/3/2009 | Soil | 29.6 | 26909 |
| 1118 | 372675 | 11/3/2009 | 11/3/2009 | Soil | 23.2 | 21091 |
| 1119 | 372676 | 11/3/2009 | 11/3/2009 | Soil | 26.52 | 24109 |
| 1120 | 372677 | 11/3/2009 | 11/3/2009 | Soil | 13.98 | 12709 |
| 1121 | 372678 | 11/3/2009 | 11/3/2009 | Soil | 22.28 | 20255 |
| 1122 | 372679 | 11/3/2009 | 11/3/2009 | Soil | 18.81 | 17100 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 1123 | 372680 | 11/3/2009 | 11/3/2009 | Soil | 21.41 | 19464 |
| 1124 | 372681 | 11/3/2009 | 11/3/2009 | Soil | 25.39 | 23082 |
| 1125 | 372682 | 11/3/2009 | 11/3/2009 | Soil | 22.9 | 20818 |
| 1126 | 372683 | 11/3/2009 | 11/3/2009 | Soil | 25.45 | 23136 |
| 1127 | 372684 | 11/3/2009 | 11/3/2009 | Soil | 28.37 | 25791 |
| 1128 | 372685 | 11/4/2009 | 11/4/2009 | Soil | 27.82 | 25291 |
| 1129 | 372686 | 11/4/2009 | 11/4/2009 | Soil | 15.84 | 14400 |
| 1130 | 372687 | 11/4/2009 | 11/4/2009 | Soil | 21.61 | 19645 |
| 1131 | 372688 | 11/4/2009 | 11/4/2009 | Soil | 16.09 | 14627 |
| 1132 | 372689 | 11/4/2009 | 11/4/2009 | Soil | 19.78 | 17982 |
| 1133 | 372690 | 11/4/2009 | 11/4/2009 | Soil | 25.06 | 22782 |
| 1134 | 372691 | 11/4/2009 | 11/4/2009 | Soil | 18.79 | 17082 |
| 1135 | 372692 | 11/4/2009 | 11/4/2009 | Soil | 25.46 | 23145 |
| 1136 | 372693 | 11/4/2009 | 11/4/2009 | Soil | 16.49 | 14991 |
| 1137 | 372694 | 11/4/2009 | 11/4/2009 | Soil | 23.19 | 21082 |
| 1138 | 372695 | 11/4/2009 | 11/4/2009 | Soil | 18.18 | 16527 |
| 1139 | 372696 | 11/4/2009 | 11/4/2009 | Soil | 22.07 | 20064 |
| 1140 | 372697 | 11/4/2009 | 11/4/2009 | Soil | 23.52 | 21382 |
| 1141 | 372698 | 11/4/2009 | 11/4/2009 | Soil | 25.82 | 23473 |
| 1142 | 372699 | 11/4/2009 | 11/4/2009 | Soil | 20.53 | 18664 |
| 1143 | 372700 | 11/4/2009 | 11/4/2009 | Soil | 25.85 | 23500 |
| 1144 | 372701 | 11/4/2009 | 11/4/2009 | Soil | 24.86 | 22600 |
| 1145 | 372702 | 11/4/2009 | 11/4/2009 | Soil | 16.14 | 14673 |
| 1146 | 372703 | 11/4/2009 | 11/4/2009 | Soil | 18.08 | 16436 |
| 1147 | 372704 | 11/4/2009 | 11/4/2009 | Soil | 22.86 | 20782 |
| 1148 | 372705 | 11/4/2009 | 11/4/2009 | Soil | 17.79 | 16173 |
| 1149 | 372706 | 11/4/2009 | 11/4/2009 | Soil | 23.94 | 21764 |
| 1150 | 372707 | 11/4/2009 | 11/4/2009 | Soil | 17.02 | 15473 |
| 1151 | 372708 | 11/4/2009 | 11/4/2009 | Soil | 25.92 | 23564 |
| 1152 | 372709 | 11/4/2009 | 11/4/2009 | Soil | 23.44 | 21309 |
| 1153 | 372710 | 11/4/2009 | 11/4/2009 | Soil | 17.36 | 15782 |
| 1154 | 372711 | 11/4/2009 | 11/4/2009 | Soil | 20.63 | 18755 |
| 1155 | 372712 | 11/4/2009 | 11/4/2009 | Soil | 27.48 | 24982 |
| 1156 | 372714 | 11/4/2009 | 11/4/2009 | Soil | 22.82 | 20745 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH

Transporter: Bertolini Trucking

Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|-------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 1157 | 372715 | 11/4/2009 | 11/4/2009 | Soil | 26.86 | 24418 |
| 1158 | 372716 | 11/4/2009 | 11/4/2009 | Soil | 31.59 | 28718 |
| 1159 | 372717 | 11/5/2009 | 11/5/2009 | Soil | 26.93 | 24482 |
| 1160 | 372718 | 11/5/2009 | 11/5/2009 | Soil | 28.03 | 25482 |
| 1161 | 372719 | 11/5/2009 | 11/5/2009 | Soil | 21.59 | 19627 |
| 1162 | 372720 | 11/5/2009 | 11/5/2009 | Soil | 22.47 | 20427 |
| 1163 | 372721 | 11/5/2009 | 11/5/2009 | Soil | 21.81 | 19827 |
| 1164 | 372722 | 11/5/2009 | 11/5/2009 | Soil | 21.09 | 19173 |
| 1165 | 372723 | 11/5/2009 | 11/5/2009 | Soil | 18.48 | 16800 |
| 1166 | 372724 | 11/5/2009 | 11/5/2009 | Soil | 18.81 | 17100 |
| 1167 | 372725 | 11/5/2009 | 11/5/2009 | Soil | 16.95 | 15409 |
| 1168 | 372726 | 11/5/2009 | 11/5/2009 | Soil | 23.87 | 21700 |
| 1169 | 372727 | 11/5/2009 | 11/5/2009 | Soil | 20.29 | 18445 |
| 1170 | 372728 | 11/5/2009 | 11/5/2009 | Soil | 24.19 | 21991 |
| 1171 | 372729 | 11/5/2009 | 11/5/2009 | Soil | 22.9 | 20818 |
| 1172 | 372730 | 11/5/2009 | 11/5/2009 | Soil | 24.18 | 21982 |
| 1173 | 372731 | 11/5/2009 | 11/5/2009 | Soil | 16.5 | 15000 |
| 1174 | 372732 | 11/5/2009 | 11/5/2009 | Soil | 31.21 | 28373 |
| 1175 | 372733 | 11/6/2009 | 11/6/2009 | Soil | 17.5 | 15909 |
| 1176 | 372734 | 11/6/2009 | 11/6/2009 | Soil | 17.7 | 16091 |
| 1177 | 372735 | 11/6/2009 | 11/6/2009 | Soil | 26.18 | 23800 |
| 1178 | 372736 | 11/6/2009 | 11/6/2009 | Soil | 26.45 | 24045 |
| 1179 | 372737 | 11/6/2009 | 11/6/2009 | Soil | 23.95 | 21773 |
| 1180 | 372738 | 11/6/2009 | 11/6/2009 | Soil | 26.47 | 24064 |
| 1181 | 372739 | 11/6/2009 | 11/6/2009 | Soil | 20.87 | 18973 |
| 1182 | 346695 | 11/6/2009 | 11/6/2009 | Soil | 15.01 | 13645 |
| 1183 | 346696 | 11/6/2009 | 11/6/2009 | Soil | 16.54 | 15036 |
| 1184 | 346697 | 11/6/2009 | 11/6/2009 | Soil | 26.91 | 24464 |
| 1185 | 346698 | 11/6/2009 | 11/6/2009 | Soil | 19.67 | 17882 |
| 1186 | 346700 | 11/6/2009 | 11/6/2009 | Soil | 19.38 | 17618 |
| 1187 | 346701 | 11/6/2009 | 11/6/2009 | Soil | 22.49 | 20445 |
| 1188 | 346702 | 11/6/2009 | 11/6/2009 | Soil | 19.36 | 17600 |
| 1189 | 346703 | 11/6/2009 | 11/6/2009 | Soil | 16.12 | 14655 |
| 1190 | 346704 | 11/6/2009 | 11/6/2009 | Soil | 16.93 | 15391 |

Haley's Ditch Manifest Log
Lockheed Martin - Akron, Ohio

Updated: 11/30/2009

Waste Shipped to: American Landfill - Waynesburg, OH
 Transporter: Bertolini Trucking
 Profile: 107260OH

| Load Number | Manifest Number | Date Shipped | Date Received | Type of Waste | Weight (tons) | Weight (kg) |
|------------------|-----------------|--------------|---------------|---------------|---------------|-------------|
| 1191 | 346705 | 11/6/2009 | 11/6/2009 | Soil | 26.48 | 24073 |
| 1192 | 346706 | 11/6/2009 | 11/6/2009 | Soil | 22.18 | 20164 |
| 1193 | 346708 | 11/6/2009 | 11/6/2009 | Soil | 20.14 | 18309 |
| 1194 | 346709 | 11/6/2009 | 11/6/2009 | Soil | 23.43 | 21300 |
| 1195 | 346710 | 11/6/2009 | 11/6/2009 | Soil | 17.64 | 16036 |
| 1196 | 346711 | 11/6/2009 | 11/6/2009 | Soil | 15.79 | 14355 |
| 1197 | 346712 | 11/6/2009 | 11/6/2009 | Soil | 15.46 | 14055 |
| 1198 | 346713 | 11/6/2009 | 11/6/2009 | Soil | 26.77 | 24336 |
| 1199 | 346714 | 11/6/2009 | 11/6/2009 | Soil | 22.13 | 20118 |
| 1200 | 372740 | 11/12/2009 | 11/12/2009 | Soil | 20.39 | 18536 |
| 1201 | 372741 | 11/12/2009 | 11/12/2009 | Soil | 22.62 | 20564 |
| 1202 | 372742 | 11/12/2009 | 11/12/2009 | Soil | 23.21 | 21100 |
| 1203 | 372743 | 11/12/2009 | 11/12/2009 | Soil | 21.85 | 19864 |
| 1204 | 372744 | 11/12/2009 | 11/12/2009 | Soil | 18.65 | 16955 |
| 1205 | 372745 | 11/12/2009 | 11/12/2009 | Soil | 22.58 | 20527 |
| 1206 | 372746 | 11/12/2009 | 11/12/2009 | Soil | 16.74 | 15218 |
| 1207 | 372747 | 11/12/2009 | 11/12/2009 | Soil | 24.65 | 22409 |
| 1208 | 372748 | 11/12/2009 | 11/12/2009 | Soil | 18.27 | 16609 |
| 1209 | 372749 | 11/12/2009 | 11/12/2009 | Soil | 15.77 | 14336 |
| 1210 | 372750 | 11/12/2009 | 11/12/2009 | Soil | 20.85 | 18955 |
| 1211 | 372751 | 11/12/2009 | 11/12/2009 | Soil | 16.88 | 15345 |
| 1212 | 372752 | 11/12/2009 | 11/12/2009 | Soil | 19.82 | 18018 |
| 1213 | 372753 | 11/12/2009 | 11/12/2009 | Soil | 19.71 | 17918 |
| 1214 | 372754 | 11/12/2009 | 11/12/2009 | Soil | 17.42 | 15836 |
| 1215 | 346730 | 11/12/2009 | 11/13/2009 | Soil | 22.1 | 20091 |
| 1216 | 346715 | 11/12/2009 | 11/12/2009 | Soil | 24.02 | 21836 |
| 1217 | 346716 | 11/12/2009 | 11/12/2009 | Soil | 19.03 | 17300 |
| 1218 | 346717 | 11/12/2009 | 11/12/2009 | Soil | 26.09 | 23718 |
| 1219 | 346718 | 11/12/2009 | 11/13/2009 | Soil | 16.91 | 15373 |
| 1220 | 346719 | 11/13/2009 | 11/13/2009 | Soil | 24.08 | 21891 |
| | | | | | | |
| Total all waste: | | 1220 | Truckloads | 25156.65 | Tons | |
| Total Soil: | | 1204 | Truckloads | 25006.14 | Tons | |
| Total Stumps: | | 16 | Truckloads | 150.51 | Tons | |